

**PL 106-393
TRACKING TITLE II PROJECTS**

REPORT DATE: 12/31/02 3/21/03 6/30/03 9/30/03 X/X/03

PROJECT NUMBER AND NAME: **BA-WAW03-102 Lake Creek Structural Plate Arch**

PROJECT MANAGER: **Kelly Cahill**

REPORT CODE:

DIGITAL PHOTO: Beginning of Project Middle of Project End of Project

STATUS EXPLANATION:

The project is currently on track. This project was originally included as part of a larger Fuels Treatment Environmental Analysis that appeared to be destined for appeal. This specific project was pulled from the Fuels Treatment Plan and a Categorical Exclusion was completed. The District Ranger signed a Decision Memo July 28, 2003. Upon release of the Decision Memo, the contract package for the construction of the Lake Creek Arch was advertised for bids. Since this contract could not be processed until the NEPA process was completed, the in-stream work window (July 1 – August 31) passed before this contract could be awarded. The contract was awarded September 19 for \$59,987.85 to Dan Davidson Construction. He is a highly regarded contractor with experience installing these types of structures. The start date is set for the beginning of the in-stream work window next year, July 1, 2004. The project will be completed by August 31, 2004.

LOCAL CONTRACTORS: YES NO

CODES:

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: 09/31/2004		
3	Project on track for completion by _____ as submitted.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$	\$	\$