

**PL 106-393
TRACKING TITLE II PROJECTS**

REPORT DATE: 12/31/02 3/21/03 6/30/03 9/30/03 X/X/03

PROJECT NUMBER AND NAME: WA-WAW03-206 Salt Creek Summit Multipurpose Building

PROJECT MANAGER: Rob Gump/Jeff Stein

REPORT CODE: 2

DIGITAL PHOTO: Beginning of Project Middle of Project End of Project

STATUS EXPLANATION:

Beaudette Forest Lab, partner, has completed the rough draft of the design and construction plans for this facility. USFS engineering is continuing their review of these plans for final approval. To date, an additional \$120,000 has been approved via grants with another \$25,000 pending. An MOU has been developed between the three major partners and is under review by the partners in the MOU. A project timeline has been developed.

To date, only minimal salary costs have been spent from the Title II allocation.

LOCAL CONTRACTORS: YES NO

CODES:

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: 2004_____		
3	Project on track for completion by _____ as submitted.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$ 60,000	\$128,000 confirmed \$25,000 pending	\$213,000