

**PL 106-393
TRACKING TITLE II PROJECTS**

REPORT DATE: 12/31/02 3/21/03 6/30/03 9/30/03 X/X/03

PROJECT NUMBER AND NAME: HA-MAL02-207 Idol City Fence

PROJECT MANAGER:

REPORT CODE: 3

DIGITAL PHOTO: Beginning of Project Middle of Project End of Project

STATUS EXPLANATION:

Fence needs one gate then will be complete.
Waiting for final dollar figures – mid to late October

LOCAL CONTRACTORS: YES NO

CODES:

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: _____		
3	Project on track for completion by 9/30/2003 as submitted. And extended.		
4	Project completion date: <u>9/30/03</u> . Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$ 20,088.00	\$2,200 (permittee)	\$ 22,288.00

Photos of Project



Idol City Fence middle of contractors section



Road crossing – fence gate (in back ground) and fence.



Barbed wire –waiting for fence posts. July03 (Closed Road area)



Lay down portion of fence – July 03 (Closed Road area)