

**PL 106-393  
TRACKING TITLE II PROJECTS**

REPORT DATE:  12/31/02  3/21/03  6/30/03  9/30/03

---

PROJECT NUMBER AND NAME: GR-MAL02-106 Riparian Hardwood Protection

---

PROJECT MANAGER: Mary Lou Welby

---

REPORT CODE: 3

---

DIGITAL PHOTO:  Beginning of Project  Middle of Project  End of Project

---



catching on wire – Deerhorn Creek

Buck and pole sections are placed across creek to avoid brush



Small enclosures on Deerhorn Creek.



Creek.

Crew members pack caging/fencing materials down to Vinegar



Caging is wired in place – Vinegar Creek

STATUS EXPLANATION:

---

---

Approximately 90% of this project had been completed by early November 2002, when n work weather, access, and loss of crew members shut down field work for the season. One enclosure fence on Tincup Creek has poles in place but needs to have the stockwire fencing attached. A small number of 6' x 6' to 15' X 50' cages/exclosures remain to be completed on Deerhorn Creek. Approximately \$500 worth of materials were purchased in June 2003 with Crew work scheduled for July 2003 – after access roads dry out (Tincup Cr.) and the Middle Fork John Day River flow drops to allow foot access across it (Deerhorn Cr.).

---

---

---

LOCAL CONTRACTORS:  YES  NO  
Locally hired temporary crews

**CODES:**

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: _____		
3	Project on track for completion by September 30, 2003 as submitted in last report.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$16,800	\$46,440.0		\$63,240