

PL 106-393
TRACKING TITLE II PROJECTS

REPORT DATE: ☐ 12/31/02 ☐ 3/21/03 ☐ 6/30/03 ☒ 9/30/03 ☐ X/X/03

PROJECT NUMBER AND NAME: **BA-WAW03-101 Geiser Road Reconstruction**

PROJECT MANAGER: **Kelly Cahill**

REPORT CODE:

DIGITAL PHOTO: ☐ Beginning of Project ☒ Middle of Project ☐ End of Project

STATUS EXPLANATION:

This project is currently on track. The Environmental Assessment has been completed and the Decision Memo was signed by the District Ranger on June 20, 2003. A contract to crush the surface rock for the road was submitted for bids and awarded to Doniker Crushing, an outfit out of Ely, Nevada. Crushing should begin by May 31, 2004. The preliminary design for the reconstruction is complete and has been reviewed with the County. The final design is scheduled to be completed this fall and a contract to perform the reconstruction and utilize the crushed rock should be ready for bids by February, 2004. This will allow time to select a contractor and complete the reconstruction by October, 2004.

LOCAL CONTRACTORS: ☐ YES ☐ NO

CODES:

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to:		
3	Project on track for completion by September, 2005 as submitted.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$	\$	\$