

**PL 106-393  
TRACKING TITLE II PROJECTS**

REPORT DATE: ☐ 12/31/02 ☐ 3/21/03 ☒ 6/30/03 ☐ 9/30/03 ☐

PROJECT NUMBER AND NAME: **HA-MAL03-225 - Emigrant Creek Culverts**

PROJECT MANAGER: Holland/Dunaway

REPORT CODE: **3**

DIGITAL PHOTO: ☒ Beginning of Project ☐ Middle of Project ☐ End of Project

**STATUS EXPLANATION:**

Site surveys were completed in June. The design of two structures has begun. Field consultations with a fisheries biologist, hydrologist and geotechnical engineer are in progress. Corresponding reports from the consultations are scheduled for delivery in the next two weeks.

LOCAL CONTRACTORS: ☐ YES ☐ NO

**CODES:**

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: _____		
3	Project on track for completion by <b>__2004__</b> as submitted.		
4	Project completion date: <b>_11/04_</b> Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$ 13,100.00	\$	\$



