

**PL 106-393
TRACKING TITLE II PROJECTS**

REPORT DATE: 12/31/02 3/21/03 6/30/03 9/30/03

PROJECT NUMBER AND NAME: HA-MAL02-224, 220 Harney Co. Road Blading

PROJECT MANAGER: Ben Lindley

REPORT CODE: 2

DIGITAL PHOTO: Beginning of Project Middle of Project End of Project

STATUS EXPLANATION:

Contract was awarded and Task Order will be issued in August

LOCAL CONTRACTORS: YES NO

CODES:

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to:September 30, 2004		
3	Project on track for completion by _____ as submitted.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$75,235.00	\$	\$

Harney Co. Road Blading	Bubba Lindley	HA-MAL02-220	HM2220	\$59,357	CPR602
Harney Co. Road Blading	Ken Higle	HA-MAL02-224	HM2224	\$15,878	CPHC20