

**PL 106-393**  
**TRACKING TITLE II PROJECTS**

REPORT DATE: ☐ 12/31/02 ☐ 3/31/03 ☒ 6/30/03 ☐ 9/30/03 ☐ X/X/03

PROJECT NUMBER AND NAME: GR-MAL03-105 Aspen Enclosure and Riparian Pasture Fence Maintenance

PROJECT MANAGER: Cindy Kranich

REPORT CODE: 3

DIGITAL PHOTO: ☐ Beginning of Project ☐ Middle of Project ☒ End of Project



Blow-down trees being removed from fences. Poles will be replaced after brush is cleared.

**STATUS EXPLANATION:**

Project began in May. A 3-person summer temporary crew has been inspecting and maintaining fences on both the north and south ends of the Blue Mountain District. The bulk of the work has been removing blowdown trees from fences. Eight of ten buck and pole fences burned in the Flagtail Fire last summer have also been rebuilt. Our target for the summer has been accomplished and crew will be finishing up their work by July.

LOCAL CONTRACTORS: ☐ YES ☒ NO - Locally hired summer workforce.

**CODES**

1	Project will not be completed.		
2	Project delayed and could be completed by extending completion date to: _____		
3	Project on track for completion by _September 30, 2003_ as submitted.		
4	Project completion date: _____ Project Summary including costs and partners.		
FS CONTRIBUTION	TITLE II CONTRIBUTION	OTHER CONTRIBUTIONS	TOTAL FOR PROJECT
\$	\$15366.00/1336.00	\$	\$16702.00