

UNIT LOG	1. Project Name Canyon Lake Dam Repair	2. Date Visited 06/29/04	3. Visited: Canyon Dam via Trail #525
	4. Project Area Canyon Dam	5. Date Prepared 03/17/05	6. Name and Position Marty Almquist/Wilderness Ranger
7. Parties Involved			
Name		Position	
Doug Parker & Alex Bargemeyer from Hydrometics		CCID Engineers	
Marty Almquist		Forestry Technician Wilderness	
Tom Henderson (Bitterroot Outfitters) & 2 Packers		CCID Contracted Packers	
8. Activity Log			
Activity Reviewed	<p>Pre-work on site visit: Hiked into Canyon Dam with Doug Parker MCC while Tom Henderson and crew packed in supplies.</p> <p>Looked at camping & latrine area for crew, which included areas used in the previous year's work and existing recreational campsites. Discussed concerns over social trails through heath that had begun to be established in previous year and the need to concentrate travel on a minimal number of routes.</p> <p>Looked at approved borrow areas and requested contingency area on south side of dam in trees on hillside. Doug agreed to work up approximate cubic yards that may be needed so that specialists could evaluate.</p> <p>Discussed availability of MCC crew to work on sections of trail for packstring.</p> <p>Discussed possibility of MCC crew stockpiling scrap metal and non-culturally significant debris from lake area for helicopter back-hauls.</p> <p>Hiked out with Tom Henderson to evaluate 2 short sections of reconstruction on trail that were safety concerns. Flagged one area to install two switchpacks and a second area on outsloping rock slab to install rock/timber steps.</p> <p>Talked to Brad Stevens (Bitterroot NF trails) about going back in to work with Tom and MCC crew the next day.</p>		
9	Findings and/or Recommendations		
	Recommended 2 areas for reconstruction on Trail # 525		
	Recommended reducing social trails from camp area.		
	Recommended using helicopter back-hauls to remove metal debris.		
10. Prepared By:			
Marty Almquist			























