

MEMO

To: Ms. Mary Beth Marks – On Scene Coordinator/COR, Gallatin National Forest

Cc: Sonny Thornborrow

From: Jim Maus, Tetra Tech

Date: February 12, 2016

Subject: Beal Barren Pond Removal (Project# 114-560420) - Final

INTRODUCTION

During the 2015 field season the facility known as the Barren Pond was further investigated as a source of cyanide along the north perimeter of the leach pad. This work was originally authorized under contract AG-0343-B-12-0002; work order number AG-0343-K-13-0003 Task Number 2, dated August 15, 2013. Site field activities for 2013 included obtaining biosolid bucket samples for further testing.

2014 ACTIVITIES

During the spring of 2014, a landfarm pilot test was conducted at Tetra Tech's office in Helena, Montana. Methods and results of this landfarm test are discussed in a technical memorandum to Mary Beth Marks, from Jim Maus dated January 15, 2015.

On June 3rd, 2014, Tetra Tech began dewatering activities in anticipation of pond removal and investigation. Dewatering incorporated the use of a 3-inch diesel powered pump that was then upgraded to a 4-inch pump. Discharge was routed to the native hillside east of the pond. This discharge encountered several melting snow drifts generating additional runoff. Surface flow ultimately proceeded to the vicinity of sample location known as SPR-T (spring –T). Rapid addition of moisture to this area ultimately generated a small landslide that flowed down slope to the German Gulch access road. Upon discovery of the landslide, Tetra Tech routed water to the runoff ditch along the north perimeter of the leach pad which conveyed water to the west. Dewatering continued for approximately two weeks. The bid package for pond removal was dated July 1, 2014, and earthwork contractor bids were received no later than July 30, 2014. Contractor bids were significantly greater than initial engineer's estimates resulting in a rebid process and modification to Tetra Tech's contract to allow the earthwork contractor to be directly contracted to the USFS. Due to the rebidding and contract revision process, construction activities were postponed until the 2015 construction season. Ultimately, the contract was awarded to M&P Excavating (M&P) of Deer Lodge, Montana. Tetra Tech's scope under the above work order was modified to consist of engineering support, environmental monitoring, and continuous air monitoring.

2015 ACTIVITIES

On June 15, 2015, M&P began mobilizing equipment to the site. Pond dewatering began on June 17, 2015. Discharge water was directed to the runoff ditch along the north perimeter of the leach pad for conveyance to the west. Tetra Tech made site visits on June 22, 24, and 29 at the request of USFS personnel to evaluate numerous buried pipes encountered during the installation of water treatment influent and reject lines. Tetra Tech conducted continuous air monitoring of the excavation during each site visit using daily calibrated MSA-Altair 5X multi-gas meters. Meters were setup to monitor carbon monoxide (CO), lower explosive limit (LEL), oxygen (O₂), hydrogen cyanide (HCN), and hydrogen sulfide (H₂S). Air monitoring results are presented in **Table 1** below. Plan and profile of buried utilities encountered (**Figures 1 through 3**) is attached along with a representative photo log of activities.

The majority of infrastructure encountered in trenching near the northwest corner of the pond were later removed (**Figure 1**). Three buried lines encountered near the southwest corner of the pond were left in place after tapping them with a ¼ inch drill hole encountered either water or vacuum within. The northern most line bubbled water through the tap hole to a fountain height of approximately six inches. Flow from the tap hole subsided within 20 minutes. The middle line drew air in and thus exhibited a slight vacuum when tapped. The southernmost line also drew air in and thus exhibited a slight vacuum when tapped. However, shortly after tapping the southernmost line, water began flowing from the connection point of the RO influent line at the southeast corner of the pond. Based on these observations, pressure gauges were installed on these three lines for further evaluation while the water treatment system was operating. During water treatment operations (active pumping from Sump -1), the northernmost line exhibited zero pressure and zero vacuum yet slowly discharged water. The middle line exhibited a slight vacuum (negative pressure) of - 0.073 pounds per square inch (psi). The southernmost line exhibited a positive pressure of approximately 60 psi. These three lines were further excavated to trace later in the season and the results are depicted on **Figure 1**.

The trench excavated north and west of the Barren Pond for the installation of water treatment piping encountered bedrock and unexpected groundwater. Visual observations of the trench side walls indicated a primary and secondary fracture system within the rock. The primary fractures paralleled bedding planes and trended north-south. Secondary fractures were generally perpendicular to primary fractures and trended east-west. Visual observations further suggest that the primary fractures were sealed shut by a precipitate and the groundwater appeared to be moving through the secondary fracture system.

On July 7, 2015, removal of the Barren Pond had proceeded to the point in which the contractor was ready to begin excavation of biosolid materials from the bottom of the pond. Upon beginning excavation, air monitoring equipment alarms triggered for the presence of HCN gas. Two separate monitors (one in the cab of the excavator and one approximately 50 feet downwind) were in service at the time of the alarms. While the excavator was working surface materials, these meters were reporting relatively consistent HCN concentrations of 2 to 6 parts per million (ppm). During the alarm period the excavator was attempting to remove material from depth, at which time the meters reported HCN at concentrations of 10 to 12 ppm consistently, which exceeded the Occupational Safety and Health Administration (OSHA) permissible exposure limit (PEL) of 10 ppm. Excavation work was halted and a partial shutdown notice was issued to the contractor. Prior to receiving the shutdown notice Tetra Tech obtained two 5-gallon bucket samples of biosolid material from depth for further testing.

During the following week Tetra Tech discovered that meters may have potentially reported several non-cyanide compounds as HCN. Upon questioning, the meter's manufacturer identified potential interference from the following compounds: hydrogen sulfide (H₂S), sulfur dioxide, sulfur compounds, ammonia (NH₃), chlorine (Cl₂), nitric oxide (NO), organic silicones, silicate compounds, and lead compounds. Due to the similarity in electrochemical signatures, the meter manufacturer indicated there is no way to mitigate these potential interferences. To address this question, Tetra Tech contacted Energy Laboratories and Eurofins-Lancaster Laboratories to inquire about sampling and analysis methods to identify the compounds present in biosolid gasses. Neither laboratory could provide a practical method of collecting or analyzing a gaseous sample for the

compounds likely to provide meter interference. Further investigation identified colorimetric tubes manufactured by Dräger Safety AG & Co. (Dräger) as a potential solution. This technology relies on a chemical reaction to occur within a disposable glass tube which results in a color change of a compound-specific media to identify the presence and concentration of the specific compound. Unfortunately, Dräger tubes also have limitations due to cross interference. On July 15, 2015, Tetra Tech submitted a proposal to obtain Dräger tubes for various compounds likely present. Verbal authorization to proceed was received the following day.

On July 17, 2015, Dräger tubes were obtained and Tetra Tech conducted headspace testing of the partially filled bucket samples retrieved on July 7th. Results of cross interference testing were transmitted to the USFS on July 17 via email with a more detailed explanation to follow in a technical memo to Mary Beth Marks, from Jim Maus dated July 21, 2015.

Investigation into interferences with the MSA-Altair 5X multigas meter showed that, while interference cannot be completely eliminated as a cause, the high readings can at least be partially attributed to hydrogen cyanide. Additionally, hydrogen sulfide was likely present as a result of bacterial decay of organics with sulfur dioxide present as a byproduct of hydrogen sulfide volatilization. Due to the likely presence of cyanide and hydrogen sulfide in the Barren Pond biosolids, an investigation into possible treatment methods was conducted. The preferred treatment option that was chosen was the application of ferrous sulfate. Ferrous sulfate was selected due to its availability, low health risk, ease of application, cost effectiveness, and ability to address both cyanide by stabilization and hydrogen sulfide by destruction.

A change order was prepared and submitted on July 31, 2015. The change order incorporated numerous additions and eliminations to the original construction specifications. These changes included the application of ferrous sulfate, altered the handling of the biosolids from a dig and haul process to a slurry transport process, eliminated the originally specified clay additive, added a nonionic polymer to flocculate the slurry, conversion of the originally specified drying pad to a dewatering pad, and eliminated of the originally specified temporary repository.

On September 8, 2015 the contractor mobilized to the site to begin preparation of the dewatering pad. On September 14, Tetra Tech began continuous air monitoring of pond removal activities. On September 16 and 17 several attempts to operate and trouble shoot the slurry system were made. Complications arose with the use of the polymer not flocculating the slurry adequately. Ultimately, on September 17 a decision was made by the USFS representative, with Tetra Tech and M&P Excavating consensus, to discontinue use of the slurry method and revert to dig and haul methods.

During the period of September 18 to September 25, 2015, Tetra Tech provided continuous air monitoring oversight of biosolid removal activities. The final load of biosolid material was removed on September 25. The general removal approach consisted of the following steps:

- 1) Mix four 40-lb bags of granular ferrous sulfate with 500-gallons of water;
- 2) Spray ferrous sulfate solution onto biosolids area to be excavated;
- 3) Mix ferrous sulfate into biosolids using excavator generating a thick slurry and apply additional ferrous sulfate as needed per air monitoring indications while mixing;
- 4) Mix pond sidewall clay with biosolids at an approximately 1:1 ratio using excavator to adequately thicken for hauling;
- 5) Load thickened biosolids into a dump truck and haul to drying pad converted to temporary repository; and,
- 6) Repeat steps 1 through 5 in another area of biosolids.

Continuous air monitoring included use of two MSA-Altair 5X multi-gas meters which were calibrated daily. Meters were setup to monitor CO, LEL, O₂, HCN, and H₂S. Meters were rented from Argus Hazco Inc. One gas monitor was placed in the cab of the excavator while the second was hand held within 50 feet downwind of the active excavation. Since wind direction within the pond depression could be significantly different and variable compared

to prevailing winds, a portable “wind sock” was devised to determine wind direction. This “wind sock” consisted of a long handle shovel with a short length of surveyors flagging tied to the end of the handle. The shovel could be positioned at a safe accessible location adjacent to the active excavation and driven into the pond sub-clay liner or biosolids. The hand held monitor was then positioned accordingly down wind and repositioned as necessary. All monitored parameters remained at background levels during intrusive activities with the exception of HCN.

Air monitoring results for HCN are presented in the following table.

Table 1 - HCN Air Monitoring Results

Date	Downwind Monitor			Excavator Cab Monitor		
	Peak	STEL	TWA	Peak	STEL	TWA
6/22/2015	0.0	0.0	0.0	0.0	0.0	0.0
6/24/2015	0.0	0.0	0.0	0.0	0.0	0.0
6/29/2015	0.0	0.0	0.0	0.0	0.0	0.0
7/6/2015	0.0	0.0	0.0	0.0	0.0	0.0
7/7/2015	12	0.5	0.0	11.5	0.5	0.0
9/14/2015	0.0	0.0	0.0	0.0	0.0	0.0
9/15/2015	0.0	0.0	0.0	0.0	0.0	0.0
9/16/2015	0.0	0.0	0.0	0.0	0.0	0.0
9/18/2015	30	0.0	0.0	4.5	0.0	0.0
9/21/2015	38.5	0.0	0.0	1.5	0.0	0.0
9/22/2015	26.5	0.5	0.0	2.0	0.0	0.0
9/23/2015	18.5	1.5	0.0	6.0	0.0	0.0
9/24/2015	34.0	3.5	0.5	3.5	0.0	0.0
9/25/2015	11.5	0.0	0.0	2.0	0.0	0.0
9/28/2015	0.0	0.0	0.0	0.0	0.0	0.0
9/29/2015	1.5	0.0	0.0	0.0	0.0	0.0
9/30/2015	0.0	0.0	0.0	0.0	0.0	0.0
10/1/2015	0.0	0.0	0.0	0.0	0.0	0.0

Notes: Peak – maximum instantaneous reading for workers shift.

STEL- short term exposure limit based on 15 minute running average.

TWA – Time weighted average to up to a 10-hour work shift.

OSHA PEL = 10 ppm; NIOSH STEL=4.7 ppm; IDLH (Immediately dangerous to life and health) = 50 ppm

Air monitoring equipment in the excavator cab rarely registered HCN concentrations above 5 ppm during mixing and removal activities. Downwind air monitoring equipment frequently registered HCN concentrations greater than 10 ppm during the application and mixing of the ferrous sulfate solution. These elevated concentrations were usually very short-lived or instantaneous spikes. A degree of interpretation of meter readings became necessary to judge whether additional ferrous sulfate was necessary. No biosolids were hauled until air monitoring of the treated batch of biosolids was consistently below 4 ppm HCN while agitating the mixture. Biosolid thickness in the pond bottom averaged five feet with up to six feet in some locations along the north side. Biosolid material was a consistent, very fine-grained clay like material, grey to black in color, with a semi-liquid flow-able consistency. The blackest material usually exhibited the highest HCN readings and the strongest, foulest odor.

During the period of September 25 through September 30, 2015, Tetra Tech conducted continuous air monitoring oversight while the pond polyvinyl chloride (PVC) liner, pond sidewall clay, and pond bottom clay were removed. Two layers of PVC liner material were encountered throughout the pond. Three layers were encountered in the corners. Between layers of PVC were two ¾-inch schedule 40 PVC pipes that extended from approximately the center of the pond floor. One pipe was traced up the east sidewall and one up the west sidewall. These pipes were presumed to have been used as part of a leak detection system. During liner removal, several feet of two separate seams of the uppermost PVC layer in the northwest corner of the pond bottom did not appear to have been welded, or had been sealed improperly. Water was present between PVC layers in this area. Upon removal of the PVC liner, Tetra Tech observed several locations of the pond sidewalls and floor where the underlying clay was stained a bluish-green or black color. Surface staining generally did not penetrate the clay more than ½-inch.

A few locations of surface staining that were probed exhibited staining penetration up to 12 inches. During removal of pond sidewall clay, the pond corners often exhibited black staining beneath an unstained surface. All staining beneath the PVC liner was found at elevations at or below the top elevation of biosolids within the liner, with the exception of surficial staining on the west wall. Stained clay was stripped and placed in the temporary repository with the biosolids. Unstained sidewall clay and pond bottom clay were stripped separately and each stockpiled separately outside of the temporary repository. A geotextile fabric was encountered between the clay and native soils. Pond sidewall clay was generally found to be approximately 2 to 2.5 feet thick. Bottom clay was generally found to be 2.5 to 3 feet thick. Black staining of native soils on the pond bottom was common. Sub soil staining generally did not penetrate greater than four inches. Tetra Tech collected two, five-point composite samples of stained native subsoils and one water sample from a shallow pool that formed in a depression for laboratory analysis. Results are presented in Table 2 below. Stained subsoils were then removed to the extent feasible and stockpiled in the temporary repository. Despite encountering groundwater in shallow trenching north and west of the Barren Pond, no groundwater seepage from pond sidewalls was observed during removal activities. Groundwater was only encountered at the very bottom of the pond.

Table 2 - Lab results of sub- soils and water

Sample ID	Date	Total CN (mg/kg)	WAD CN (mg/kg)	Free CN (mg/kg)	Total CN (mg/L)	WAD CN (mg/L)	Free CN (mg/L)	Total Recoverable Selenium (mg/L)
Barren Pond Bottom Stain E	09/30/2015	44	<0.5	<4.0	--	--	--	--
Barren Pond Bottom Stain NW	09/30/2015	<0.5	<0.5	<4.0	--	--	--	--
Barren Pond Bottom GW	09/30/2015	--	--	--	35.8	0.026	<0.20	0.037

Note: Mg/kg = milligrams per kilogram, mg/L = milligrams per liter, WAD = weak acid dissociable

Review of these results suggest the two PVC linings and the 2 to 3 feet of clay leaked sufficiently to allow cyanide into the underlying soils and groundwater, and that the biosolids were in fact a source of cyanide to the surrounding area.


On September 30, Tetra Tech and USFS observed the exploration and investigation of the pond underdrain reportedly constructed beneath the Barren Pond. In general, the underdrain exposed beneath the pond was found to be constructed as described in the December 14, 1988, construction report with two exceptions as described below.

1. The orientation of the drain was found to be more southeasterly than south and exited the southeast corner of the pond.
2. Upon excavation, the drain pipe was found to have been damaged during construction. The 4-inch high density polyethylene (HDPE) pipe was found severed approximately five feet downgradient of the perforated section. The perforated side of the severed pipe was found to be bent approximately 45 degrees to the east. Additionally, projection of the perforated section was at an elevation approximately 8 to 10-inches higher than the corresponding downgradient mate. Upon exposing the downgradient mate to the damaged pipe, Tetra Tech confirmed that this pipe did report to the northeast corner of the BCD pond and was the same pipe outlet being sampled as location BCD-Barren. The origins of a second pipe outlet at the northeast corner of the BCD pond remain unknown.
3. The drain pipe was found without bedding with native rocky trench material as backfill.

The pond under drain intake was fitted with a four inch perforated riser pipe approximately one foot in length and a depression excavated around the intake area to facilitate drainage of the area over winter.

During removal activities, groundwater elevations in monitoring well LPMW-5 (located between the leach pad and Barren Pond) did not appear to be influenced by removal actions and were similar to previous data. This data is presented in the following graph. Note, the subgrade elevation of the pond bottom was surveyed on October 28, 2015, to be approximately 7,544 feet above mean sea level, which is well below previously recorded groundwater elevations.

Figure 4. LPMW-5 Groundwater Elevations



Enclosed:

- Photo log
- Figures 1 through 3 Infrastructure Encountered
- Field notes
- Lab Report

Photo Log

**BARREN POND REMOVAL
BEAL MTN MINE, MONTANA
TETRA TECH PROJECT 114-560420.200**



PHOTOGRAPH 1 Barren Pond 2006.



PHOTOGRAPH 2 June 3, 2014 Initial dewatering with discharge to the east.



PHOTOGRAPH 3 June 6, 2014 small landslide.



PHOTOGRAPH 4 June 6, 2014 small landslide



PHOTOGRAPH 5 June 12, 2014 dewatering discharge to leach pad runoff ditch.



PHOTOGRAPH 6 June 22, 2015 Surveying buried infrastructure. Note groundwater in trench.

**BARREN POND REMOVAL
BEAL MTN MINE, MONTANA
TETRA TECH PROJECT 114-560420.200**



PHOTOGRAPH 7 June 22, 2015 Trench for water treatment influent and reject pipes west of pond. Note bedrock and groundwater.



PHOTOGRAPH 8 Sept 14, 2015 Ferrous Sulfate used to stabilize HCN.



PHOTOGRAPH 9 Ferrous Sulfate mixing tanks.



PHOTOGRAPH 10 Sept 14, 2015 Applying initial dose of ferrous sulfate.



PHOTOGRAPH 11 September 16, 2015 setting slurry pump.




PHOTOGRAPH 12 Piping between PVC liners.

**BARREN POND REMOVAL
BEAL MTN MINE, MONTANA
TETRA TECH PROJECT 114-560420.200**



PHOTOGRAPH 13 Surficial staining of clay beneath PVC liner west wall.



PHOTOGRAPH 14 Biosolid staining on top of PVC liner.



PHOTOGRAPH 15 Surficial staining of clay NW corner.



PHOTOGRAPH 16 Applying ferrous sulfate and mixing with excavator.



PHOTOGRAPH 17 Thickening biosolids with sidewall clay.



PHOTOGRAPH 18 Removing thickened biosolids.

**BARREN POND REMOVAL
BEAL MTN MINE, MONTANA
TETRA TECH PROJECT 114-560420.200**



PHOTOGRAPH 19 Faulty seam in uppermost bottom PVC liner.



PHOTOGRAPH 20 September 25 removing upper sidewall clay.



PHOTOGRAPH 21 Staining beneath PVC liner SW corner.



PHOTOGRAPH 22 Surface staining with little penetration.



PHOTOGRAPH 23 Surface staining with up to 12-inches of penetration



PHOTOGRAPH 24 Staining beneath unstained surface.

**BARREN POND REMOVAL
BEAL MTN MINE, MONTANA
TETRA TECH PROJECT 114-560420.200**



PHOTOGRAPH 25 Subsoil staining, with perched groundwater. Note geotextile fabric and lack of clay stain overlying.



PHOTOGRAPH 26 Subsoil staining of pond bottom after removal of clay and geotextile.



PHOTOGRAPH 27 Pond Underdrain found after searching west (left) to east (right). Note groundwater at or above drain elevation.



PHOTOGRAPH 28 Excavating pond underdrain. Note pipe was bent at 45 degrees upon excavation.






PHOTOGRAPH 29 Mating pond underdrain inlet.



PHOTOGRAPH 30 Lined drying pad/temporary repository center. Sidewall clay to right and bottom clay far right edge of photo.

Figures





This Drawing, in the form transmitted, is the original work product of TETRA TECH. This drawing cannot be altered, revised or reproduced without the prior written consent of TETRA TECH. An original will be retained by TETRA TECH as the "record copy" for purposes of this project. TETRA TECH does not approve of or warrant these documents if any alteration or modification is made without TETRA TECH's written approval.



TETRA TECH

www.tetratech.com
303 Irene Street
Helena, MT 59601
PHONE: (406) 443-5210
FAX: (406) 449-3729

**Barren Pond Investigation
Buried Utilities Profile
Beal Mountain Mine
Silver Bow County, Montana
FIGURE 3**

Field Notes

[illegible]

J. Mous P. Cloudy & breeze from west 60°

1215 onsite. checked sump-3A
extension + pad work. pad looks
good. Casing needs to be cut off
~ 1.5 - 2 ft above grade and
1" fabricated / installed

12 20 checked in w/ Sonny Thornborrow
and contractor (M+P). Dewatering
going well - started last Wednesday
and shutting pump off at night.
pond
dewater pumped to ditch on
N. side of leach pad which
takes it down toward BCD-A
pond. Ditch is flowing strong
until ~ 50 ft before the 2nd
culvert. Water rapidly soaks
into the ground in this area.
The slope above the lower road
appears to be stable w/ only a few

Rite in the Rain

1430 Brown survey onsite
Discuss use of M+P sond to
trace pipes w/ Jeff (M+P) + Sonny

1530 Found ~~an~~ SW end of pipe
that ran in trench along west
side of pond. 10" pipe HDPE
inside corrugated. At SW
corner near new elbow pipe
starts bending to west.

Depth = ~3 ft bgs.

bedded in $\frac{1}{2}$ " gravel. Inside
of corrugated is wet.
Pipe bottom appears to have
been located below the
wet line on trench walls.
Took several photos.

Note trench along south side
of pond is dry. The soils
of trench wall appear native from
SW corner E until ~10 ft W
of foundation block encountered.
From 10 ft W of foundation block
east appears to be back fill.

There fore, pond ^{under} drain could not be
more than 10 ft West of foundation
block.

Surveyors picked up foundation
block.

Note: Trench N and W of pond in bed rock that
has primary + secondary fractures. Primary
follow bedding N/S. 2nd Secondary
the perp. to bed primary run E/W.
Primary appear sealed shot and dry
w/ secondary wet.

spots showing wet. No running water on this slope.

Walked trench w/ Sonny for RO Pipes to look at other pipes encountered. Also noted wet (shallow) soils on trench walls along western leg of trench. Took photos of pipes + wet trench walls. Sonny indicates he has been adding infrastructure to mine design drawing and taking photos.

1330 R. English + M. Heather on site for RO work

6" steel well casing noted ~ 25 ft E of foundation block along south trench wall. Top of casing ~ 20 ft south of pond fence and ~ 3 ft bgs. Total depth ~ 23 ft bgs and dry

1630 Sonny off site I'm calibrating RO pH meter

1740 Leaving site Randy and Mike

Marking reject sections of pipe for RO burial

6/24/15 J. Mars P. Cloudy calm 60°

0900 on site stop at borrow area to bump test MSA 5X for LEL, O_2 , H_2S CO, and HCN. Unit bump test OK for all. Unit calibrated last night. Called rental company (Argus HAZCO) to inform them of filter issues on MSA meter. They said OK to run unit today w/out filter in sample wand as long as not dusty or wet. They will overnight replacement fittings. Note: ^{date OK} meter time reads 1100 (2 hrs fast)

0930 Arrive at treatment plant. Sunny on site w/ contractor. Contractor laying 10" pipe in trench along west side of pond.

1000 - 1200 completed continuous air mon. in trench while tracing pipes.

~1100 R. English on site

Rite in the Rain

1200 off Barrer Pond job to help
Randy English set RO Freshwater
pond pump.

1545 Rtn to Treatment plant
Sonny Not here. Excavator
digging in SE corner of pond
~~RO~~ Since Pipes suspected in
this area went over to monitor
Vabovs

1640 Encountered (2) 10" HDPE in
corroged SE corner of Pond. Western
most goes into CMP. 2nd Pipe ~ 3 ft
East by passing CMP. some water
in trench appears to be coming from
inside corroged ~~pipe~~ pipe of
Eastern most line. Requested
excavator to chase eastern most line
a ways. suspect this line was the
one tapped for RO influent

1730 finish chasing lines. Excavator trying
to dig back far enough for existing
influent line to down in trench

Pipe for RO is bedded in $\frac{1}{2}$ M. mix
material which is wet / saturated
Bedding trench

1800 Locking equipment and bldg
Leaving site

6/29/15 J. Maus p cloudy calm
75°

0915 Arrive on site. met 2 side
dumps leaving on my way in.
on site at request of Sonny to
eval pipes encountered by crew
on Friday. Sonny onsite. M+P on site
preping to test 10" and 6" lines
looked at lines encountered ON Fri.
in trench for 6". N. most line ^{tapped first} had
fluid which bubbled through tap hole ($\frac{1}{4}$ "
~ 6 inch fountain.
then southern line tapped Next w/ $\frac{1}{4}$ "
bit sucked air (under vacuum). Shortly
after the influent line from sump-1
at SE corner of pond began to flow
water and burp middle line

Rite in the Rain

tapped next also sucked water
but no flow from sump-1 line
~~this~~ the two lines that were
under vacuum were traced ~100ft
either direction w/ sonde which
was as far as could go. Both
these lines has small amt of
water in them.

the above description per
Jeff McQuary and Sonny.

Surveyor will be here latter today
to trace pipes.

Bump check PH/SC meter
to check Acid sump again

	PH	SC	reads
	9.01	4.06	
	7.01	7.03	
	@ 1413	1431 @ 25.3	

* sump solution reads
* pH 4.43 @ surface
pH 5.42 @ 2 ft depth

attempted to Calibrate AHAir 5X
to use while tracing pipe w/ sonde.
Bump test fail (H_2S). ~~attempt~~
Multiple calibration attempts. H_2S
still ~~fail~~ fails. Called Argus-Hatco
to express concerns and lack of
confidence in meter. They will
send over night another AHAir 5X
w/ H_2N and H_2S LEL O_2 CO
to Helena by 3pm tomorrow.

1330 surveyor on site and setting
up

1430 surveyor leaving site.
- Traced 4" line (Line #1) Near
Plant
- 10" Line (Line #2) in corr. Near Plant
- 10" line in corr } SW corner
- 10" Line in corr } patch
- 10" Line in corr }
- 10" line in corr - RG influent
and Trench extensions. Note in the Rain.

measure DTW in Sump 3A

DTW from top new casing extension
= 64.19 ft

Transducer pulled out and on ground
coiled up and took packs to HLN.

Sump 1 DTW = 63.68 top steel

Power = 11.62 ft 16.80 volts

1515 LV site

Notes: Not sunny as leaving site

he requested I be on site

all next week starting Monday

but no need for 2nd TT

at least not for barren pond work

Depending on O'Keefe schedule

may need TT person for soil

trans oversight.

7/6/15 5. man's P cloudy calm 60°

0830 on site. Don May TT followed
me on site. Don will be doing over
sight on Sump-3A clean out.

3 of M+P crew on site at plant

- Drake + 2 others. Jeff not here

Crane and welder on site for removal
of clarifier. Flat beds not here

yet. 2 m+p side dumps delivering

gravel and hauling concrete off.

Lined out Don on cleanout and looked
at discharge piping. Pipe needs to
be pulled into position + reassembled

1000 Jeff McQuary on site. Plan is

to run 2 tents 1 at pond to

dewater/remove upper liner and

1 to build drying pad.

Jeff indicates the found a buried

well while prepping drying pad.

Looks to be a 6" steel casing

buried ~ 1-2 ft bgs. w/ 4" PVC

casing ~ 4 ft bgs. submersible

pump/wiring/drop pipe / pit 125'

Rite in the Rain

still in wells. Peter Warner (USFS)
on site discuss w/ him. Will cover
over w/ steel plate and
abandon latter to facilitate
dry pad construction.

1030 finish calibrating MSA meter
held safety meeting w/ Jeff/
Luke and Peter. ~~Excavator~~
Plan to move some pipes near
pond rim then dig sump for
dewater then set pump then
begin remove exposed liner material.

1045 Excavator blew hydraulic line
will be down for several hrs.

1100 O'Keefe on site.
Held safety brief w/ O'Keefe
Don + Peter
went on top of leach pad w/
Don + Peter to prep pipe white.
O'Keefe sets up.

1345 Jeff LV site to pickup hose

1 crew working on repository pad
prep.

1500 O'Keefe + Don off site
sump clean out notes in other
field book

1600 Excavator still down w/
broken hose. Jeff says
they will not be digging
tonight. I will check out
w/ Peter and head to
town.

7/7/15 gm

~~7/8/15~~ J. Mans clear calm 60'

0810 on site M+P crew follow me
in. Crane crew on site already.
calibrate meter, spoke w/
crane + trucking crew (Matt) ^{MCC} truck
to inform them of potential vapor
hazards from pond excavation
and air horn notification.
They agree to vacate to form

Rite in the Rain

shop pad if needed.

0830 Don May onsite

0900 begin cutting liner at top
SW corner of pond and excavate
liner to trench here as
well. Luke + Drake cutting
liner into pieces - 12 ft W x 50 ft
long and rolling. When excavator
picks roll they wrap w/ duct
tape to keep as rolls.

Liner is double thickness

Tripple thick in some areas

0930 Peter Werner onsite w/
many B&H meters

0955 meter reads

O ₂	20.8	H ₂ S	0
REL	0	HCN	0.0
CO	0		

1000 started scraping silt in
barren pond. meter reads
HCN - 1.5 - 3.5
a couple deep scoops and

HCN jumps to 10.5 - 12 ppm
for up to 30 sec to 1 min.

While working in black material
generally HCN is above 4.0 ppm
pulled out of pond to
reval. operator and I notice slight
headache. check meter alarm limits

HCN

4.5 low

10.0 High

calibrate second AIT air 5X
to use in equip cab since
equip working up wind. Will
attempt additional work and
compare readings.

Note: my meter clock is
1 hr 11 min fast compared
to local time

1100 going back in hole
to check equip readings
and effect of ~~wind~~ air wind

1110 operator indicates he is getting
10-11.5 after digging pulling
out. I got 0.5-2 ppm down
wind.
Pull out to reval.

Return in the Rain.

made calls to L. Cawfield +
K. Miller (TT) to notify of CN
CONC, and to call for expertise
in TT for options. They will
let me know when have something

1300 Light rain. Will stand
ground on liner cut crew
since getting slippery when
wet. Will stand by w/ Rope.

1345 thunder storm, wind + rain
cut inner blowing around.
lunch break till storm passes.

1500 Mary Beth + Peter Warner
off site. They issued M+P
a partial stop work order
for removal of bio solids.
They will continue w/ upper
liner removal, hauling concrete
and drying pad prep.

1545 Don May off site. Was able to
clean sump to 80 ft below TOC.
down hole tools ends show

Met at to Mark's contact.
See Don's Notes. still need to
set pump and start transfer.

1630 Leaving site. M+P still
unrolling liner and cleaning out
liner toe in trench.

7 pm

9/15 J Mains clear calm 60°
lt breeze from East.

0830 on site. ~~at~~ follow M+P
onsite. 2 dump trucks, 1 side
dump plus crew rig.
side dump brought load of sand
will haul concrete return.
Both dumps brought sand also
I am onsite since USEs could not
be and I was asked by Mary Beth
to cover oversight while also here
to over see pump set in sump-3A.

1000 Jeff moving dirt out of way w/
loader to install saddle taps w/
pressure gauges on 3 lines
at SW corner of Barren Pond.

Rite in the Rain.

1015 Done w/ loader now using
small excavator.

installing Tap saddles + press.
gauges on 3 line.

- fused RO reject line
- continued hauling sand in
and concrete / steel out
~~took 1 load of ljm~~

collected (2) 5 gal buckets
of Biosolid material in case
need for testing.

1645 M+P off site

took water truck

Dozer, loader, 2 excavators
remain on site.

M+P will return tomorrow
and get rest of equip and
possibly haul rebar/steel
and 1 load of liner material.

7/10/15 J. Maws

Approx. bulk density of sampled material ^{Biosolid}

Bucket #1 ~~4 gal~~

Vol = ~4 gal

Weight = 50 lbs

Tare weight = 2.4 lbs

Bucket #2

Vol = ~4 gal

Weight = 49.68 lbs

Tare weight = 2.4 lbs

Avg weight of wet solids = $11.9 \frac{\text{lbs}}{\text{gal}}$

7/17/15 R. GADS, J. MAUS

1140 CALIBRATION + READING OF
SEDIMENTS USING MSA ALTAIR SX
AND DRÄGER TUBES

1145 START PUMP LEAK TEST OF DRÄGER
PUMP SYSTEM (15 MIN)

1150 CALIBRATE ALTAIR SX

1158 ALTAIR SX CALIBRATION GOOD

1200 DRÄGER ^{PUMP} TEST GOOD

Buckets Shaken Before sample hole ^{drill}

Bucket #1

Dräger
Tubes

H₂S = >60 ppm exceed tube range

SO₂ = >25 ppm exceed tube range

NH₃ = 4 ppm

HCN = ~28 ppm

MSA
meter

H₂S = 55 ppm alarm peak

HCN = 41 ppm alarm peak

Bucket #2

Dräger
Tubes

H₂S = >60 ppm exceed tube range

SO₂ = >25 ppm exceed tube range

NH₃ = 5 ppm

HCN = 35-38 ppm


MSA
meter

H₂S = 91 ppm alarm peak

HCN = >100 ppm alarm peak

CO = 28 ppm

Took photos of dragers
for record (used/unused pairs)



9/14/15 J. MAUS overcast calm

0900 onsite, unlock, RO plant 50°F

visit w/ Jeff McQuary + Brian
They plan to begin mixing FeSO₄ late
morning.

O'Keefe called to indicate they
will be able to attempt clean out
of I#1 today also.

Begin calibrating equip. for air
monitoring

Calibrate Altair SX meter

~~at~~ Fresh air + SPAN. All values
calibrated appropriately

0945 Scany Thornberron on site

1000 O'Keefe on site to attempt
cleanout


1305 O'Keefe offsite see site with
field book for details.

Rite in the Rain

1400 Begin air monitoring downwind
of excavator pulling ramp out
1530 wind picking up heavy
clouds, finish pulling ramp
Begin applying FeSO₄

1600 added 1000 gal FeSO₄
solution. will add another
500 gal then ^{1st} drain back
tank drain overnight
into pond. Attempt slurry
tomorrow.

1615 leaving site sunny + M+P
still working.



9/15/15 J. Mans overcast 10 mph W
44°F

0910 Arrive onsite. M+P (Jeff, Brian,
Trey?) onsite pulling liner
material.

1100 calibrate Air Mon. Mater
w/ span gas. All ^{pass} calibrate
continue pulling liner.

1430 begin setting slurry pump.

1815 leave site for Annaconda

9/16/15 J. Mans overcast
calm 36°F

0830 onsite to continue air
monitoring of slurry removal

~~0900~~ M+P on site

0900 calibrate AltAir 5X meter
slurry test → slurry not flocculating
and bags not able to filter suspension

1745 leaving site after attempted several
pore bucket tests for poly ratio.

Rite in the Rain

9/17/15 J. mans overcast snow/rain
35°

0800 on site will try bucket tests
w/ slurry water + polymer while
waiting for M+P + Sonny.

- 1gal slurry + 1gal clean water
+ $\frac{1}{3}$ cup poly water + $\frac{1}{3}$ cup clean water
 \Rightarrow floc w/ too much poly (water is
greasy)

- 1gal slurry + 1gal water + 3 Tblspn
of poly water = floc in 20 sec.
 $\rightarrow \approx 0.25$ cup of solid

- 1gal slurry + 0.3 cup poly water
 \Rightarrow floc in < 20 sec.

- note 1gal slurry + 1gal clean
 \Rightarrow 2gal of diluted slurry should
have about 3-4% solids

Several discussions w/ Jeff +
Sonny on path forward.

Recommend dig and haul w/ addition
of FeSO_4 then use slurry for
last bit and dose w/ polymer.
Sonny will look at options and discuss
w/ USFS.

I cleanup equipment and pump out
wastewater vault #4, which had
 $\sim 2-2.5$ ft of water

1330 visit w/ Sonny + Jeff. New
plan/approach is a hybrid of
excavate solids and slurry.
Will build a ramp or 2 into pond
on N. side for highway dump access.
Will skim ~ 1.5 ft of bio solids
as possible, load and haul to
repository, spray FeSO_4 on lower layer
and mix in w/ excavator. Let sit while
skimming another area. May or may not
run slurry.

1400 Sonny off site for paper work
~~stuff~~

Rite in the Rain.

M+P begin ramp access and
continue trailer pad prep.

Sanny asked me to stay and document
what is done.

1650 done w/ ramp Jeff fueling
beginning to snow/rain.
Leaving site

9/18/15

0830 on site Jeff + Brian + Drake
warming equip. ^{Luke ???} ~~Drake~~ followed
me in w/ dump truck.

calibrate gas meter
conduct air mon while attempt
dig and haul
see construction oversight note for
equipment details

continuous air mon resulted in
STEL=0.0 Peak = 30 ppm HCN w/ TWA = 0.0 ppm
downwind of excavator
monitor in excavator peak = 4.5 ppm
TWA = 0.0 ppm HCN STEL = 0.0

1730 LV site

9/21/15 J. Mans calm to
50°F clear 5 mph W wind

0900 arrive on site. loader working
at drying pad. 320 c ex loading
dry biosolids into dump. 312 ex
trying to blow water sump @ at
South side of pond.

calibrate ~~for~~ M+P and Tetra Tech
MSA ~~off~~ air 5x meters.
one for cab of 320 c ex
one for me downwind of ex.
All span gauges and fresh air for
all units pass calibration

conduct continuous air mon.
downwind of ex.

1800 shut down for day

	320 ex mon	downwind mon
HCN	inst peak = 1.5	38.5
HCN	STEL = 0.0	0.0
HCN	TWA = 0.0	0.0

1815 M+P off site

I went to start siphon on BCD pond

1900 off site

Rite in the Rain

9/22/15 J. Maws clear W. wind 5-10 mph

45°F

0820 on site M+P (Jeff, Brian, Luke)
followed me in. Drake to Butte
w/dump for bentonite.

0850 begin continuous air mon.
loader extending east ramp. 320 ex
loading truck on west ramp.

0830 calibrate air mon meters for 320 ex
on downwind. Both meters pass for fresh
air and all span gasses.

1315-1345 Lunch break

1745 320 ex shutting down to fuel
loader still stacking at repository

Air mon results

	Downwind	320 cab
HCN Peak	26.5	2.0
STEL	0.5	0.0
TWA	0.0	0.0

1830 Leaving site

9/23/15 J. Maws clear calm 45°

0815 arrive on site. M+P not here yet
cows in the area.

0830 M+P on site
calibrating air mon meters
Both meters pass for fresh air and
all span gasses.

1100 Sonny on site

1200 Calibrate 3rd meter (USPS rental)
to use in 312 ex.

1315-1400 Lunch break. 312 ex. Lost track

1430 downwind meter reading 2.0 upwind
1st recalibration failed. 0830-1430 ppm
Passed end calibration effort. peak = 18.5 HCN
Returned to service but
developed some problem
over time. Taken out of service will
use meter from 312 ex.

1745 shutting down.

	320 ex (0830-1745)	down wind (1430-1745)
Peak	1.5 ppm HCN	6.0 ppm HCN
STEL	0.0	0.0
TWA	0.0	0.0

Rite in the Rain.

9/24/15 J. Mans Clear 50' slight

wind variable direction

0830 calibrate all 3 meters.

WSFS last 3 digits 5918

M+P last 3 digits 5355

TT last 3 digits 5915

All 3 meters pass fresh air and
all span gasses.

1320-1410 Lunch-break. Air Man meters in
both excavators are showing alarms
for CO and pump failures. Change
filters → no effect. Units are warm
to touch and were left in sun
during break. Suspect heat issue.
Since higher readings recorded
downwind than in cab will place
both ex meters in cool spot and
continue operations w/ downwind
meter.

~~1600~~ 1600 Both ex meters back in service.

1800 Working SE corner of pond.

Extremely high ~~HCN~~ and
consistent HCN readings despite
2 doses of FeSO₄.

1810 shutting down for the day
fueling + greasing.

Air Man Results for shift

	Downwind	320ex	312ex
peak	34.0	0.5	3.5
STEL	3.5	0.0	0.0
TWA	0.5	0.0	0.0


1840 leaving site

encountered semi w/ bentonite.

Followed him back in to site.

Jeff waiting to unload.

Jeff will follow him out in
dump truck, Rest of M+P off
site already



Rite in the Rain.

9/25/15 J. Maws Clear calm 55°

0800 Arrive on site

0830 M+P on site (Drake)
calibrate all 3 air MON meters
USFS # 5918 = 312 ex
M+P # 5355 = 320 ex
TT # 5915 = downwind

all 3 meters pass fresh air and
all span gasses.

0840 Jeff + Brian + Mat Andersen
held safety brief w/ Mat

1130 Last load of solids put of pond

1145 Mary Beth + Sonny on site

Air MON Results

312 ex 320 ex downwind

Peak 2.0 1.5 11.5

STEL 0.0 0.0 0.0

TWA 0.0 0.0 0.0

1300 320 ex loading upper sidewall
clay. 2 dump trucks running.

1330 Mary Beth off site

1400 Kirk Miller + Mike Hatten on site

1510 Kirk + Mike off site

1715 Sonny off site

1815 leaving site

9/28/15 J. Maws Clear calm 42°

0845 on site. M+P have equipment
warmed w/ first load of pond
side wall clay to repository

Will continue moving sidewall clay
to repository, ~~and~~ pulling one ramp,
and begin pulling remaining liner
today. 3 tractors running. 312 ex
pulling clay around pond perimeter.

1300 Lunch break

1400 Sonny on site

1600 Sonny off site

Cutting liner, calibrate air MON
meter and begin MON. of
liner cutting.

1700 Finish pulling side wall clay

320 ex pulling liner

1750 M+P off site

I checked location known as

BCD-Barren - Location is flowing clear

1800 leave site

HCN AIR MON
Peak = 0.0 TWA 20.0
STEL = 0.0 Rule in the Rain

9/29/15 J. Maws clear 45° lt W wind

0815 on site Picking up trash
and dump bulk bucket
samples in repository

0830 M+P on site. Calibrate Air Mon
meter to Mon. liner removal.
meter passes all span gasses
320 ex pulling liner. Drake
cutting liner, Jeff + Mat stowing
bentonite

0900 Luke on site w/ side dump
Chuck Goodman on site for RD

0915 Randy English on site for RD

After pulled bottom liner for
south third of pond, noted
clay very wet, several black
spots that are not superficial.
They penetrate the clay up to
6". Also some blue/green stain
also present but this appears
~~super~~ on surface only.

1215 finish pulling bottom liner except
below ramp.

1300 begin loading bottom clay. Scraping
stained clay first. Conduct air
mon. Stained clay to repository.
Clean clay to 2nd pond.

- SW corner stained all the way through
clay.

- E sidewall center bottom to N. corner
stained through clay

- W side wall where wall meets bottom
stained through clay.

- water encountered immediately below
clay E sidewall bottom center.

Note: Staining on sidewalls only went
as high as biosolids within liner.

1400 Sonny on site

1515 Sonny off site

bottom of pond below geotextile
appears to be 1-2" crushed rock
uniform size.

1750 done loading for the day

1815 M+P off site

1830 Leave site.

Air mon Results

Peak = 1.5

STEL = 0.0

TWA = 0.0 Rate in the Rain.

9/30/15 J. Maws clear calm 45°

0800 on site. will collect
BCD, BCD-Barren, Sump-1 samples
for pre-dye dose of Barren
pond under drain

815 - BCD

0820 - BCD-Barren 1.5 gpm

0820 m+p on site

0840 - Sump-1 RO Raw Influent

0845 - Man hole E of Barren pond tank. ^{appears septic} Not enough
water.

LPMW-5 DTW = 22.57

0850 - BCD-A sample for pre dye
calibrate air MON meter. Passes
fresh air and all span gasses.

Begin air MON of clay removal
while excavating bottom clay near
West ramp noted clay was ~2.5-3
ft thick (photos)

1010 Sunny on site.

1020 Mary Beth on site

1345 Mary Beth off site after discussing
budget, covering temp repository,
and final repository. Decided to leave
temp repository open for winter.

sampled black stained gravel under
bottom clay. 5 pt composite each


13 "Barren Pond Bottom stained E"

1410 "Barren Pond Bottom stained NW"

1415 Scrape black stain from bottom.

1530 finish pulling w. ramp begin explore
for under drain

Found pipe ~10 ft further E of document
descriptions. Pipe was broken
before we excavated it. Chased back
North into pond. Identified first
20 ft is perforated as described w/
Rag stuck in end. Pipe is
4" HDPE. Buried ~18" below bottom
of pond as documented.



HCN Air MON Results

Peak = 0.0

STEL = 0.0


TWA = 0.0

1710 Finish explore under drain.

location known as BCD-Barren is
running muddy w/ higher gpm as
compared to this morning.

Rite in the Rain.

1720 Sonny off site.
1800 Follow M+P off site.



10/1/15 J. Mavis 54° calm overcast
light rain

0800 onsite catching up on paperwork
+ house keeping. Wait for M+P for exploration

0900 Jeff w/ M+P onsite warming equip.

0920 Brian w/ M+P onsite.

0945 begin following 3 lines from where
RO Reject crosses near SW corner
of pond to East w/ 320 ex

1010 312 ex following lines to West.


1015 Mary Beth + Peter on site } wsf's

1100 Sonny onsite

1315 M+P lunch chased lines west
into leach pad and marked
center of trench w/ fence post.
(see sketch)

1415 Lunch over Mary Beth + Peter off site.
Decision is to cut N. 2 lines at
RO reject crossing and plug the
west legs and backfill west

trench to fence post at leach leach.
When pulling saddles off N. 2 lines, N. 1 line
began leaking water though no pressure.
As if a valve were leaking somewhere.
East end of the N. most line has been
daylighted and was one of the lines
plugged last spring when installing
new RO influent line. Reinstall
tap saddles.



10/7/15 J. Maws clear calm 50°

original entry to site wide field book
copied here by J. Maws on 10/12/15
due to subject.

0900 on site to collect samples of Barren
pond stock piles. ~~and~~ Brian w/ MHP
on site to backfill exploration trenches.

0940 collect 5 pt composite of East half
of clay pile on upper fuel pad
Barren Pond Bottom Clay labeled as
BP-BC-1 = (4) 4oz soil jars
① 5gal bucket

1010 5 pt composite of west half of clay
pile on upper fuel pad
Barren Pond Bottom Clay labeled as
BP-BC-2 = (4) 4oz soil jars
① 5gal bucket

1050 5 pt composite of N. half of clay
pile between temp repository and
pond cut slope. Labeled as
BP-SC-1 = (4) 4oz soil jars
① 5gal bucket

(Barren Pond
Side wall clay)

1140 5 pt composite of s. half of clay
pile between repository and pond
cut slope labeled as
BP-SC-2 = (4) 4oz soil jars
(Barren Pond
Side wall clay) ① 5gal bucket

Samples BP-BC-1, BP-BC-2
BP-SC-1, BP-SC-2
were all random point samples
from 0-2 ft depth. All material
was a gray clay w/ ~20% gravel,
moist. No odor.

1210 Sample E edge of temp. repository
as 5 pt composite labeled as
BP-BB-1 = (4) 4oz soil jars
① 5gal bucket

1315 5 pt composite of N. edge of temp repos.
labeled as BP-BB-2 = same as
above

1350 5 pt composite sample of W. edge of
temp repository labeled as
BP-BB-3 = same as above.

Rite in the Rain

Field Equipment Calibration Form

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Equipment Name/Model	Calibration Method and Standard Used	Name / Initials	Date	Time
MSA 5X	Fresh air/pump/and SPAN gas	gm	6/23/15	2000
Calibration Results	Comments			
all calibrate fine				

Equipment Name/Model	Calibration Method and Standard Used	Name / Initials	Date	Time
	bump test	gm	6/24/15	0900
Calibration Results	Comments			
all gassed bump test OK				

Equipment Name/Model	Calibration Method and Standard Used	Name / Initials	Date	Time
Calibration Results	Comments			

Toxic Gas and Total Organic Vapor Detector Readings

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
Mdms	calm west	6/24/15	70°	
Instrument(s) Used	MSA 5X Altair			

Time	Location and Activity Description	Parameter	Units	Reading
1000 - 1200	continuous monitoring	HCN	ppm	0
	in trench while tracing	Oxygen	%	20.8
	pipes encountered	LEL	%	0
		CO	ppm	0
		H2S	ppm	0-1

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Toxic Gas and Total Organic Vapor Detector Readings

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
J. Mans	~2 MPH SE	9/14/15	50	?
Instrument(s) Used	Altair 5X			

Time	Location and Activity Description	Parameter	Units	Reading
0930	calibrate unit	HCN	ppm	10
	w/ span gas	Oxygen	%	15
		LEL	%	29
	Fresh air cal. also	CO	ppm	60
	all values calibrate appropriate	H2S	ppm	20
Time	Location and Activity Description	Parameter	Units	Reading
1430	NE corner of pond	HCN	ppm	0
	Removing ramp	Oxygen	%	20.8
		LEL	%	0
		CO	ppm	1-2
		H2S	ppm	0-1
Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	
Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Toxic Gas and Total Organic Vapor Detector Readings

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
J. Mann	W ~ 4-15 mph	9-15-15	45	
Instrument(s) Used	Airt Air 5X			

Time	Location and Activity Description	Parameter	Units	Reading
1100	calibrate	HCN	ppm	10
		Oxygen	%	15
		LEL	%	29
		CO	ppm	60
		H2S	ppm	20

Time	Location and Activity Description	Parameter	Units	Reading
Continuous	Liner removal and	HCN	ppm	0
1100-1800	slurry test run	Oxygen	%	20.8
		LEL	%	0
	stable readings	CO	ppm	0-1
	all day	H2S	ppm	0-1

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Toxic Gas and Total Organic Vapor Detector Readings

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
J. Manns	calm	9/16/15	36	
Instrument(s) Used				

Time	Location and Activity Description	Parameter	Units	Reading
0900	Calibrate by	HCN	ppm	10
	span cal.	Oxygen	%	15
	all pass.	LEL	%	29
		CO	ppm	60
		H2S	ppm	20

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Toxic Gas and Total Organic Vapor Detector Readings

PROJECT SCOPE:

The Forest Service intends to implement actions in accordance with the National Contingency Plan (NCP) and the Engineering Evaluation/Cost Analysis (EE/CA) to address existing and potential environmental impacts to groundwater associated with seepage from the Beal Barren Pond (BBP) facility. The EE/CA preferred alternative for the BBP includes ultimately removing the pond and reclaiming the area with positive drainage.

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
J. Mans	Variable Primarily from SW 5 mph	9/13/15	40	
Instrument(s) Used	MGA AirAir 5X			

Time	Location and Activity Description	Parameter	Units	Reading
0830	Calibrate	HCN	ppm	15
	span gasses. All pass	Oxygen	%	15
		LEL	%	29
		CO	ppm	60
		H2S	ppm	20

Time	Location and Activity Description	Parameter	Units	Reading
0845	Walk perimeter of	HCN	ppm	0
	Pond Biosolids	Oxygen	%	20.8
		LEL	%	0
		CO	ppm	0
		H2S	ppm	0

Time	Location and Activity Description	Parameter	Units	Peak Reading
1100-1700	continuous Mon downwind of excavator	HCN	ppm	30
		Oxygen	%	20.8
		LEL	%	0
	occasional instant peaks of 10 ppm HCN then dissipate rapidly HCN commonly <1	CO	ppm	13
		H2S	ppm	8

Time	Location and Activity Description	TWA Parameter	Units	Peak Reading
1100-1700	Air Mon. in cab of 320 ex	HCN	ppm	4.5 Peak
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

TWA / STE
0.0 / 0.5

0 / 0
0 / 0

TWA / STE
0.0 / 0.0



Beal Mountain Mine Barren Pond AT German Gulch, Anaconda, Montana

PROJECT SCOPE:

PROJECT NUMBER:

114-560420

Readings Taken By:	Wind Speed and Direction:	Date:	Temp (F)	rH (%)
J. Morris	W 0-5 mph	9/21/15	50	
Instrument(s) Used	MSA - AirAir 5x			

Time	Location and Activity Description	Parameter	Units	Reading
0900	calibrate meter	HCN	ppm	10
	Fresh air and all span	Oxygen	%	15
	gasses pass.	LEL	%	29
		CO	ppm	60
		H2S	ppm	20

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	

Time	Location and Activity Description	Parameter	Units	Reading
		HCN	ppm	
		Oxygen	%	
		LEL	%	
		CO	ppm	
		H2S	ppm	



TETRA TECH

CLIENT USFSDATE 9/17 + 18/15JOB TITLE Barren Pond Removal

JOB NUMBER _____

SUBJECT _____

BY J. Maus

SHEET

1

of

2

9/17/15

1400

M+P Jeff + Drake

Jeff beginning to excavate ramp into Pond on N. side using 320C excavator. Drake on bobcat moving gravel etc for trailer pad.

1430

Drake on loader to move clay from ramp to another area

1520

Drake heading off site w/ side dump loaded w/ liner.

1620

Jeff finish excavator now using loader to smooth + trim ramp

1635

done w/loader

1650

Jeff fueling equip. I'm leaving site

9/18/15

0830

onsite Jeff Brian + Drake warming loader + Bobcat.

??? - followed Me in w/dump truck.

All four proceed to drying pad w/loader + Bobcat to Roll unused bag and alter ramp for dump access.

0930

sunny on site drying pad preped for loads
Running roller to smooth ramp. Gen

1000

held tailgate on issues chemistry air mon.

Begin skimming solids w/ 320C excavator + 1 dump truck

Truck countTHU 9/17

1045

start slurry pump

1140

Pull excavator due to High CR alarms consistent
will apply FeSO₄

1215

Applied FeSO₄ made a soupy mess but seems
to have knocked down HCN. Adding clay from
Beneath liner to thicken

1230

Break for lunch

1300

Begin operations again

1330

Pulled slurry pump. 312 excavator feeding clay
to 320 excavator to thicken



TETRA TECH

CLIENT USFSDATE 9/18/15 cont.JOB TITLE Beal Mtn Mine

JOB NUMBER _____

SUBJECT Barren Pond RemovalBY J. MausSHEET 2 of 2

1500 Process of adding clay to thicken is slow and not working well. takes a lot of clay and still does not adsorb well.

will try adding fill material rock dirt etc. to bind.
Loader back from repository to move fill material to bind.

will also try adding polymer to FeSO₄ sol. to see if polymer will displace water.

will try a 10% poly water soln. 200 gal water 20 gal poly.
mixed in FeSO₄ tanks

Loader back from repository to extend ramp. 320 ex is beginning 2nd ramp.

Dump trucks hauling material from 2nd ramp out of way

mixing 312 ex used to mix 5 gal + 200 gallon on poly water → Not successful as thickener

1645 now trying to mix road mix type material w/ 312 ex to thicken.

320 ex done w/ 2nd Ramp loader smoothing 2nd ramp.

1700 312 ex done trying to thicken

1710 all equipment shut down

1730 LV site



TETRA TECH

CLIENT USFS

DATE

9/21/15

JOB TITLE Beal Mtn Mine

JOB NUMBER

114-560420

SUBJECT Barren Pond RemovalBY J. Maus

SHEET

1 of 1

0900	Arrive on site, loader working at repository 312 ex working to set dewatering sump at south edge of pond 320 ex loading One dump				
0930	Brief shut down 320 ex due to CN > 10 ppm downwind. Will add FeSO ₄			Load count Biosolids + clay 	
0945	Mixing FeSO ₄ and clay sunny on site			clay 	
1100	attempt bucket tests for thickening w/ granular bentonite, cement, lime 3 gal biosolids w/ 5 cups each bentonite bentonite worked Best.				
1300	Lunch break				
1345	Loader extending ramp @ NW corner. 312 ex + 2 laborers have gone to remove the Shurry bag from repository				
1500	320 ex begin biosolid removal NE corner ramp. Adding extra clay to thicken discharge temp repository sump water to leach pad run off ditch same as during dewatering phase loader is still attempting to strip clay from other areas of pond to store ^{Load in dump} for thickening - 2nd dump hauling load of clay to repository				
1730	Shutting down ^{this area} Starting to get elevated HCN readings again. Will apply FeSO ₄ to NW corner and mix in. Mixing clay in NW corner				
1740					
1800	Shut down for day 320 ex down wind				
HCN inst peak = 1.5				38.5	
HCN STEL = 0.0				0.0	
HCN TWA = 0.0				0.0	

1815 M+P 1 dump truck to town for bentonite at end of day



TETRATECH

CLIENT USFSDATE 9/22/15JOB TITLE Beal Mtn MineJOB NUMBER 114-560420SUBJECT Barren Pond RemovalBY J. MansSHEET 1 of 1

0820	clear calm 0-10 MPH variable direction on site M+P (Jeff, Brian, Luke) Follow me in. Drake to Butte w/dump for Bentonite calibrate air flow meters for 320 ex + downwind. Both meters pass for fresh air and all spot gasses		
0850	loader extending East ramp. 320 ex Loading dump on West ramp.		
1030	shutting down West ramp ex due to HCN Moving to E ramp loader extending W. ramp. Preping FeSO ₄ .		
1050 1100	Drake here w/ bentonite Sonny on site		
	discuss Temp repository capacity. Only able to stack ~3 ft high due to consistency. Decision to fill in sump w/ biosolids, stack as high as possible. Take pond clay and line area W E of repository w/ Berms against shop pad cut. Over flow of solids to be placed in 2nd cell since determined it is better out of the pond and easier to handle next year.		
1315 1330 1400 1415	Lunch break Sonny off site Lunch over. Dosing FeSO ₄ , extending E+W ramps, 320 ex gathering clay resume ex of biosolids		
1530	seam of top liner in NW corner bottom do not appear welded or were not welded properly since tore apart easily in N/S direction and straight. very wet between liners. Another E/W seam same way Move to E ramp to mix in FeSO ₄ . West Ramp Needs extending adding bentonite. Material on E side of pond much wetter and looser than West side.		
1640 1700	loader returned from repository to extend West ramp 320 ex moving to West ramp, loader extending east ramp, dosing w/ FeSO ₄		
1745	320 ex shutting down to fuel loader still stacking @ repository		
1830	Leaving Site Downwind Cab 320 ex		
Hen Peak STEL TWA	26.5 0.5 0.0	2.0 0.0 0.0	Load count 1

0 = light load



TETRA TECH

CLIENT USFSDATE 9/23/15JOB TITLE Beal Mtn MineJOB NUMBER 114-560420SUBJECT Barren Pnd RemovalBY J. Maus SHEET 1 of 1

0815	on site. Clear calm 45' variable wind speed & direction. calibrate air mon meters. Both meters pass fresh air and all span gasses.		
0830	M + P on site warming equip.		
0845	320 ex moving bentonite to E ramp to mix in. Had to spray additional FeSO ₄ . Mixed entire super sack of granular bentonite		
0930	load first truck west ramp. loader at repository stacking		
0945	312 ex pushing solids off side liner to make it easier for 320 ex.		
1030	Move back to east ramp. 312 ex feeding clay to 320 ex. loader up to build W ramp.		
1100	Sunny on site		
1130	312 ex mixing FeSO ₄ on west side		
1200	calibrate 3rd air mon meter for cab of 312 ex. loader back to repository to stack		
1215	3rd meter (USFS rental) pass all span gasses.		
1230	move back to west ramp loader extending east ramp		
	312 ex feeding pond clay to 320 ex and piling for 2nd repository cell		
1315	Lunch break. 312 ex lost right track. will be down a while		
1400	320 ex resume loading one truck. downwind meter reading a consistent 2.0 ppm HCN after lunch even upwind. suspect so will recalibrate and change filter.	peak = 18.5 HCN STEL = 1.5 HCN TWA = 0.0 HCN	
1430	downwind meter failed first recalibration attempt. Add pass 2nd attempt w/ all span gasses. Return to service but same behavior.		
1500	Unit from 312 ex shows 0.0 upwind. will use this unit since 312 ex down. move to E ramp. loader loading clay in 2nd trk and back extending W. ramp		
1645	Moving to west ramp		load count biosolids + clay
1745	shutting down for day		
1800	Leaving site		
	Mixed 2 500 gal tanks of FeSO ₄ . used one today		
	320 ex downwind (1430-1745)		
peak	1.5 ppm	6.0 ppm	
STEL	0.0	0.0	
TWA	0.0	0.0	

0.1 ght load



TETRA TECH

CLIENT USFSDATE 9/24/15JOB TITLE Beal Mtn MineJOB NUMBER 114-560420SUBJECT Barren Pond RemovalBY J. MausSHEET 1 of 1

0815	clear at 50' slight wind variable direction, godwin Pumps followed Me on site to retrieve slurry system.		
0830	calibrate all 3 meters. M+P on site all 3 meters pass Fresh air and all span gasses.		
0915	320 ex loading godwin, begin loading first truck on W. ramp w/ 320 ex. Fixing track on 312 ex		
1000	Moving to E. Ramp.		
1030	312 ex feeding clay to 320 ex loader extending W. Ramp. CMP installed in 2011 or 2012 for dewatering did not penetrate liner. However both top and bottom liner were torn from ~ 2 ft N of CMP to ~ 8 ft N of CMP w/ lots of black beneath bottom liner. 312 ex then moved to NW corner to gather clay		
1100	312 ex mixing in $FeSO_4$ and clay W. Ramp		
1150	320 ex moving to W. Ramp		
1200	sunny on site		
1320-1410	Lunch break Air mon meters in both excavators are showing alarms for CO and pump block. changed filters no effect. units are warm to touch and were left in sun during break. Suspect heat issue. Since higher readings recorded downwind and than in cab. will place both ex meters in cool spot and continue operations using downwind meter.		
1600	320 ex moving to E Ramp 320 ex moving to W Ramp. 312 ex feeding pond clay and solids to 320 ex. Both meters for ex back in service		
1800	320 ex done on West ramp 312 ex mixing $FeSO_4$ E ramp. SE corner extremely high in HCN even after 2 doses of $FeSO_4$		
1810	Shutting down for the day		
1840	Leaving Site		
Load count biosolids + clay 			
Air Mon Results			
	Downwind	320 ex	312 ex
Peak	34.0	0.5	3.5
STEL	3.5	0.0	0.0
TWA	0.5	0.0	0.0
Load count pond clay 			

0.1161 load



TETRA TECH

CLIENT USFSDATE 9/25/15JOB TITLE Bear Mtn MineJOB NUMBER 114-560420SUBJECT Barren Pond RemovalBY J. Mans SHEET 1 of 1

0800	on site clean calm 55°			
0830	M+P (Droke) on site			
0840	Rest of M+P on site (Jeff, Brian, Matt Andersen.)			
	held safety brief for new driver			
0910	320ex mixing additional FeSO ₄ from E ramp			
	loader feeding pond clay			
	calibrate all 3 air mon meters. All pass Fresh air and all span gasses.			
0930	loading 1st truck. will run 2 trucks for pond solids today. loader gathering clay.			
1130	last load of Solids out of pond.			
	320ex beginning to load sidewall clay			
1145	Mary Beth & Sonny onsite			
	Air Mon Meters			
	312ex	320ex	Downwind	
Peak	2.0	1.5	11.5	
STEL	0.0	0.0	0.0	
TWA	0.0	0.0	0.0	
	320ex pulling sidewall clay and loading 2 trucks			
	sidewall clay is 2ft thick on average			
1300	Lunch break			
1330	Lunch over - Mary Beth leaving site			
1400	Kirk Miller + Mike Hatten on site			
1510	Kirk + Mike off site			
1515	Mathew and Droke off site			
1715	Sonny off site			
1730	Last truck of clay. 320ex cleaning up geotextile			
	loader scraping up clay on E side			
1745	Fueling equipment			
1815	Leaving site			
				Load count solids/pond clay
				Load count clay

Contractor
indicates
69 loads
I may have missed some
visitors

light load



TETRATECH

CLIENT USFSDATE 9/28/15JOB TITLE Beal MTN MineJOB NUMBER 114-560420SUBJECT Barren Pond RemovalBY J. Maws SHEET 1 of 1

0845	on site, M+P have equipment warmed w/ first load of Pond sidewall clay to repository. Clear calm 42° 3 trucks running w/ 320 ex		
0920	312 ex	Moving side wall clay	
1025	312 ex	pulling E Ramp w/ 1 dump truck dirty ramp material going to repository. Clean ramp material stacked West of pond.	
1145	Loader stacking ramp material higher while 312 ex loads next truck. Loader then to repository to stack clay loads measured CMP from center of pond used for dewatering. CMP was 8ft length w/ 2 ft above bio solids. Road mix ramp material used for access to CMP in center of pond stacked West of New office trailer pad. Loads of this material included in "Ramp material" load counts.		
1300 - 1400	Lunch break		
1400	Sonny onsite discussed what to do w/ pond bottom clay. Decided that remainder of upper sidewall clay to be placed on old fuel pad as a base "liner" course. Any thing black under the pvc liner will go to repository. Remaining lower sidewall clay will go to upper clay pad. Bottom clay will go to repository as will fit. The remainder of bottom clay will go to upper clay pad.		
1600	Sonny off site. Luke beginning to cut liner. I calibrate air man meter and begin air man of cutting liner. meter passes all sponges		
1700	Finish upper sidewall clay. Trucks done hauling 312 ex picking up geogrid. 320 ex beginning to pull liner		
1750	M+P off site	I went to check	side wall clay load count
1800	flow to BCD Pond Location know as BCD-Barren still flowing		
	leaving site		Bio Solids from Ramp Removal Ramp material load count



TETRA TECH

CLIENT USF5DATE 9/29/15JOB TITLE Barren Pond Removal

JOB NUMBER _____

SUBJECT _____

BY J. MausSHEET 1 of 1

0815	Clear calm 45° onsite - Picking up trash and and dump bulk Barren pond bucket samples in repository
0830	MTP onsite 4 crew (Mathew, Drake, Jeff, Brian) calibrate field Air Mon meter to mon. liner cutting. at Meter passes all span gasses. 320 ex pulling liner, Drake cutting liner Jeff + Mathew stowing Bentonite
0900	Lake onsite w/ side dump Bottom clay very wet. several Black spots on south third of pond. (see photos). Black spots are <u>not</u> superficial. Some blue/green stain also but this appears superficial
0940	water truck running to wet road for dust suppression Loader moving top soil back to to E side of former fuel pad.
1130	320 ex leaves pond 312 ex now in pond folding liner. 320 ex is loading side dump
1215	finish pulling liner except that below Ramp.
1230	stop for lunch. While MTP on lunch I start siphon @ BGD-A.
1250	side dump left site w/load of liner
1300	begin loading bottom clay. on 312 ex scraping side walls till clay is not discolored and feeding 320 ex. 320 ex loading trucks. 2 trucks running. Conduct air monitoring
	Discolored clay to go in repository. Clean clay goes on second pad located on former fuel pad. - SW corner stained all the way through clay - E side wall center bottom to N. corner stained through clay - W side wall where wall meets bottom stained all the way through clay. - water encountered immediately below clay E sidewall bottom center Notes: staining on sidewalls only went as high as biosolids within liner
	Loader stacking stained clay in repository - N wall center bottom 3ft stained all the way through clay
1400	sonny onsite
1515	sonny off site
1535	side dump back onsite now running 3 trucks bottom of pond below geotextile appears to be 1-2" crushed rock - uniform
1750	Dave loading for the day
1815	MTP off site

Load count clay to
Repository

|||||

|||||

|||||

||

Air Mon Results

Peak = 1.5

STEL = 0.0

MTP indicate
66 load



TETRA TECH

CLIENT USFSDATE 9/30/15JOB TITLE Beal Mtn Mine

JOB NUMBER _____

SUBJECT Barren Pond RemovalBY J. Maws

SHEET

1 of 2

	0800 - on site clean calm 45°		
	0815 - collect BCD pre dye		
	0820 collect BCD-Barren 1.5 gpm flow		
	MTP on site Brian, Jeff, Matthew		
	0840 collect Sump-1 Raw influent at RD		
	0845 Man hole E of Barren Pond appears to be septic tank		
	no flow after pumping out yesterday. Not enough		
	water for pre-dye sample.		
	0850 collect BCD-A Pre dye sample.		
	calibrate Air Mon. Meter. Passes fresh air and		
	all span gasses.		
	Loader stacking yesterday's clay, water truck wetting		
	roads.		
	0900 312 ex feeding clay in pond to 320 ex. 320 ex loading		
	One truck.		
	while excavating bottom clay near ramp, noted		
	bottom clay was ~2.5 ft thick		
	1010 sunny on site		
	1020 Mary Beth on site		
	1030 2nd trk running		
	1345 Mary Beth off site		
	discussed final repository ideas and covering		
	temp repository. Decision is to leave temp		
	repository open uncovered for winter.		
	1300 - 1345 lunch MTP Lunch Break		
	Sample black stained material beneath the pond bottom		
	clay		
	13 Barren Pond Bottom stained E (5 pt compos)		
	1410 Barren Pond Bottom stained NW (5 pt compos)		
	1415 312 ex scraping black stain from pond bottom		
	320 ex pulling E ramp.		
	1530 finish pulling Ramp		
	320 ex beginning to explore for		
	under drain		
	1630 encountered pipe at SE corner		
	of pond. Pipe further E of where		
	construction RPT describes.		
	Pipe was broken before we excavated		
	it. Chased back into pond.		
	First 20' is parted w/ Rag stuck		
	in the end.		

line broken
before excavated.

(Plan View)

Load count

###	###	###	###
###	###	###	1

Ramp Material

###	###	1
-----	-----	---



Google earth

feet
meters

300
90

- Pipe removed
- Pipe cut and plugged
- Fence Post middle of pipe corridor into Pond and where vault removed.
- Pipe installed for RO system as part of Pond investigation.

Lab Report



ANALYTICAL SUMMARY REPORT

November 04, 2015

Tetra Tech Inc
303 Irene St
Helena, MT 59601

Work Order: H15100035 Quote ID: H1076 - Beal Mountain Mine RO Analysis

Project Name: Beal Mtn Mine

Energy Laboratories Inc Helena MT received the following 3 samples for Tetra Tech Inc on 10/2/2015 for analysis.

Lab ID	Client Sample ID	Collect Date	Receive Date	Matrix	Test
H15100035-001	Barrow Pnd Bottom GW	09/30/15 14:15	10/02/15	Aqueous	Metals by ICP/ICPMS, Tot. Rec. Cyanide, Total Manual Distillation Cyanide, Free Total Cyanide Digestion Cyanide, Weak Acid Dissociable Metals Digestion by EPA 200.2
H15100035-002	Barrow Pnd Bottom Stain E	09/30/15 13:55	10/02/15	Soil	Cyanide, Free Total Cyanide Cyanide Distillation Cyanide, Weak Acid Dissociable
H15100035-003	Barrow Pnd Bottom Stain NW	09/30/15 14:10	10/02/15	Soil	Same As Above

The analyses presented in this report were performed by Energy Laboratories, Inc., 3161 E. Lyndale Ave., Helena, MT 59604, unless otherwise noted. Any exceptions or problems with the analyses are noted in the Laboratory Analytical Report, the QA/QC Summary Report, or the Case Narrative.

The results as reported relate only to the item(s) submitted for testing.

If you have any questions regarding these test results, please call.

Report Approved By:



Trust our People. Trust our Data.
www.energylab.com

Billings, MT 800.735.4489 • Casper, WY 888.235.0515
College Station, TX 888.690.2218 • Gillette, WY 866.686.7175 • Helena, MT 877.472.0711

CLIENT: Tetra Tech Inc
Project: Beal Mtn Mine
Work Order: H15100035

Revised Date: 11/04/15

Report Date: 10/13/15

CASE NARRATIVE

Tests associated with analyst identified as ELI-B were subcontracted to Energy Laboratories, 1120 S. 27th St., Billings, MT, EPA Number MT00005.



LABORATORY ANALYTICAL REPORT

Prepared by Helena, MT Branch

Client: Tetra Tech Inc
Project: Beal Mtn Mine
Lab ID: H15100035-001
Client Sample ID: Barrow Pnd Bottom GW

Revised Date: 11/04/15
Report Date: 10/13/15
Collection Date: 09/30/15 14:15
Date Received: 10/02/15
Matrix: Aqueous

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
INORGANICS							
Cyanide, Total	35.8	mg/L	D	0.4	E335.4		10/07/15 16:26 / eli-b38
Cyanide, Free	NA	mg/L		0.20	A4500-CN-F		10/08/15 13:02 / eli-b38
Cyanide, Weak Acid Dissociable	0.026	mg/L		0.005	Kelada-01		10/08/15 15:00 / eli-b38
- The Weak Acid Dissociable (WAD) Cyanide was analyzed, and was <0.2 mg/L, the detection limit for Free Cyanide. Free Cyanide was not analyzed.							
METALS, TOTAL RECOVERABLE							
Selenium	0.037	mg/L		0.001	E200.8		10/11/15 09:30 / dck

Report Definitions:
RL - Analyte reporting limit.
QCL - Quality control limit.
D - RL increased due to sample matrix.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



LABORATORY ANALYTICAL REPORT

Prepared by Helena, MT Branch

Client: Tetra Tech Inc
Project: Beal Mtn Mine
Lab ID: H15100035-002
Client Sample ID: Barrow Pnd Bottom Stain E

Revised Date: 11/04/15
Report Date: 10/13/15
Collection Date: 09/30/15 13:55
DateReceived: 10/02/15
Matrix: Soil

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
CYANIDE							
Cyanide, Free	NA	mg/kg		4		A4500-CN-Fm	10/12/15 16:16 / eli-b38
- The Weak Acid Dissociable (WAD) Cyanide was analyzed, and was <4 mg/kg, the detection limit for Free Cyanide. Free Cyanide was not analyzed.							
CYANIDE							
Cyanide, Weak Acid Dissociable	ND	mg/kg		0.5		D2036C-Mod	10/12/15 16:16 / eli-b38
Cyanide, Total	44	mg/kg	D	5		SW9012	10/07/15 14:21 / eli-b38

Report Definitions:
RL - Analyte reporting limit.
QCL - Quality control limit.
D - RL increased due to sample matrix.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



LABORATORY ANALYTICAL REPORT

Prepared by Helena, MT Branch

Client: Tetra Tech Inc
Project: Beal Mtn Mine
Lab ID: H15100035-003
Client Sample ID: Barrow Pnd Bottom Stain NW

Revised Date: 11/04/15
Report Date: 10/13/15
Collection Date: 09/30/15 14:10
Date Received: 10/02/15
Matrix: Soil

Analyses	Result	Units	Qualifiers	RL	MCL/ QCL	Method	Analysis Date / By
CYANIDE							
Cyanide, Free	NA	mg/kg		4		A4500-CN-Fm	10/12/15 16:24 / eli-b38
- The Weak Acid Dissociable (WAD) Cyanide was analyzed, and was <4 mg/kg, the detection limit for Free Cyanide. Free Cyanide was not analyzed.							
CYANIDE							
Cyanide, Weak Acid Dissociable	ND	mg/kg		0.5		D2036C-Mod	10/12/15 16:24 / eli-b38
Cyanide, Total	ND	mg/kg		0.5		SW9012	10/07/15 14:30 / eli-b38

Report RL - Analyte reporting limit.
Definitions: QCL - Quality control limit.

MCL - Maximum contaminant level.
ND - Not detected at the reporting limit.



QA/QC Summary Report

Prepared by Helena, MT Branch

Client: Tetra Tech Inc

Report Date: 10/13/15

Project: Beal Mtn Mine

Work Order: H15100035

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: D2036C-Mod										Batch: B_93848
Lab ID: MB-93848		Method Blank					Run: SUB-B250794			10/12/15 16:05
Cyanide, Weak Acid Dissociable		ND	mg/kg	0.04						
Lab ID: LCS-93848		Laboratory Control Sample					Run: SUB-B250794			10/12/15 16:07
Cyanide, Weak Acid Dissociable		4.07	mg/kg	0.50	84	60	140			
Lab ID: H15100035-002A		Sample Matrix Spike					Run: SUB-B250794			10/12/15 16:51
Cyanide, Weak Acid Dissociable		3.15	mg/kg	0.50	64	50	150			
Lab ID: H15100035-002A		Sample Matrix Spike Duplicate					Run: SUB-B250794			10/12/15 16:53
Cyanide, Weak Acid Dissociable		3.82	mg/kg	0.50	77	50	150	19	30	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Prepared by Helena, MT Branch

Client: Tetra Tech Inc

Report Date: 10/13/15

Project: Beal Mtn Mine

Work Order: H15100035

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual	
Method:	E200.8								Analytical Run: ICPMS204-B_151010B		
Lab ID:	ICV STD	Initial Calibration Verification Standard							10/11/15 03:11		
Selenium		0.0589	mg/L	0.0050	98	90	110				
Lab ID:	ICSA	Interference Check Sample A							10/11/15 03:15		
Selenium		-9.20E-05	mg/L	0.0050							
Lab ID:	ICSAB	Interference Check Sample AB							10/11/15 03:18		
Selenium		0.0102	mg/L	0.0050	102	70	130				
Lab ID:	ICV STD	Initial Calibration Verification Standard							10/11/15 13:51		
Selenium		0.0606	mg/L	0.0050	101	90	110				
Lab ID:	ICSA	Interference Check Sample A							10/11/15 13:54		
Selenium		-8.10E-05	mg/L	0.0050							
Lab ID:	ICSAB	Interference Check Sample AB							10/11/15 13:59		
Selenium		0.0102	mg/L	0.0050	102	70	130				
Method:	E200.8								Batch: 30776		
Lab ID:	MB-30776	Method Blank				Run: ICPMS204-B_151010B			10/11/15 06:21		
Selenium		ND	mg/L	0.0004							
Lab ID:	LCS-30776	Laboratory Control Sample				Run: ICPMS204-B_151010B			10/11/15 06:24		
Selenium		0.491	mg/L	0.0010	98	85	115				
Lab ID:	H15100020-004BMS3	Sample Matrix Spike				Run: ICPMS204-B_151010B			10/11/15 08:07		
Selenium		0.999	mg/L	0.0010	99	70	130				
Lab ID:	H15100020-004BMSD	Sample Matrix Spike Duplicate				Run: ICPMS204-B_151010B			10/11/15 08:10		
Selenium		1.000	mg/L	0.0010	99	70	130	0.1	20		

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



Trust our People. Trust our Data.
www.energylab.com

Billings, MT 800.735.4489 • Casper, WY 888.235.0515
College Station, TX 888.690.2218 • Gillette, WY 866.686.7175 • Helena, MT 877.472.0711

QA/QC Summary Report

Prepared by Helena, MT Branch

Client: Tetra Tech Inc

Report Date: 10/13/15

Project: Beal Mtn Mine

Work Order: H15100035

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: E335.4										Batch: B_93775
Lab ID: LCS-93775										
Laboratory Control Sample										
Run: SUB-B250557										
Cyanide, Total		0.107	mg/L	0.0050	107	90	110			10/07/15 13:35
Lab ID: B15100242-037AMSD										
Sample Matrix Spike Duplicate										
Run: SUB-B250557										
Cyanide, Total		0.464	mg/L	0.0050	104	90	110	4.0	10	10/07/15 13:46
Lab ID: MB-93775										
Method Blank										
Run: SUB-B250557										
Cyanide, Total		ND	mg/L	0.001						10/07/15 14:13
Lab ID: B15100242-037AMS										
Sample Matrix Spike										
Run: SUB-B250557										
Cyanide, Total		0.446	mg/L	0.0050	94	90	110			10/07/15 14:40

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Prepared by Helena, MT Branch

Client: Tetra Tech Inc

Report Date: 10/13/15

Project: Beal Mtn Mine

Work Order: H15100035

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: Kelada-01								Analytical Run: SUB-B250649		
Lab ID: ICV		Initial Calibration Verification Standard							10/08/15 12:40	
Cyanide, Weak Acid Dissociable		0.0983	mg/L	0.0050	98	90	110			
Method: Kelada-01								Batch: B_R250649		
Lab ID: ICB		Method Blank				Run: SUB-B250649		10/08/15 12:43		
Cyanide, Weak Acid Dissociable		ND	mg/L	0.0007						
Lab ID: LFB		Laboratory Fortified Blank				Run: SUB-B250649		10/08/15 12:46		
Cyanide, Weak Acid Dissociable		0.108	mg/L	0.0050	108	90	110			
Lab ID: LCS1-ZnCN2		Laboratory Control Sample				Run: SUB-B250649		10/08/15 12:48		
Cyanide, Weak Acid Dissociable		0.0982	mg/L	0.0050	98	90	110			
Lab ID: B15100413-001FMS		Sample Matrix Spike				Run: SUB-B250649		10/08/15 13:13		
Cyanide, Weak Acid Dissociable		0.119	mg/L	0.0050	119	80	120			
Lab ID: B15100413-001FMSD		Sample Matrix Spike Duplicate				Run: SUB-B250649		10/08/15 13:15		
Cyanide, Weak Acid Dissociable		0.112	mg/L	0.0050	112	80	120	5.8	10	
Lab ID: B15100573-006DMS		Sample Matrix Spike				Run: SUB-B250649		10/08/15 14:36		
Cyanide, Weak Acid Dissociable		23.4	mg/L	0.10	94	80	120			
Lab ID: B15100573-006DMSD		Sample Matrix Spike Duplicate				Run: SUB-B250649		10/08/15 14:39		
Cyanide, Weak Acid Dissociable		23.1	mg/L	0.10	88	80	120	1.4	10	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Prepared by Helena, MT Branch

Client: Tetra Tech Inc

Report Date: 10/13/15

Project: Beal Mtn Mine

Work Order: H15100035

Analyte	Count	Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method: SW9012										Batch: B_93776
Lab ID: MB-93776		Method Blank					Run: SUB-B250557			10/07/15 13:49
Cyanide, Total		0.06	mg/kg	0.02						
Lab ID: LCS-93776		Laboratory Control Sample					Run: SUB-B250557			10/07/15 13:52
Cyanide, Total		5.34	mg/kg	0.50	107	60	140			
Lab ID: H15100035-003A		Sample Matrix Spike					Run: SUB-B250557			10/07/15 14:32
Cyanide, Total		2.98	mg/kg	0.50	51	50	150			
Lab ID: H15100035-003A		Sample Matrix Spike Duplicate					Run: SUB-B250557			10/07/15 14:35
Cyanide, Total		2.81	mg/kg	0.50	48	50	150	5.9	30	S

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.

S - Spike recovery outside of advisory limits.



Work Order Receipt Checklist

Tetra Tech Inc

H15100035

Login completed by: Wanda Johnson

Date Received: 10/2/2015

Reviewed by: BL2000\rwilliams

Received by: bjs

Reviewed Date: 10/7/2015

Carrier name: Hand Del

Shipping container/cooler in good condition?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Not Present <input type="checkbox"/>
Custody seals intact on all shipping container(s)/cooler(s)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not Present <input checked="" type="checkbox"/>
Custody seals intact on all sample bottles?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not Present <input checked="" type="checkbox"/>
Chain of custody present?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Chain of custody signed when relinquished and received?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Chain of custody agrees with sample labels?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
Samples in proper container/bottle?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Sample containers intact?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Sufficient sample volume for indicated test?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
All samples received within holding time? (Exclude analyses that are considered field parameters such as pH, DO, Res Cl, Sulfite, Ferrous Iron, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Temp Blank received in all shipping container(s)/cooler(s)?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Not Applicable <input type="checkbox"/>
Container/Temp Blank temperature:	2.1°C No Ice		
Water - VOA vials have zero headspace?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not Applicable <input checked="" type="checkbox"/>
Water - pH acceptable upon receipt?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Not Applicable <input type="checkbox"/>

Standard Reporting Procedures:

Lab measurement of analytes considered field parameters that require analysis within 15 minutes of sampling such as pH, Dissolved Oxygen and Residual Chlorine, are qualified as being analyzed outside of recommended holding time.

Solid/soil samples are reported on a wet weight basis (as received) unless specifically indicated. If moisture corrected, data units are typically noted as –dry. For agricultural and mining soil parameters/characteristics, all samples are dried and ground prior to sample analysis.

Contact and Corrective Action Comments:

COC states "Barren Pnd Bottom GW", bottle states "Barren Pnd Bot. GW", used ID from COC. COC states for the soil jars "Barren Pnd Bottom Stain E" & "Barrow Pnd Bottom Stain NW", bottles state "Barren Pnd Bottom Stained East" and "Barrow Pnd Bottom Stained NW", used ID from COC. wj 10/2/15



Chain of Custody and Analytical Request Record

Page 1 of

PLEASE PRINT - Provide as much information as possible.

Company Name: Tetra Tech Inc.		Project Name, PWS, Permit, Etc. Real Mtn Mine		Sample Origin State: NY	EPA/State Compliance: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Report Mail Address: 303 Irene Street Helen, NY 59601		Contact Name: Jim Maus		Phone/Fax: 443-5210	Sampler: (Please Print) Jim Maus
Invoice Address: Same		Invoice Contact & Phone: Same		Purchase Order:	Quote/Bottle Order:
Special Report/Formats - ELL must be notified prior to sample submittal for the following: <div><input type="checkbox"/> DW <input type="checkbox"/> A2LA <input type="checkbox"/> EDD/EDT (Electronic Data) <input type="checkbox"/> GSA <input type="checkbox"/> POTW/WMT <input type="checkbox"/> Format: <u> </u> <input type="checkbox"/> State: <u> </u> <input type="checkbox"/> LEVEL IV <input type="checkbox"/> Other: <u> </u> <input type="checkbox"/> NELAC</div>		Number of Containers Sample Type: AWSVB O Air Water Soils/Solids Vegetation Bioassay Other		ANALYSIS REQUESTED	
SAMPLE IDENTIFICATION (Name, Location, Interval, etc.)		Collection Date	Collection Time	MATRIX	Total Cyanide
1 Barren Pnd Bottom Gul		9/30/15	1415	2W	X
2 Barren Pnd Bottom stail		9/30/15	1355	2S	X
3 Barren Pnd Bottom stail		9/30/15	1410	2S	X
4					
5					
6					
7					
8					
9					
10					
Custody Record MUST be Signed		Relinquished by (print): Jim Maus	Date/Time: 10/2/15 1202	Signature: Jim Maus	Received by (print): B. Seher
Sample Disposal: Return to Client		Lab Disposal:	Received by Laboratory: B. Seher	Date/Time: 10/2/15 12:02	Signature: B. Seher
In certain circumstances, samples submitted to Energy Laboratories, Inc. may be subcontracted to other certified laboratories in order to complete the analysis requested. This serves as notice of this possibility. All sub-contract data will be clearly notated on your analytical report. Visit our web site at www.energylab.com for additional information, downloadable fee schedule, forms, and links.		Normal Turnaround (TAT)		RUSH	
SEE ATTACHED		Contact ELL prior to RUSH sample submittal for charges and scheduling - See Instruction Page		Shipped by: Hand del.	
Comments:		Receipt Temp 2.1 °C		Cooler (Yes/No) Yes	
On Ice: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Custody Seal YN		Intact YN	
Bottles/Coolers BC		Signature YN		Match YN	
LABORATORY USE ONLY		415100635			