



DAIRY CREEK BRIDGE F-01-008

Bly, Oregon Lake County

Contractor: *Rainbow Power & Excavation, INC*

Contract #: *50-04p5-4-05-06 Job Code #: YL2992*

Title II Dollars: *Title II dollars for this project: \$289,500.00 actual amount: \$231,804.01*

Workers Employed: *2*

Total Local workers: *2*

Total Worker Days: *79*

Total Local Worker Days: *158*

Accomplishment (Based in Acres, Miles, Structures): *Replacing the existing culvert with a bottomless arch provided @ 14 miles of high quality fish passage for interior redband trout. The new culvert is 26'-0" span by 13'-0" rise.*

How was this project completed? *We removed existing 15' x 12" culvert and installed a 26' x 13' culvert*

Monitoring: *Yearly drive-by inspections, Regional Aquatics Review Team has monitored the culvert for 2 years, Forest Leadership Team did a review in June 07, photos, Forest Hydrologist and Forest fisheries Biologist and Rich Kehr Forest Engineer have also done yearly reviews.*

For further information contact: *Forest Engineer, Richard Kehr, Klamath Ranger District, rkehr@fs.fed.us and, or phone# 541-883-6722*





Please feel free to add other pages with pictures during the project.