



First/State Meadow W-1-001

District, County and State: *Chemult Ranger District, Klamath County, Oregon*

Contractor: *Kornish Contracting*

Job Code #: *original CPW654, FY06-RSW620*

Title II Dollars: *\$24,000 approved, \$21,600 spent so far, \$2,400 remains to finish monitoring, no \$\$ returned to RAC*

Workers Employed: *4*

Total Local workers: *4*

Total Worker Days: *57*

Total Local Worker Days: *57*

Accomplishment (Based in Acres, Miles, Structures): *30 acres*

How was this project completed? *We underestimated the cost to do the piling, so request was resubmitted to RAC and approved under Project # W-1-303, First/State Meadow Restoration II.*

Monitoring: *Before /after photopoints will be taken to compare grass/forb/shrub response over a period of 5 years after completion.*

Before piling



During piling





During piling



After piling, before firewood salvage

For further information contact: *Terry Simpson or Ed Brown, 541 365-7001, tlsimpson@fs.fed.us, eabrown@fs.fed.us*