



FOUR FOREST RESTORATION INITIATIVE

September 2024 MONTHLY REPORT

September

Fiscal Year 2024

Published On
October 29, 2024

The Four Forest Restoration Initiative (4FRI) is a landscape-level effort to restore 2.4 million acres of ponderosa pine and mixed conifer forests on portions of the Apache-Sitgreaves, Coconino, Kaibab, and Tonto National Forests in northern Arizona. The 4FRI vision is to restore forest ecosystems, reduce threats of destructive wildfire to forest communities, support sustainable forest industries that strengthen local economies, protect critical watersheds, conserve natural resources, maintain aesthetic values, and ensure the long-term success of this project and industry. These watersheds supply water uses including municipal, domestic, irrigation and industrial uses for millions of people in the Phoenix metropolitan area.

The 4FRI Stakeholder Group serves a critical role in collaboratively working together to accomplish the program objectives. The stakeholders have been tracking progress since 2010 and are committed to getting work done on the ground by contributing knowledge, resources, and support.

The objective of this report is to broadly share the successes related to planned and accomplished work across the 4FRI area for commercial thinning, hazardous fuels reduction, and prescribed fire. This report highlights collaborative efforts with partners and industry and showcases ongoing monitoring and innovations.

4FRI Recent Updates

- Acres treated since last report:
 - 9,705 acres of commercial thinning awarded
 - 2,101 acres of commercial thinning implemented
 - 5,393 acres of non-commercial hazardous fuels reduction implemented
 - 15,344 acres of prescribed fire implemented
- 4FRI is one of 21 National Priority Landscapes under the Wildfire Crisis Strategy, <https://www.fs.usda.gov/managing-land/wildfire-crisis>. The Forest Service is stepping up the pace and scale of our fuels and forest health treatments to match the actual scale of wildfire risk.
- FY24 planned treatments across 4FRI:
 - Plan to award around 32,000 acres of commercial thinning contracts
 - Around 29,000 acres non-commercial hazardous fuel reduction
 - over 100,000 acres prescribed burning

Contents

4FRI Vicinity Overview	2	Watershed Restoration	25
Awarded and Completed Timber and Fuels Contracts	3	Out-Year Planning	30
Fiscal Year 2023 Awarded, Ongoing, and Completed Projects	4	NEPA Projects in Progress Across 4FRI	30
High Priority Partner Projects	10	Appendix A – Completed Commercial Contracts	32
Timber Program of Work	12	Appendix B – Outyear Projects	36
Hazardous Fuels and Prescribed Fire	14	Appendix C – Definitions	43
Wildfire with Beneficial Effects	22	Appendix D – Methods Used for Determining Acres	45
Planned Road Work	22		

4FRI Vicinity Overview

The 4FRI program covers portions of four National Forests in northern Arizona – the Apache-Sitgreaves, Coconino, Kaibab, and Tonto National Forests. The overall 4FRI footprint encompasses roughly 6 million acres (Figure 1). Within this area 4FRI focuses on restoring ponderosa pine forests, which cover around 2.4 million acres within this initiative area footprint (Figure 1). In addition, some woodland and brush treatments to reduce hazardous fuels are included.

The United States Forest Service (hereafter Forest Service) uses a variety of treatment methods to restore ponderosa pine and woodland forests. Commercial thinning operations are used to restore forest structure where ground conditions are suitable for using heavy equipment, non-commercial hazardous fuels treatments are also used to restore forest structure in areas where heavy equipment is not suitable, and prescribed fire is used to reduce forest fuels, restore forest structure, and restore natural processes. To accomplish restoration objectives, these treatment methods may overlap over time and space.




Figure 1. Vicinity Map showing the 4FRI footprint (Initiative Area, blue outline) and extent of ponderosa pine forest (gray area) within the footprint.

Awarded and Completed Commercial Thinning, Non-Commercial Hazardous Fuels Reduction, and Prescribed Fire Treatments– 2010-2024

Forest restoration is a long-term commitment that may require multiple entries, using different restoration methods, to accomplish objectives. Any number of commercial and non-commercial mechanical treatments, pile burning, and broadcast burning could be used on the same piece of ground to restore forest structure and processes. Table 1 provides a summary of all restoration treatments that have occurred annually since 2010 in the 4FRI footprint. This includes acres that were *awarded* in commercial thinning contracts, as well as acres *implemented* on commercial thinning contracts, non-commercial hazardous fuels reduction treatments, broadcast burning, and pile burning. Some of these treatments overlap on the same piece of ground.

Table 1. Summary of Acres Awarded and Completed by Fiscal Year (Oct 1 – Sept 30) since 2010.

Summary by Fiscal Year	Commercial Thinning Acres Awarded	Commercial Thinning Acres Completed	Non-Commercial Thinning Completed	Broadcast Burn Acres Completed	Pile Burn Acres Completed
Fiscal Year 2010	10,882	13,198	30,977	35,628	11,761
Fiscal Year 2011	17,638	16,277	23,507	34,019	17,741
Fiscal Year 2012	10,063	8,865	29,817	28,160	6,582
Fiscal Year 2013	12,979	11,739	19,061	24,128	8,584
Fiscal Year 2014	10,730	11,278	19,495	24,717	10,057
Fiscal Year 2015	21,263	16,302	25,573	33,648	10,381
Fiscal Year 2016	40,099	11,742	22,709	53,292	8,085
Fiscal Year 2017	32,514	15,118	23,008	44,155	2,399
Fiscal Year 2018	21,983	9,611	27,789	66,218	6,704
Fiscal Year 2019	31,028	12,243	20,578	52,566	6,095
Fiscal Year 2020	16,430	12,446	20,656	53,379	4,831
Fiscal Year 2021	6,616	18,119	20,021	11,638	3,323
Fiscal Year 2022	24,886	25,510	36,858	56,716	5,286
Fiscal Year 2023	29,956	14,567	13,566	47,565	7,550
Fiscal Year 2024	32,419	16,759	18,111	88,810	11,619
Total Acres:	319,486	213,199	351,728	654,639	120,998

In addition to reporting the total acres of treatments conducted, it's also useful to understand the actual footprint of land where restoration treatments have occurred. As noted earlier, multiple treatments could occur on the same piece of ground, so the actual acres restored would be less than the treatment acres conducted. For example, Table 1 could show one acre of commercial thinning and one acre of pile burning, even though those two activities occurred on the same piece of ground. Table 2 on the other hand dissolves treatment types spatially to provide the number of acres that have received one or more restoration treatments since 2010. In addition, Table 2 also provides the number of acres that have had a commercial thinning treatment and a broadcast burn. This information is useful for understanding the overall restoration treatment and potential maintenance needs for post-harvest regeneration.

Table 2. Summary of the actual footprint of land that has had one or more treatments completed between 2010-2022

Forest	Acres with One or More Treatment	Acres of Commercial Thinning	Total Acres with Commercial Thinning and Broadcast Burn Treatments
Apache-Sitgreaves	291,402	117,373	23,499
Coconino	189,956	30,632	5,536
Kaibab	142,136	26,810	7,695
Tonto	96,372	7,632	1,477
TOTAL ACRES	719,866	182,448	38,207

* These numbers could differ from previous reports. The Forest Service has revised its methods for collecting and sharing data. Current reporting is based on information stored in the Forest Activity Tracking System (FACTS), the official database of record for the Forest Service.

Fiscal Year 2024 Awarded, Ongoing, and Completed Projects

This section of the report summarizes current fiscal year (October 1 – September 30) accomplishments and is updated monthly. Commercial thinning contracts include traditional timber sales, stewardship contracts, and agreements that are part of the Forest Service’s regular program or work and our high-priority partnerships. These two categories (program of work and partnerships) are further split out later in this report. It’s important to note that awarded acres and completed acres in a given fiscal year are often not the same acres. Rather, acres completed in FY24 were often awarded in previous years and acres awarded in FY24 will often be completed in future years, since most contracts take multiple years to complete.

Table 3. Acres awarded and completed in FY24. Many of the acres that are completed in FY24 are from sales that were awarded in previous years. Likewise, many acres that are awarded in FY24 will be completed in out-years.

FY24 Activity Acres Awarded and Completed	Total Acres	Acres Since Last Report
Commercial Thinning Contracts Awarded	32,419	9,705
Commercial Thinning Acres Completed	16,184	2,101
Non-Commercial Hazardous Fuels Contracts Awarded	9,156	5,132
Non-Commercial Hazardous Fuels Acres Completed	18,111	5,393
Pile Burning Acres Completed	11,619	2,031
Broadcast Burning Acres Completed	88,810	0
Managed Wildfire Completed	52,969	13,313

Table 4. Currently awarded commercial contracts with ongoing operations. This table is updated monthly and contains a summary of the progress of each commercial contract within 4FRI.

Forest	Fiscal Year Awarded	Contract Termination Date	Sale Name	Contractor	Total Sale Acres	Total Acres Completed*	Acres Remaining	Acres Harvested FY24**	Acres Completed Since Previous Month*
A-S	FY16	9/8/2024	Sandstone	Tri Star Logging	2,883	2,572	311	389	0
A-S	FY18	10/15/2024	Slim Stew. Re-Offer	Tri Star Logging	1,990	1,826	164	301	55
A-S	FY18	12/31/2025	Ryan Stew.	Tri Star Logging	1,885	468	1,417	248	0
A-S	FY28	9/30/2026	Woods Stew.	Tri Star Logging	2,066	0	2,066	0	0
A-S	FY18	7/01/2026	Burnt Mill Stew.	Tri Star Logging	931	753	178	0	0
A-S	FY19	6/27/2027	Greens Peak Stew.	Tri Star Logging	1,140	362	778	80	20
A-S	FY19	7/15/2026	Palomino Stew.	Tri Star Logging	1,682	0	1,682	0	0
A-S	FY19	9/30/2025	ELC DxP	R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber	2,565	2,185	380	276	20
A-S	FY20	6/30/2027	Springs Stew. Reoffer	Canyon Ck Logging Inc.	1,042	810	232	810	0
A-S	FY20	9/29/2024	Reagan PJ DxP	Chippin-in, LLC	2,486	1,215	1,271	640	0
A-S	FY21	12/31/2025	Draw Stew. DxP	Canyon CK Logging Inc.	1,591	1,060	531	439	439
A-S	FY21	6/01/2028	Smith Stew.	Tri Star Logging	2,209	532	1,677	0	0
A-S	FY22	9/30/2026	Potato Stew. Re- Offer	Tri Star Logging	2,659	571	2,088	341	0
A-S	FY22	12/31/2025	Morgan North	Chippin-in, LLC	209	0	209	0	0
A-S	FY22	6/30/2027	Mare Stew.	Canyon CK Logging Inc.	1,596	595	1,000	0	0
A-S	FY22	9/30/2028	Promontory Stew.	Tri Star Logging	2,344	0	2,300	0	0
A-S	FY23	03/31/2025	Okay	Tri Star Logging	1,887	660	1,227	200	0
A-S	FY23	12/31/2027	N1 Stew.	Canyon Creek Logging	1,168	0	1,168	0	0
A-S	FY23	12/31/2026	OW	Canyon Creek Logging	2,001	150	1,851	150	0
A-S	FY23	12/31/2027	Stringer	Forest Energy Corp.	1,979	0	1,979	0	0
A-S	FY23	12/31/2026	Noble Mtn DxP	HSC Cutting, LLC	322	0	322	0	0
A-S	FY24	12/31/2027	Beaverhead DxP	R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber	2,460	0	2,460	0	0
A-S	FY24	12/31/2027	Blue	Canyon Creek Logging	1,395	0	1,395	0	0
A-S	FY24	12/31/2027	Sheep Stew.	Suarez Forestry LLC	1,497	0	1,497	0	0
A-S	FY24	12/31/2028	Whiskey SBA	Suarez Forestry LLC	1,302	0	1,302	0	0
A-S	FY24	12/31/2029	County Line	Restoration Forestry	1,106	0	1,106	0	0
A-S	FY24	12/31/2027	Johns Canyon	HSC Cutting LLC	2,230	0	2,230	0	0
-----	-----	-----	-----	Apache-Sitgreaves Totals:	46,580	13,759	32,821	6,319	534
Coconino	FY15	5/15/2023	Munds Park	James Perkins	650	650	0	27	0
Coconino	FY17	10/15/2023	Two Joes	Tri Star Logging	1,528	1,152	376	0	0

Forest	Fiscal Year Awarded	Contract Termination Date	Sale Name	Contractor	Total Sale Acres	Total Acres Completed*	Acres Remaining	Acres Harvested FY24**	Acres Completed Since Previous Month*
Coconino	FY19	12/31/2023	A-1 South Multiproduct Sale	Joe Dirt Excavating Inc	2,470	2,429	41	695	0
Coconino	FY19	12/3/2028	General Springs SPA	National Wild Turkey Federation	3,519	472	3,047	0	0
Coconino	FY20	12/31/2024	Horse Park	Dakota Logging	2,747	2,553	194	62	0
Coconino	FY20	12/31/2024	Shultz Tank (6T)	Bob Lee and Sons	447	271	176	0	0
Coconino	FY21	12/31/2026	Willard	Dakota Logging	2,316	1,590	726	98	0
Coconino	FY21	12/31/2026	Mormon Mountain	Suarez Forestry	640	45	595	0	0
Coconino	FY22	2/28/2024	Little Springs GNA	AZ DFFM	383	141	242	0	0
Coconino	FY22	3/01/2023	Baker	AZ Dept Fire & Forestry	1,010	1,010	0	575	575
Coconino	FY22	9/30/2027	Southside Airport	Bob Lee & Sons	2,023	0	2,023	0	0
Coconino	FY22	9/25/2023	Gifford GNA	Bob Lee & Sons	2,756	0	2,756	0	0
Coconino	FY22	9/26/2023	McCarty GNA	New Life Forest Products	1,474	0	1,474	0	0
Coconino	FY22	9/25/2023	Roosevelt GNA	Suarez Forestry	2,284	1,204	1,080	695	0
Coconino	FY23	12/31/2027	Walker Hill Timber	Restoration Forestry	1,865	837	1,028	406	20
Coconino	FY23	12/31/2027	Frog Tank	Restoration Forestry	2,701	1,209	1,492	1,209	0
Coconino	FY23		Cragin Johnson	AZDFFM	596	0	596	0	0
Coconino	FY23	11/30/2026	Cragin Kehl	AZDFFM	1,690	118	1,572	118	0
Coconino	FY23	11/30/2026	Cragin Kinder	AZDFFM	3,491	0	3,491	0	0
Coconino	FY24	9/30/2028	Newman Park	Restoration Forestry	2,976	1,206	1,770	1,206	0
Coconino	FY24		Wing East	James Perkins	2,603	583	2,603	583	0
Coconino	FY24		CWPP – Clover	AZDFFM	2,058	0	2,058	0	0
Coconino	FY24		A-1 North Re-Offer	Restoration Forestry	1,047	0	1,047	0	0
Coconino	FY24		Bootleg Antelope	Restoration Forestry	1,452	0	1,452	0	0
Coconino	FY24		REPI Marshall	Miller Timber	2,193	0	2,193	0	0
Coconino	FY24		Hoch		2,053	0	2,053	0	0
Coconino	FY24		Little Wing		635	0	635	0	0
Coconino	FY24		Brie		1,500	0	1,500	0	0
-----	-----	-----	-----	Coconino Totals:	54,334	15,470	34,676	6,069	595
Kaibab	FY20	12/31/2025	Beacon Box Car	Perkins Timber Harvesting	1,800	1,279	521	0	0
Kaibab	FY21	12/31/2024	Junction	Bob Lee and Sons	353	293	60	0	0
Kaibab	FY22	12/31/2026	Fourtyniner West	Perkins Timber Harvesting	1,433	483	950	33	0
Kaibab	FY23	12/31/2026	Klostermeyer	Dakota Logging	1,187	281	906	281	240
Kaibab	FY24	12/31/2028	Spitz Hill	Joe Dirt Excavating	1,843	0	1,843	0	0
Kaibab	FY24	12/31/2025	Sawmill Springs Bio	The Nature Conservancy	685	656	29	656	554

Forest	Fiscal Year Awarded	Contract Termination Date	Sale Name	Contractor	Total Sale Acres	Total Acres Completed*	Acres Remaining	Acres Harvested FY24**	Acres Completed Since Previous Month*
Kaibab	FY24	4/25/2027	Fourtyniner East	Restoration Forestry	1,131	178	953	178	178
Kaibab	FY24	7/26/2027	Sitgreaves West	Restoration Forestry	1,942	0	1,942	0	0
Kaibab	FY24		Dude	Restoration Forestry	1,396	0	1,396	0	0
-----	-----	-----	-----	Kaibab Totals:	11,770	3,170	7,204	2,879	972
Tonto	FY18	4/30/2024	Diamond Nickel IRTC	Tri Star Logging	693	383	310	0	0
Tonto	FY23	12/31/2026	Pringle Tater Chip	Canyon Creek Logging	1,873	199	1,674	199	0
Tonto	FY23		FY23 Pine Canyon	National Forest Foundation	348	0	348	0	0
Tonto	FY24		Colcord Stallion	DFFM	2,243	0	2,243	0	0
Tonto	FY24		Little Nolan	DFFM	110	0	110	0	0
-----	-----	-----	-----	Tonto Totals:	3,632	1,300	2,332	917	0
-----	-----	-----	-----	4FRI Totals:	115,598	32,981	77,033	16,184**	2,101

* Acres that are reported as completed are based on when the last log leaves a cutting or payment unit. If only a portion of a given unit are cut, those acres aren't reported until the last log leaves the unit.

**Acres Harvested FY24 include sales that have been completed this fiscal year, but are no longer shown in this table. Completed sales are moved to Table 14 located in Appendix A.

Table 5. Total sale volume, total volume removed, total volume remaining, and current month volume removal is provided to give stakeholders an accounting of monthly timber sale activities. While acres are reported when the last log leaves a given unit, volume removal is reported each month regardless of whether the entire unit was completed. These numbers are derived from the FPFS 4.1.S Report.

Forest	Sale Name	Conversion Factor (CCF to Tons)	Total Sale Volume (CCF*)	Total Volume Removed (CCF*)	Total Volume Remaining (CCF*)	Monthly CCF* Removed
A-S	Sandstone		21,869	19,407	2,453	0
A-S	Slim		20,966	16,984	3,983	1,799
A-S	Luna Tank (West Escudilla)		9,886	9,886	0	0
A-S	Ryan		17,769	4,079	13,690	0
A-S	Burnt Mill Stew.		32,865	18,768	14,097	0
A-S	GP-Greens Peak	0.36547	15,051	6,998	8,053	1,143
A-S	Palomino		12,016	0	12,016	0
A-S	ELC Timber		17,977	17,977	0	0
A-S	Springs		8,984	8,207	777	1,210
A-S	Reagan PJ	0.36002	6,358	4,777	1,581	0
A-S	Woods		13,949	0	13,949	0
A-S	Draw Stewardship		12,517	12,517	0	1,139
A-S	Smith		14,726	3,595	11,131	0
A-S	Potato		16,460	3,603	12,857	0
A-S	Morgan North		528	122	407	122
A-S	Mare		7,747	3,134	4,612	0
A-S	Promontory		15,904	0	15,904	0
A-S	Okky		4,034	1,412	2,622	0
A-S	Chipmunk		14,854	14,854	0	0
A-S	N1		8,963	0	8,963	0
A-S	OW Timber		5,064	571	4,493	0
A-S	Noble Mountain	0.35504	1,379	0	1,379	0
A-S	Stringer		6,689	0	6,689	0
A-S	Beaverhead		11,747	0	11,747	0
A-S	Blue		5,567	0	5,567	0
A-S	Sheep Stewardship		3,077	0	3,077	0
A-S	Whiskey SBA		15,503	0	15,503	0
A-S	County Line DXP		3,746	0	3,746	0
A-S	Johns Canyon		11,363	0	11,363	0
-----	-----	A-S Totals:	315,179	139,858	175,320	5,413
Coconino	Two Joes	0.30977	9,504	5,590	3,914	0
Coconino	A-1 South Multiproduct Sale	0.29618	16,022	14,409	1,612	24
Coconino	General Springs SPA	0.30898	26,471	0	26,471	0
Coconino	Shultz Tank (6T)	0.31684	3,466	2,738	728	0
Coconino	Willard	0.30376	37,469	22,817	14,653	0
Coconino	Mormon Mountain	0.30784	5,865	2,120	3,745	0
Coconino	4FRI PACS (Bonita, Mayflower)	0.34949	4,290	4,244	46	0
Coconino	Little Springs GNA	0.30784	5,640	2,073	3,567	0
Coconino	Baker	0.20805	10,525	9,896	629	0
Coconino	Southside Airport	0.29763	17,928	3,569	14,358	65
Coconino	Gifford GNA	0.31039	24,983	1,314	23,669	1,314
Coconino	McCarty GNA	0.31667	13,979	0	13,979	0
Coconino	Roosevelt GNA	0.30745	17,430	12,376	5,055	824
Coconino	Frog Tank	0.3004	25,618	13,290	12,328	857
Coconino	Walker Hill Timber	0.3019	15,809	11,543	4,266	227

Forest	Sale Name	Conversion Factor (CCF to Tons)	Total Sale Volume (CCF*)	Total Volume Removed (CCF*)	Total Volume Remaining (CCF*)	Monthly CCF* Removed
Coconino	Johnney's REPI		16,377	0	16,377	0
Coconino	Newman Park	0.31732	26,091	13,711	12,380	1,231
Coconino	Weimer Springs REPI		1,940	0	1,940	0
Coconino	Kinder		25,645	2,969	22,675	2,969
Coconino	Kehl GNA		14,187	5,316	8,871	5,316
Coconino	Johnson GNA		3,777	0	3,777	0
Coconino	Bootleg Antelope		10,116	0	10,116	0
Coconino	Wing East		25,492	6,757	18,735	1,771
Coconino	A-1 North		9,146	0	9,145	0
Coconino	Marshall REPI		15,567	0	15,567	0
Coconino	Brie IRTC		7,350	0	7,350	0
Coconino	Clover		24,984	0	24,984	0
Coconino	Hoch SPA		22,311	0	22,311	0
-----	-----	Coconino Totals:	383,337	120,133	263,203	14,598
Kaibab	Beacon Box Car	0.2951	15,207	10,975	4,232	0
Kaibab	Parks West	0.30653	41,306	40,942	364	0
Kaibab	Fourtyniner West	0.31286	14,733	2,806	11,927	0
Kaibab	Holden	0.31771	20,867	13,169	7,697	0
Kaibab	Government Prairie	0.24319	11,025	11,015	10	123
Kaibab	Klostermeyer	0.31844	10,122	2,411	7,711	1,341
Kaibab	Spitz Hill		15,021	100	14,921	100
Kaibab	Sawmill		6,152	0	6,152	(748)
Kaibab	Fourtyniner East		13,026	2,279	10,748	824
Kaibab	Sitgreaves West		12,943	0	12,943	0
Kaibab	Dude		11,430	0	11,430	0
-----	-----	Kaibab's Totals:	160,252	81,907	78,344	1,640
Tonto	Diamond Nickel IRTC	0.32262	6,691	4,733	1,958	0
Tonto	Pringle Tater Chip	0.31615	13,585	1,593	11,992	0
Tonto	Pine Canyon Phase II		2,824	0	2,824	0
-----	-----	Tonto Totals:	20,276	6,326	13,950	0
-----	-----	4FRI Totals:	879,044	348,224	530,817	21,651

* Volume includes total volume for all species and products. Tons are converted to CCF for the purposes of this report. Future reports will incorporate a conversion factor for converting CCF to tons.

High Priority Partner Projects

The 4FRI Restoration Strategy identified nine projects across 4FRI that have a high potential to significantly reduce the risk of catastrophic wildfire by addressing immediate, pressing safety needs that are most threatening to communities today. These critical projects are being implemented through partnerships, using the Good Neighbor Authority (GNA) and Master Stewardship Agreements (MSA). High priority partner projects on the Coconino National Forest will include product removal. High-priority partner projects on the Kaibab National Forest will not include product removal and will instead focus on non-commercial hazardous fuel reduction. High-priority partner projects on the Tonto National Forest will have limited commercial timber product removal and will primarily be composed of mechanical mastication of hazardous fuels and non-commercial thinning work.

Table 6. List of High Priority Partner Projects, including FY24 planned and awarded agreements.

Priority Project	Primary Partner	Total Project Acres	Fiscal Year/Individual Project Name	Treatment Method	Individual Project Acres	Total Acres Awarded To-Date	Acres Remaining for Award
Flagstaff Watershed Protection Project	COF	2,279	FY22 FWPP Deck Sale	Non-Commercial	0	0	0
			FY28 Elden Base re-offer	Commercial	620	620	
			FY19 FWPP Helicopter	Commercial	583	583	
			FY20 Schultz Tank	Commercial	271	271	
			FY20 FWPP Steep Slope	Commercial	414	414	
			FY21 Dry Lake Hillz	Commercial	391	391	
REPI	NFF, CC	6,297	FY23 Johnny's	Commercial	2,670	0	835
			FY23 Weimer	Commercial	363	0	
			FY24 Marshall	Commercial	2,271	0	
			FY23 Weimer Non-Commercial	Non-Commercial	158	158	
Innovations	TNC	5,000	FY22 Walker Hill Demo	Commercial	410	410	3,905
			FY24 Sawmill Springs	Commercial	685	685	
			FY25 Kachina	Commercial	2,500	0	
Cragin	AZDFFM/WTF	30,833	FY19 General Springs	Commercial	3,519	3,519	10,565
			FY22 Baker	Commercial	1,010	1,010	
			FY22 McCarty	Commercial	1,474	1,474	
			FY22 Roosevelt	Commercial	2,284	2,284	
			FY22 Gifford	Commercial	2,756	2,756	
			FY23 Johnson	Commercial	596	596	
			FY23 Kehl	Commercial	1,722	1,690	
			FY23 Kinder	Commercial	3,491	3,491	
			FY24 Clover	Commercial	2,058	2,058	
Hoch SPA	NFF	2,377	FY25 Coldwater	Commercial	1,358	1,358	0
			FY24 Hoch	Commercial	2,045	2,045	
			FY24 Little Wing	Commercial	332	332	
Bill Williams	NFF, TNC, CC	15,200	FY20 Steep Slope Phase 1	Non-Commercial	300	300	14,271
			FY21 Steep Slope Phase 2	Non-Commercial	176	176	
			FY22 Steep Slope Phase 3	Non-Commercial	285	285	
			FY24 106 Ski Area	Non-Commercial	43	43	

Priority Project	Primary Partner	Total Project Acres	Fiscal Year/Individual Project Name	Treatment Method	Individual Project Acres	Total Acres Awarded To-Date	Acres Remaining for Award
			FY24 122 Fuelbreak Extension	Non-Commercial	425	425	
Dude Fire Restoration Project	AZDFFM	9,000	FY22 Dude Fire Restoration Phase I	Mastication	1,440	1,440	4,358
			FY23 Dude Fire Restoration Phase 2	Mastication	1,144	1,144	
			FY24 Dude Fire Restoration Phase 3	Mastication	2,058	2,058	
Greater Payson DFFM	AZDFFM	8,777	FY22 Roberts	Mastication	588	588	7,949
			FY22 Keger	Mastication	209	209	
			FY22 Pringle Tater Chip	Mastication	31	31	
			FY25 Greater Payson Phase 1	Mastication	2,314	0	
			FY26 Greater Payson Phase 2	Mastication	4,309	0	
Woodland Flying V&H, Dead Man Mesa	NFF	6,729	FY23 Deadman Mesa	Mastication	3,178	3,178	0
			FY22 Flying V&H	Mastication	1,045	1,045	
Pine Canyon	NFF	500	FY23 Canyon Ground Based	Commercial	350	348	0
			FY24 Pine Canyon Steep Slope	Commercial	107	107	
Tonto North-zone Timber GNA	DFFM	2,964	FY23 Poco Pino	Commercial	718	718	0
			FY24 Colcord Stallion	Commercial	2,243	2,243	
			FY24 Little Nolan CG	Commercial	111	111	
Sawmill Springs Biomass	TNC	685	FY24 Sawmill Springs Biomass	Commercial Biomass	685	685	0
TOTALS	-----	93,525	-----	-----	52,279	39,678	66,378

* AZDFFM = Arizona Department of Forestry and Fire Management. CC = Coconino County. COF = City of Flagstaff. DOD = Department of Defense. NFF = National Forest Foundation. TNC = The Nature Conservancy. WTF = Wild Turkey Foundation

Commercial Timber Program of Work

This section includes a summary of planned commercial thinning projects in FY24. These projects use commercial timber sales or stewardship contracts that contain product removal. There is significant prep work required to prepare a timber sale for bid. The prep work includes surveys for numerous resources including archaeology and special status wildlife species. The projects must follow the design criteria (sometimes called design features, conservation or mitigation measures, or best management practices) identified in the associated National Environmental Policy Act (NEPA) document. The timber units must be cruised and marked in preparation for the contract. It takes multiple years to conduct surveys and prepare the timber units for sale. The projects and acres contained in this table are current estimates and are subject to change to enable the program manager to respond to a variety of external and internal factors. Entities outside the Forest Service should not rely on this information when making decisions that affect their business or organization. For a more concrete list of contract offerings expected within the next six months, please check with individual Forest's timber program managers.

Table 7. List of commercial thin contracts planned by forest in FY24.

Forest	District	NEPA Document Title	Sale Name	Acres Planned	Acres Awarded
Apache-Sitgreaves	Alpine	Black River EA	BR – Beaverhead	2,460	2,460
Apache-Sitgreaves	Alpine	Black River EA	BR – Johns Canyon	2,230	2,230
Apache-Sitgreaves	Black Mesa	Rim Country EIS	County Line DXP	1,106	1,106
Apache-Sitgreaves	Black Mesa	Rim Lakes EA	Sheep Stewardship IRSC	1,497	1,497
Apache-Sitgreaves	Lakeside	Upper Rocky Arroyo EA	Blue	1,395	1,395
Apache-Sitgreaves	Black Mesa	Rim Country EIS	Whiskey SBA	1,302	1,302
-----	-----	-----	Apache-Sitgreaves Total FY24 Acres	9,990	9,990
Coconino	Flagstaff	Hart Prairie	Hoch	2,053	2,053
Coconino	Flagstaff	Wing Mountain	Wing East	2,603	2,603
Coconino	Flagstaff	4FRI 1 st EIS	A-1 North Re-Offer	1,047	1,047
Coconino	Flagstaff	4FRI 1 st EIS	Bootleg Antelope Re-Offer	1,452	1,452
Coconino	Mogollon	CC Cragin	Coldwater	0	0
Coconino	Flagstaff	Wing Mountain	Wing West	0	0
Coconino	Mogollon	CC Cragin	CWPP – Clover	2,058	2,058
Coconino	Mogollon	Clints Well	Brie	1,500	1,037
Coconino	Flagstaff	Wing Mtn EA	Little Wing	635	635
Coconino	Flagstaff		REPI Johnney's	0	0
Coconino	Flagstaff		REPI Marshall	2,193	2,193
-----	-----	-----	Coconino Total FY24 Acres	13,541	13,078
Kaibab	Williams	4FRI 1 st EIS	Fourtyniner East	1,131	1,131
Kaibab	Williams	4FRI 1 st EIS	Spitz Hill	1,843	1,843
Kaibab	Williams	4FRI 1 st EIS	Dude	1,396	1,396
Kaibab	Williams	4FRI 1 st EIS	Sitgreaves West	1,942	1,942
Kaibab	Williams	4FRI 1 st EIS	Sawmill Springs Bio	685	685
-----	-----	-----	Kaibab Total FY24 Acres	6,997	6,997
Tonto	Payson	Christopher Hunter	Colcord Stallion	2,243	2,243
Tonto	Payson	Rim Country EIS	Little Nolan CG	111	111
-----	-----	-----	Tonto Total FY24 Acres	2,354	2,354

Forest	District	NEPA Document Title	Sale Name	Acres Planned	Acres Awarded
-----	-----	-----	4FRI Total FY24 Acres Planned and Awarded	32,882	32,419

Non-Commercial Hazardous Fuel Reduction and Prescribed Fire

This section includes a summary of planned treatments and acres implemented for non-commercial hazardous fuel reduction, prescribed fire, and managed wildfire for FY24. Hazardous fuels reduction, shown in Table 8, includes non-commercial treatments that don't result in product removal and include treatment methods including mastication and thinning with chainsaws. Prescribed fire, shown in Table 9, includes broadcast burning, pile burning, and managed wildfire. Forests do not anticipate having the ability to implement all broadcast burns listed in this table, but rely on having a large pool of projects ready to implement to provide fire managers with the ability to move operations to areas where burn windows are favorable. Actual prescribed fire target acres for each forest are approximately 35,000 acres per year for the Apache-Sitgreaves (~46,000 acres shown), 20,000 acres per year for the Coconino (~60,000 acres shown), 20,000 acres per year for the Kaibab (~28,000 acres shown), and 14,000 acres per year for the Tonto (~23,000 acres shown).

Table 8. List of non-commercial hazardous fuels reduction projects planned, awarded, and implemented by forest in FY24.

Forest	District	NEPA Document Title	Project Name	Treatment Type	FY24 Acres Hazardous Fuels Planned	FY24 Acres Hazardous Fuels Awarded	FY24 Acres Hazardous Fuels Implemented
Apache-Sitgreaves	Black Mesa	RCRX	FY23 Ross Draw	Mastication	0	0	0
Apache-Sitgreaves	Black Mesa	RCRX	FY23 Ross Draw	Mastication	0	0	853
Apache-Sitgreaves	Apache	Black River	FY23 Big Lake	Hand Thinning	0	0	108
Apache-Sitgreaves	Apache	Black River	FY23 Big Lake	Mastication	0	0	833
Apache-Sitgreaves	Alpine	West Escudilla	Loco Knoll	Mastication	0	0	439
Apache-Sitgreaves	Alpine	Alpine WUI	Tenny	Mastication	0	0	34
Apache-Sitgreaves	Black Mesa	Rim Lakes	Bear Canyon TSI	Hand Thinning	0	0	26
Apache-Sitgreaves	Black Mesa	Larson	Smith TSI	Hand Thinning	0	0	34
Apache-Sitgreaves		West Escudilla	HPC Phase 3	Mastication	0	0	1,437
Apache-Sitgreaves		West Escudilla	MDF Dry Lake	Mastication	0	0	2,324
Apache-Sitgreaves		Rim Lakes	Rocky Point	Hand Thinning	0	0	20
Apache-Sitgreaves		West Escudilla	WE Mastication	Mastication	0	0	689
-----	-----	-----	-----	FY23 A-S Totals:	0	0	6,797
Coconino	Flagstaff	4FRI 1st EIS	FR 556 Phase 1	Hand Thinning	0	0	72
Coconino	Flagstaff	4FRI 1st EIS/ Eastside EA	FR 556 Phase 2	Hand Thinning	0	0	45
Coconino	Flagstaff	4FRI 1st EIS	Pumphouse Wash	Hand Thinning	0	0	0
Coconino	Flagstaff	4FRI 1st EIS	Chapel (Force Account)	Hand Thinning	12	0	0

Forest	District	NEPA Document Title	Project Name	Treatment Type	FY24 Acres Hazardous Fuels Planned	FY24 Acres Hazardous Fuels Awarded	FY24 Acres Hazardous Fuels Implemented
Coconino	Flagstaff	Flagstaff Watershed Protection Project	FY23 FWPP - Weimer Springs	Hand Thinning	0	0	0
Coconino	Flagstaff	Wing Mountain	FY23 Snowbowl Rd Phase 2	Hand Thinning	0	0	75
Coconino	Flagstaff	4FRI 1st EIS	FY23 Woody '04 Phase 2	Mastication	0	0	1,234
Coconino	Flagstaff	4FRI 1st EIS	FY23 A1 South Phase 1	Mastication	0	0	1,001
Coconino	Mogollon Rim	Rim Country	FY23 Mogollon Fuel Break	Hand Thinning	0	0	0
Coconino	Mogollon Rim	Clints Well	FY23 Lodge Fuel Break	Hand Thinning	0	0	0
Coconino	Mogollon Rim	MRRD Oystershell Scale Mitigation Trials	FY23 OSS Mitigation Trials	Hand Thinning	0	0	0
Coconino	Mogollon Rim	CC Cragin	FY23 Cragin Mastication	Mastication	0	0	0
Coconino	Flagstaff	Jack Smith Schultz	FY24 89 Mesa Phase 1	Hand Thinning	75	0	0
Coconino	Mogollon Rim	CC Cragin	FY24 Cragin Thinning/Chipping	Hand Thinning	400	0	0
Coconino	Flagstaff	Woody Ridge	FY24 Woody '05 Phase 1	Mastication	1,000	0	0
Coconino	Flagstaff	4FRI 1 st EIS	FY24 FR556 (*Workforce)	Hand Thinning	114	0	0
Coconino	Flagstaff	Jack Smith Schultz/ Eastside	FY24 Weatherford	Mastication	300	0	0
Coconino	Flagstaff	4FRI 1 st EIS	FY24 Schultz Tank	Hand Thinning	72	0	0
Coconino	Flagstaff	4FRI 1 st EIS	FY24 Chimney Springs	Hand Thinning	300	0	0
Coconino	Flagstaff	Jack Smith Schultz	FY24 89 Mesa Phase 2	Hand Thinning	75	0	0
Coconino	Flagstaff	4FRI 1 st EIS	FY24 A1 South Phase 2	Mastication	500	0	0
Coconino	Mogollon Rim	Rim Country EIS	FY24 Limestone Tank	Hand Thinning	100	0	0
Coconino	Mogollon Rim	Rim Country EIS	FY24 Merrit Springs	Hand Thinning	30	0	0
Coconino	Flagstaff	4FRI 1 st EIS	FY24 PODS TSI IDIQ	Mechanical Thinning	590	0	0
Coconino	Red Rock	Cedar Flats EA	FY24 Cedar Flats C	Hand Thinning	880	0	0
Coconino	Mogollon Rim	Clints Well	FY24 Natural Tanks TSI Phase 3	Hand Thinning	50	0	0

Forest	District	NEPA Document Title	Project Name	Treatment Type	FY24 Acres Hazardous Fuels Planned	FY24 Acres Hazardous Fuels Awarded	FY24 Acres Hazardous Fuels Implemented
Coconino	Mogollon Rim	MRRD Oystershell Mitigation	FY24 OSS Mitigation Trials	Hand Thinning	21	0	0
Coconino	Flagstaff	Flagstaff Watershed Protection	FY24 Schultz Tank After Sale Phase 2	Mastication	241	0	0
Coconino	Flagstaff		FY24 Wood for Life Phase 3	Hand Thinning	1,643	1,643	0
Coconino	Flagstaff		FY24 Wood for Life Phase 3	Mastication	241	241	0
-----	-----	-----	-----	FY23 Coconino Totals:	6,632	1,884	2,427
Kaibab	Williams	Southzone Grasslands	FY24 Keyhole Sink FA thin/pile	Hand Thinning	11	0	11
Kaibab	Tusayan	4FRI 1 st EIS	FY24 Boggy Tank	Hand Thinning	76	0	162
Kaibab	Williams	4FRI 1 st EIS	FY24 Fues Hill DZR Thinning Piling	Mechanical Thinning	825	0	369
Kaibab	Williams	Bill Williams EIS	FY24 Steep Slope 4 (SS4)	Mechanical Thinning	341	0	0
Kaibab	Williams	Bill Williams EIS	FY24 Steep Slope IRSC	Mechanical Thinning	175	0	0
Kaibab	Williams	Bill Williams EIS	FY24 Twin Springs Fuelbreak Buffer Extension	Mechanical Thinning	1,090	0	0
Kaibab	Tusayan	4FRI 1 st EIS	FY24 TSI	Hand Thinning	0	0	0
Kaibab	Tusayan	4FRI 1 st EIS	FY24 Reed TSI Thinning	Hand Thinning	46	0	46
Kaibab	Tusayan	4FRI 1 st EIS	FY24 Curley Wallace FA DZR thin/pile	Mechanical Thinning	23	0	23
Kaibab	Williams	Southzone Grasslands	FY24 New Automobile	Mechanical Thinning	1,299	0	1,299
Kaibab	Williams	Southzone Grasslands	FY24 McDougal Flat	Hand Thinning	141	0	262
Kaibab	Tusayan	Southzone Grasslands	FY24 Irishman Dam FA DZR thin/pile	Mechanical Thinning	536	0	362
Kaibab	Tusayan	Southzone Grasslands	FY24 Curry/Food Plot	Mastication	1,250	0	0
Kaibab	Tusayan	Southzone Grasslands	FY24 Clark Phase 1	Mastication	1,176	0	0
Kaibab	Tusayan	Southzone Grasslands	FY24 Clark Phase 2	Mastication	1,250	0	0
Kaibab	Tusayan	Southzone Grasslands	FY24 NRCS projects Existing (3 projects)	Mechanical Thinning	1,698	0	0
Kaibab	Tusayan	Southzone Grasslands	FY24 NRCS projects Planned (2 projects)	Mechanical Thinning	855	0	0
-----	-----	-----	-----	FY23 Kaibab Totals:	11,050	0	2,534

Forest	District	NEPA Document Title	Project Name	Treatment Type	FY24 Acres Hazardous Fuels Planned	FY24 Acres Hazardous Fuels Awarded	FY24 Acres Hazardous Fuels Implemented
Tonto	Payson	Rim Country EIS	FY22 Dude Fire Restoration	Mastication	0	0	1,324
Tonto	Payson		FY22 Keger Mastication	Mastication	0	0	127
Tonto	Payson	Christopher-Hunter EA	FY23 Mastication Maintenance	Mastication	0	0	479
Tonto	Payson		FY22 Pringle Mastication	Mastication	0	0	10
Tonto	Payson	Lion WUI EA	FY23 Lion Mastication Maintenance	Mastication	0	0	464
Tonto	Payson	Myrtle EA	Myrtle	Mastication	0	0	0
Tonto	Pleasant Valley	Rim Country	FY23 Cherry Frio Mastication Maintenance	Mastication	0	0	1,405
Tonto	Pleasant Valley	Rim Country	FY23 Vosberg Mastication Maintenance	Mastication	0	0	498
Tonto	Pleasant Valley	Rim Country	FY23 Buzzard Roost Mastication Maintenance	Mastication	0	0	699
Tonto	Payson	Rim Country	FY23 Houston Mesa Mastication Maintenance	Mastication	0	0	307
Tonto	Payson	Rim Country	FY23 Dude Fire Phase II	Mastication	0	0	217
Tonto	Payson	Payson WUI EA	FY23 South Payson	Mastication	0	0	0
Tonto	Payson	Payson WUI EA	FY24 Greater Payson Phase 2	Mastication	4,309	0	0
Tonto	Payson	Payson WUI EA	FY23 Walnut Mastication Maintenance	Mastication	0	0	823
Tonto	Payson	Pine Straw WUI	FY24 Pine Fuel Breaks MT	Hand Thinning	3,954	5,132	0
Tonto	Payson	Rim Country	FY24 Dude Fire Restoration Phase 3	Mastication	2,140	2,140	0
-----	-----	-----	-----	FY23 Tonto Totals:	10,403	7,272	6,353
-----	-----	-----	-----	FY23 4FRI Totals:	28,085	9,156	18,111

* Workforce refers to projects that will be completed with Forest Service crews, so there will be no contract awarded to a 3rd party.

Table 9. List of planned prescribed burn projects and prescribed fire and managed wildfire implemented by forest in FY24.

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Apache-Sitgreaves	Black Mesa	Rim Lakes EA	Carr Lake/Alder	Broadcast Burning	2,145	2,145
Apache-Sitgreaves	Black Mesa	Rim Lakes EA	Fulton	Broadcast Burning	1,738	1,738

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Apache-Sitgreaves	Clifton	Mesa Re-Entry Project	Mesa Rx	Broadcast Burning	0	7,199
Apache-Sitgreaves	Lakeside	RCRX	260	Broadcast Burning	696	0
Apache-Sitgreaves	Lakeside	Rodeo-Chediski Fire Prescribed Burn Project	Yellow Jacket Rx	Broadcast Burning	0	1,186
Apache-Sitgreaves	Lakeside	Timber Mesa/Vernon WUI	Dipping Vat	Broadcast Burning	1,209	1,209
Apache-Sitgreaves	Lakeside	Country Club	Country Club	Broadcast Burning	935	0
Apache-Sitgreaves	Lakeside	Show Low South	Show Low West	Broadcast Burning	2,403	0
Apache-Sitgreaves	Lakeside	Timber Mesa/Vernon WUI	Mud Springs	Broadcast Burning	1,829	1,829
Apache-Sitgreaves	Alpine	Nutriosio WUI	Nutriosio Unit 2 Hand Unit	Broadcast Burning	1,159	1,159
Apache-Sitgreaves	Alpine	Wallow West	Wallow West Unit 4 East	Broadcast Burning	5,746	0
Apache-Sitgreaves	Black Mesa	RCRX	Pierce	Broadcast Burning	3,022	3,022
Apache-Sitgreaves	Springerville	Wallow West	Wallow West Unit 3A	Broadcast Burning	4,782	4,782
Apache-Sitgreaves	Springerville	Wallow West	Wallow West Unit 6A Phase 2	Broadcast Burning	3,194	0
Apache-Sitgreaves	Springerville	Mineral Ecosystem Mgmt Area	Mineral Rx	Broadcast Burning	0	1,875
Apache-Sitgreaves	Springerville	West Escudilla Restoration Project	Lockhart Well Jackpot	Broadcast Burning	0	627
Apache-Sitgreaves	Springerville	Greer Wildland Urban Interface Fuels Reduction	Pole Knoll Rx	Broadcast Burning	0	2,020
Apache-Sitgreaves	Alpine	West Escudilla	Little	Broadcast Burning	2,444	940
Apache-Sitgreaves	Black Mesa	Rim Country	Labor Fire	Managed Wildfire	0	4,038
Apache-Sitgreaves	Alpine	N/A	KP Fire	Managed Wildfire	0	25
Apache-Sitgreaves	Alpine	N/A	Corduoy Fire	Managed Wildfire	0	1,027
Apache-Sitgreaves	Alpine	N/A	Willow 2 Fire	Managed Wildfire	0	401
Apache-Sitgreaves	Alpine	N/A	Fish Creek Fire	Managed Wildfire	0	3,674
Apache-Sitgreaves	Alpine	N/A	Cienega Creek	Managed Wildfire	0	229
Apache-Sitgreaves	Alpine	N/A	Foote	Managed Wildfire	0	4,568

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Apache-Sitgreaves	Alpine	Wallow West	Reservation Creek	Managed Wildfire	0	285
Apache-Sitgreaves	Black Mesa	Rim Country	Weimer	Managed Fire	0	1,066
Apache-Sitgreaves			ELC Piles	Pile Burn		1,085
Apache-Sitgreaves	Alpine	West Escudilla	Loco Knoll Piles	Pile Burn		576
Apache-Sitgreaves	Black Mesa	RCRX	Ross Draw Piles	Pile Burn		263
Apache-Sitgreaves			Brown Creek Piles	Pile Burn		23
Apache-Sitgreaves			Ortega Piles	Pile Burn		32
Apache-Sitgreaves			Cabin Piles	Pile Burn		52
----- ---	-----	-----	-----	FY24 A-S Totals:	35,000	47,075
Coconino	Mogollon Rim	CC Cragin	CC Cragin	Pile Burning	528	0
Coconino	Flagstaff	4FRI 1 st EIS	Bar-M, Mint West, 1	Broadcast Burning	963	442
Coconino	Flagstaff	4FRI 1 st EIS	Bar-M, Mint West, 2	Broadcast Burning	965	0
Coconino	Flagstaff	4FRI 1 st EIS	Bar-M, Mint West, 3	Broadcast Burning	1,315	0
Coconino	Flagstaff	4FRI 1 st EIS	Bar-M, Mint West, 4	Broadcast Burning	754	0
Coconino	Flagstaff	4FRI 1 st EIS	Bar-M, Mint West, 8	Broadcast Burning	651	0
Coconino	Flagstaff	Mormon Lake Basin	Bar-M, Molake Basin	Broadcast Burning	5,111	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, 89A,24	Broadcast Burning	314	0
Coconino	Flagstaff	Woody Ridge	FUI, Arboretum, 1	Broadcast Burning	637	0
Coconino	Flagstaff	Woody Ridge	FUI, Arboretum, 1	Broadcast Burning	613	0
Coconino	Flagstaff	Woody Ridge	FUI, Arboretum, 1	Broadcast Burning	480	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI Camp Colton	Broadcast Burning	1,180	0
Coconino	Flagstaff	Eastside	FUI, Campbell Mesa, 6	Broadcast Burning	533	0
Coconino	Flagstaff	Marshall	FUI, Cherry, 2	Broadcast Burning	235	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Chimney Springs	Broadcast Burning	5,517	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 1	Broadcast Burning	241	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 2	Broadcast Burning	179	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 3	Broadcast Burning	107	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 4	Broadcast Burning	282	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 5	Broadcast Burning	400	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 6	Broadcast Burning	234	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 7	Broadcast Burning	294	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 8	Broadcast Burning	250	0
Coconino	Flagstaff	4FRI 1 st EIS	FUI, Elden Base, 11	Broadcast Burning	97	0
Coconino	Flagstaff	Mountaineer	FUI Mountaineer	Broadcast Burning	3,019	0
Coconino	Flagstaff	Woody Ridge	FUI, Woody Bobs	Broadcast Burning	2,525	0
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Peaks, 10	Broadcast Burning	487	0

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Peaks, 8	Broadcast Burning	335	0
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Peaks, 9	Broadcast Burning	296	0
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Slate, 2	Broadcast Burning	1,016	0
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Wild Bill, Block 4	Broadcast Burning	768	768
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Wild Bill, Block 3	Broadcast Burning	1,911	1,555
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Wild Bill, Block 2	Broadcast Burning	1,496	1,303
Coconino	Flagstaff	4FRI 1 st EIS	Horseshoe, Wild Bill Block 1	Broadcast Burning	1,372	1,911
Coconino	Flagstaff	4FRI 1 st EIS	Newman, Pinegrove Campground	Broadcast Burning	1,132	1,132
Coconino	Flagstaff		3 Echo	Broadcast Burning	1,008	1,008
Coconino	Flagstaff		3 Echo 1, 2, 4	Broadcast Burning	0	4,372
Coconino	Flagstaff	4FRI 1 st EIS	Newman, Upper Lake Mary Lake, 4	Broadcast Burning	109	0
Coconino	Flagstaff	Eastside	Timberline, Weatherford, 1	Broadcast Burning	618	0
Coconino	Flagstaff	Eastside	Timberline, Weatherford, 2	Broadcast Burning	584	0
Coconino	Flagstaff	Eastside	Timberline, Weatherford, 3	Broadcast Burning	396	0
Coconino	Flagstaff	Eastside	Timberline, Weatherford, 4	Broadcast Burning	714	0
Coconino	Flagstaff	Eastside	Timberline, Weatherford, 5	Broadcast Burning	793	0
Coconino	Flagstaff	4FRI 1 st EIS	Experimental Forest	Broadcast Burning	3	3
Coconino	Flagstaff	4FRI 1 st EIS	Horse Park	Pile Burning	2,007	2,007
Coconino	Flagstaff	4FRI 1 st EIS	FR 556 Hand Thinning	Pile Burning	0	83
Coconino	Flagstaff	4FRI 1 st EIS	Dairy Springs	Pile Burning	0	37
Coconino	Flagstaff	4FRI 1 st EIS	Willard	Pile Burning	0	1,322
Coconino	Flagstaff	4FRI 1 st EIS	Baker Butte Pile Rx	Pile Burning	0	367
Coconino	Flagstaff	4FRI 1 st EIS	Starlight Piles	Pile Burning	0	25
Coconino	Flagstaff	4FRI 1 st EIS	Natural Tanks Piles	Pile Burning	0	27
Coconino	Flagstaff	4FRI 1 st EIS	FWPP Piles	Pile Burning	0	72
Coconino	Flagstaff	4FRI 1 st EIS	Private Reserve Piles	Pile Burning	0	70
Coconino	Mogollon Rim	Rim Country	Blue Ridge Urban Interface	Broadcast Burning	1,373	0
Coconino	Mogollon Rim	Rim Country	Blue Ridge Urban Interface	Broadcast Burning	2,939	0
Coconino	Mogollon Rim	Clints Well	Clints	Broadcast Burning	3,334	0
Coconino	Mogollon Rim	Rim Country	Tule	Broadcast Burning	2,192	0
Coconino	Mogollon Rim	Rim Country	Upper Beaver Creek, Telescope	Broadcast Burning	650	650
Coconino	Mogollon Rim	Rim Country	Upper Beaver Creek, Jacks	Broadcast Burning	1,161	1,161
Coconino	Mogollon Rim	Rim Country	Upper Beaver Creek, Holey Block Unit	Broadcast Burning	250	250

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Coconino	Mogollon Rim	Rim Country	Upper Beaver Creek, Hard Luck Unit	Broadcast Burning	1,300	1,300
Coconino	Mogollon Rim	Rim Country	Upper Beaver Creek, Bill Black Unit	Broadcast Burning	929	929
Coconino	Mogollon Rim	Rim Country	Still Fire	Managed Wildfire	0	11,225
Coconino	Red Rock	Cedar Flats EA	Cedar Flats E	Broadcast Burning	1,860	0
Coconino	Red Rock	Upper Beaver Creek	Upper Beaver Creek RR 1, 2	Broadcast Burning	545	545
Coconino	Red Rock	Upper Beaver Creek	Upper Beaver Creek, RR 5	Broadcast Burning	216	216
Coconino	Red Rock	Upper Beaver Creek	Upper Beaver Creek RR 19	Broadcast Burning	116	116
Coconino	Red Rock	Oak Creek EA	Pine Flats A	Broadcast Burning	9	0
Coconino			Wildbill 1, 2	Broadcast Burning	0	3,413
Coconino			Maxwell Springs	Broadcast Burning	0	1,897
Coconino			Wolf Fire	Managed Fire	0	10,797
Coconino			Bunker Fire	Managed Fire	0	225
Coconino			Cecil Fire	Managed Fire	0	1,373
----- ---	-----	-----	-----	FY23 Coconino Totals:	20,000	50,601
Kaibab	Williams	4FRI 1 st EIS	Springs North	Broadcast Burning	174	174
Kaibab	Williams	4FRI 1 st EIS	Beale	Broadcast Burning	2,343	2,343
Kaibab	Williams	4FRI 1 st EIS	Government	Broadcast Burning	1,118	1,118
Kaibab	Williams	4FRI 1 st EIS	Rocky Ridge	Broadcast Burning	3,600	3,600
Kaibab	Williams	4FRI 1 st EIS	Mountain	Broadcast Burning	3,130	3,130
Kaibab	Williams	4FRI 1 st EIS	Mach	Broadcast Burning	121	0
Kaibab	Williams	4FRI 1 st EIS	Croenen	Broadcast Burning	197	0
Kaibab	Williams	4FRI 1 st EIS	Corner	Broadcast Burning	271	0
Kaibab	Williams	4FRI 1 st EIS	Perreault	Broadcast Burning	231	0
Kaibab	Williams	4FRI 1 st EIS	Silver	Broadcast Burning	189	0
Kaibab	Williams	4FRI 1 st EIS	Pumpkin	Broadcast Burning	198	0
Kaibab	Williams	4FRI 1 st EIS	Gwynn	Broadcast Burning	333	0
Kaibab	Tusayan	Southzone Grasslands	Whale	Broadcast Burning	1,467	1,467
Kaibab	Tusayan	Southzone Grasslands	Peterson	Broadcast Burning	1,849	2,110
Kaibab	Tusayan	Southzone Grasslands	Skousen II	Broadcast Burning	2,309	2,309
Kaibab	Tusayan	Southzone Grasslands	Young	Broadcast Burning	533	533
Kaibab	Williams	4FRI 1 st EIS	Mortiz 1	Broadcast Burning	1,486	0
Kaibab	Williams	4FRI 1 st EIS	Mortiz 2	Broadcast Burning	2,351	0
Kaibab	Williams	Bill Williams EIS	Pup	Pile Burning	447	204
Kaibab	Williams	Southzone Grasslands	Little ASO	Pile Burning	45	45
Kaibab	Williams	Southzone Grasslands	Irishman	Pile Burning	399	399
Kaibab	Tusayan	4FRI 1 st EIS	Ten-X	Pile Burning	511	511
Kaibab	Williams	Frenchy	Isham Springs	Pile Burning	75	75

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
Kaibab	Williams	McCracken	Cougar Park	Pile Burning	473	473
Kaibab	Williams	4FRI 1 st EIS	Saddle	Pile Burning	267	153
Kaibab	Williams	4FRI 1 st EIS	Parks West	Pile Burning	1,138	1,138
Kaibab	Williams	4FRI 1 st EIS	Scar	Broadcast Burning	2,896	0
Kaibab	Williams	4FRI 1 st EIS	Oak	Broadcast Burning	883	0
Kaibab	Williams	4FRI 1 st EIS	Kaibab	Broadcast Burning	956	956
Kaibab	Williams	4FRI 1 st EIS	Cataract	Broadcast Burning	566	0
Kaibab	Williams	4FRI 1 st EIS	Dogtown	Broadcast Burning	478	478
Kaibab	Williams	4FRI 1 st EIS	Polyline	Broadcast Burning	342	332
Kaibab	Williams	4FRI 1 st EIS	Eagle's Nest	Broadcast Burning	84	0
Kaibab	Tusayan	4FRI 1 st EIS	Skinner Ridge South	Broadcast Burning	1,782	0
Kaibab	Williams	City	Clover	Pile Burning	1,073	514
Kaibab	Williams	Bill Williams EIS	Clover	Pile Burning	454	454
Kaibab	Williams	Bill Williams EIS	Black Mesa Tank	Pile Burning	269	269
Kaibab	Williams	4FRI 1 st EIS	Boxcar	Pile Burning	950	950
Kaibab	Williams	Frenchy	McDougal	Pile Burning	11	11
Kaibab	Williams	McCracken	McCracken	Pile Burning	170	170
Kaibab	Tusayan	4FRI 1 st EIS	Reed	Pile Burning	263	0
Kaibab	Tusayan	4FRI 1 st EIS	Lockett Wildfire	Managed Fire	0	2,779
Kaibab	Tusayan	Southzone Grasslands	Sayer	Managed Wildfire	0	1,049
Kaibab	Tusayan	Southzone Grasslands	Munders Tank	Managed Wildfire	0	374
----- ---	----- ---	----- ---	----- ---	FY23 Kaibab Totals:	20,000	28,118
Tonto	Payson	Rim Country	Payeatt Draw	Broadcast Burning	1,593	1,280
Tonto	Payson	Myrtle WUI EA	Diamond Rim RX Phase 2	Broadcast Burning	4,928	4,185
Tonto	Payson	Payson WUI EA	Shooting Ranger RX	Broadcast Burning	1,210	0
Tonto	Pleasant Valley	Spring CE	West Prong RX	Broadcast Burning	2,300	0
Tonto	Pleasant Valley	Spring CE	PV Airstrip	Broadcast Burning	276	0
Tonto	Pleasant Valley	Spring CE	Grave Tank RX	Broadcast Burning	375	0
Tonto	Pleasant Valley	Spring CE	Roscoe RX	Broadcast Burning	993	0
Tonto	Pleasant Valley	Rim Country	Valentine WF	Broadcast Burning	9,644	9,644
Tonto	Payson	Rim Country	Hardscrabble RX	Broadcast Burning	2,449	2,449
Tonto	Payson	Rim Country	Christopher Creek C.G. Piles	Pile Burn	188	188
Tonto	Payson	Rim Country	Bonita Creek Piles	Pile Burn	24	24
Tonto	Pleasant Valley	Rim Country	Skunk WF	Managed Wildfire	0	200
Tonto			Valentine WF	Managed Wildfire	0	9,634
----- ---	----- ---	----- ---	----- ---	FY23 Tonto Totals:	14,000	27,604

Forest	District	NEPA Document Title	Project Name	Treatment Type	Acres Rx Fire Planned	Acres Implemented
----- ---	-----	-----	-----	FY23 4FRI Totals:	100,000	153,398

Wildfire with Beneficial Effects

Depending on fuels, weather, and other factors, wildfires burn at different levels of severity. In the 4FRI landscape, fires that burn at a lower severity, and in certain geographic areas, can be managed like prescribed burns. The intention of managing these wildfires is to reduce forest fuels and reintroduce natural processes to forest ecosystems. Since the inception of 4FRI, many of these managed wildfires have occurred. Table 9 provides a list of wildfires that have been managed for resource benefits within the 4FRI landscape from 2010 to 2024. This table is updated annually.

Table 10. Total acres of managed wildfire by Forest from 2010 - 2024 within the 4FRI landscape.

Forest	Date
Apache-Sitgreaves	188,196
Coconino	300,041
Kaibab	135,976
Tonto	73,774
Total:	697,987

Roadwork Planned Under 4FRI Restoration Strategy

The 4FRI Restoration Strategy includes a key decision that requires the Forest Service to focus on resolving enabling conditions needed for industry success. These enabling conditions cover a variety of issues, one of which is maintaining roads and bridges used as haul routes to alleviate contractor costs associated with pre-haul maintenance. To address this condition, the Forest Service is improving and maintaining existing roads and bridges used over primary haul routes. Table 10 provides a list of approved road and bridge projects for FY22 through FY24.

Table 11. Planned roadwork associated with the 4FRI Restoration Strategy.

Fiscal Year	Forest	Road/Pit	Length (miles)	Method	Contractor	Status
FY22	A-S	NFSR 24 Resurfacing	16.8	Contract	Geisler Skidding (~13.2 miles), Perkins Cinders (~3.6 miles)	Complete
FY22	A-S	NFSR 169 Resurfacing	7	Contract	Martinez Construction Services	Complete
FY22	A-S	NFSR 249 Resurfacing	16.5	Contract	Surface Contracting, Inc.	Complete
FY22	A-S	NFSR 100 Resurfacing	5	Contract	Martinez Construction Services	Complete
FY22	A-S	NFSR 26 Resurfacing	9	Contract	Perkins Cinders	Complete
FY22	Coconino	Crush/ Stockpile Cinch Hook Pit	N/A	Contract	Schuck Development	Complete
FY22	Coconino	Crush and Stockpile Coyote Pit	N/A	Contract	PG&E	Ongoing
FY22	Coconino	NFSR 300/139 Resurfacing	8.49	Contract	AGE General Engineering Co.	Complete
FY22	Coconino	NFSR 141 Resurfacing	7.98	Contract	AGE General Engineering Co.	Complete
FY22	Coconino	NFSR 700/91 Resurfacing	9.2	Contract	Pima Paving	Complete
FY22	Kaibab	Crush and Stockpile Ruin Pit	N/A	Contract	PG&E	Complete

Fiscal Year	Forest	Road/Pit	Length (miles)	Method	Contractor	Status
FY22	Kaibab	NFSR 105 Resurfacing	8.22	Contract	PG&E	Complete
FY22	Kaibab	NRSR 354 Resurfacing	7.07	Contract	AGE General Engineering Co.	Ongoing
FY22	Tonto	NFSR 64 Paving	1.03	G&A Gila County	Agreement Executed. Design contract awarded to Woodson Engineering. Construction contract awarded to Perkins Cinders.	Construction contract was awarded in August 2024. Construction is planned for the first quarter of FY25.
FY23	A-S	NFSR 300 Repaving	Approx. 9.31	Contract	Warm Springs Construction Enterprise	Work began the end of May. Contractor has paved ~6 miles of first lift and is prepping the next 3 miles for asphalt.
FY23	A-S	Buffalo Crossing Bridge	N/A	Contract	Monitor Construction Company, Inc.	Contract was nearly completed in June with some punch list items being worked on still.
FY23	Coconino	Crush and Stockpile Curly Pit	N/A	Contract	Kramme Construction, llc	Complete
FY23	Coconino	Crush and Stockpile Snafu Pit	N/A	Contract	DH Ortega	Ongoing.
FY23	Coconino	NFSR 151 Resurfacing	6.6	Contract	AGE General Engineering Co.	Complete
FY23	Coconino	NFSR 147, 613, 612 Resurfacing	7.5	Contract	PG&E	Complete
FY23	Tonto	Camp Geronimo and Webber Creek Bridge	CG – 18’ WC – 85’	Contract	Contract awarded to LAM Industries LLC	Construction start date is anticipated for October 2024.
FY24	A-S	Surface Stabilization				
FY24	A-S	FY24 Paving 300 Rd/ 89 Rd to A-S Boundary		Contract		
FY24	Coconino	Resurfacing FSR 141/141H	6.5	Contract	Pima Paving	Ongoing
FY24	Coconino	Resurfacing NFSR 218	8.0	Contract	PG&E	Ongoing
FY24	Coconino	Crush and Stockpile Curly Pit	N/A	Contract	PG&E	Awarded

Fiscal Year	Forest	Road/Pit	Length (miles)	Method	Contractor	Status
FY24	Coconino	NFSR 613 culvert cleaning, repair and replacement	N/A	Contract	Cutting Edge Contractors Inc.	Awarded
FY24	Kaibab	Resurfacing FSR 100/171	5.5	Contract	PG&E	Awarded
FY24	Tonto	Workman Creek Road (NFSR 487) Restoration – Phase 1	0.1	Task Order under the National A&E MATOC/IDIQ	Geo-Advantec, Inc.	Project anticipated to begin during the 1 st Qtr FY25..
FY24	Tonto	AZ NFSR 289 Bridge Replacement	0.1	G&A Federal Highway Administration/Central Federal Lands	Jacobs Engineering.	70% Engineering plans, NEPA, and Heritage are underway.

Watershed Restoration

Within 4FRI many opportunities exist to improve watershed condition, contribute to species recovery, and increase landscape resiliency by implementing watershed restoration projects in springs, meadows, stream channels, and riparian areas. These projects improve hydrologic function to retain water on landscapes longer, which enhances wet meadows, springs, and riparian vegetation. This work is focused in, (but not limited to) Priority Watersheds, designated by each forest under the National Watershed Condition Framework. Table 12 provides Aquatics and Watershed restoration projects for the next two fiscal years.

Table 12. Aquatic and Watershed restoration projects for fiscal years 2024 and 2025.

Year Award	Forest	NEPA	Project Name	Units	Activity Type	Status	Partners
2024	A-S	Black River EA	Thompson Ranch Stream Restoration	1 Plan	Stream Restoration Water SMART Design Plan	In Progress	TU, CK BluShift USFWS, BOR
2024	A-S	West Escudilla EA	Beaver Dam Analog & Post Log Jams - Jackson Creek	2 Acres	Watershed Health, Stream/Wetland Restoration		
2024	A-S	West Escudilla EA	Riparian Planting Program - Little Creek	2 Acres	Watershed Health, Riparian Planting		
2024	A-S	West Escudilla EA	Escudilla Route Decommissioning Project	10 miles	Unauthorized Route Decommissioning	Contract Prep	None
2024	Kaibab	Kane Allotment EA	NKRD Springs Restoration Stina Spring	1 Acres	Spring Protection	Planning Project	Conservation Legacy, Spring Stewardship Institute
2024	Kaibab	4FRI 1st EIS	South Zone Springs Restoration Big Spring	1 Acres	Spring protection	Implementation and Monitoring	AZ Elk Society, Spring Stewardship Institute, AZGF
2024	Kaibab	Kane Allotment EA	NKRD Springs Restoration Oak Spring	1 Acres	Spring Restoration	Planning Project	Conservation Legacy, Spring Stewardship Institute
2024	Tonto	Rim Country	Little Green Valley Wet Meadow Restoration	15 Acres	Riparian Restoration	Agreement Review	Northern AZ Forest Fund, NFF, Private Landowner
2024	Tonto	Rim Country	East Verde River Headwaters and Green Valley Creek	~30 miles	Road Decommissioning	Implementation 2024	NFF

Year Award	Forest	NEPA	Project Name	Units	Activity Type	Status	Partners
2024	Tonto	Rim Country	Chase Creek Restoration Phase 1 (Him	2 Miles	Riparian Restoration - Himalayan Blackberry Removal	Implementation 2024	NFF, AZGF
2024	Tonto	Rim Country EIS	Dude Creek Restoration Phase II	0.5 miles	Stream Restoration (headcut)	Design	AZGF, TU
2024	Tonto	Rim Country EIS	East Verde River Restoration Phase II	0.5 miles	Stream Restoration	Planned	AZGF, TU
2025	A-S	Rim Country EIS	Blue River Stream Gauge O & M	1 Program	Stream gauge operation		USGS
2025	A-S	West Escudilla EA	Beaver Dam Analog & Post Assisted Log Jams	2 Acres	Stream/ Wetland Restoration		
2025	A-S	West Escudilla EA	Riparian Planting Program	2 Acres	Riparian Planting		
2025	A-S	Black River	Thompson Ranch Stream Restoration	2.6 miles	Stream restoration	Implement Fall 2024	TU, CK BlueShift, USFWS, BOR.
2025	A-S	Black River	Thompson Ranch Ungulate Exclosure	130 acres	Riparian Exclosure	Need clearance. Partners seeking funding.	TU, CK BlueShift, USFWS, BOR
2025	A-S	Black River	Stinky Creek Fish Barrier Removal	1 barrier	Fish Barrier Removal	Need Heritage clearance.	AZGF, USFWS
2025	Coc	Rim Country	Allen Lake Restoration	30 Acres	Geomorphic regrading of lake surface and possible chemical application to bottom of trenches	Design completed, planning implementation	NFF, AZGF, GCT, AZ Elk Society, BCI, FONAF
2025	Coc	4FRI 1st EIS	Scott Spring Restoration	5 Acres	Exclosure fencing and infrastructure removal	Design and Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Ritter Spring Restoration	5 Acres	Exclosure fencing and infrastructure removal	Design and Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF

Year Award	Forest	NEPA	Project Name	Units	Activity Type	Status	Partners
2025	Coc	4FRI 1st EIS	Weimer Spring Restoration	15 Acres	Exclosure fencing and infrastructure removal	Design and Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Mint Spring Restoration	15 Acres	Exclosure, stabilization, and thinning	Design and Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1 st EIS	Seven Anchor Spring Restoration	15 Acres	Exclosure, stabilization, and thinning	Design	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Hoxworth Restoration	15 Acres	Meadow stabilization	Planning and Design	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1 st EIS	Clark Meadow	15 Acres	Channel and Meadow Restoration	Planning and Design	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	Rim Country EIS	CC Cragin Watershed Restoration and Source Water Protection Plan Development	n/a	WRAP completion	Planning	NFF, AZGF, GCT, AZ Elk Society, FONAF, SRP? City of Payson
2025	Coc	Rim Country EIS	Buck Springs Restoration	15 Acres	Meadow stabilization, fencing, and willow planting	Implementation and Monitoring	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	Rim Country EIS	Kehl Springs Meadow Restoration Design	40 Acres	Remove or fix infrastructure, fencing, erosion control structures	Design through agreement with AES, potential phase 1 implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	Rim Country EIS	Houston Draw Restoration	25 Acres	Continue construction of erosion control structures and riparian planting	Implementation, planting, monitoring	AZ Elk Society primary, NFF, AZGF, FONAF
2025	Coc	4FRI EIS	Lake Mary Priority Watershed Restoration Action Plan Development and Project Design	n/a	Planning to prioritize projects for Watershed Restoration Action Plan Development	Planning	NFF, AZGF, GCT, AZ Elk Society

Year Award	Forest	NEPA	Project Name	Units	Activity Type	Status	Partners
2025	Coc	4FRI EIS	Lake Mary Road Restoration project	100 acres	Planning for unauthorized route decommissioning, road relocation, and road upgrades	Planning	NFF
2025	Coc	4FRI 1st EIS	Scott Spring Restoration	5 Acres	Exclosure fencing and infrastructure removal	Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Ritter Spring Restoration	5 Acres	Exclosure fencing and infrastructure removal	Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Weimer Spring Restoration	15 Acres	Exclosure fencing and infrastructure removal	Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Mint Spring Restoration	15 Acres	Exclosure, stabilization, and thinning	Implementation	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Coc	4FRI 1st EIS	Lake Mary Watershed Unauthorized Route Decommissioning	25 Acres	Unauthorized Route Decommissioning to reduce erosion and sedimentation and improve meadow function	Planning	
2025	Coc	Rim Country EIS	Houston Draw	3 Miles	Monitoring, fencing, conifer removal	Implementation	
2025	Coc	Rim Country EIS	Barbershop Spring Restoration	30 Acres	Erosion Control, Regrading, Seeding, Meadow Thinning	Planning	
2025	Coc	Rim Country EIS	Barbershop Canyon	4 Miles	Erosion Control, Regrading, Seeding, Meadow Thinning	Need Agreement	
2025	Coc	Rim Country EIS	East Bear Canyon	2 Miles	Erosion Control, Regrading, Seeding, Meadow Thinning	Need Agreement	
2025	Coc	Rim Country EIS	Kehl Springs Meadow Restoration Implementation	40 Acres	Remove or fix infrastructure, fencing, erosion control structures	Design	NFF, AZGF, GCT, AZ Elk Society, FONAF
2025	Kaibab	4FRI 1st EIS	South Zone Springs Restoration Lockett Spring	1 Acres	Spring protection	Planning Project	Spring Stewardship Institute,

Year Award	Forest	NEPA	Project Name	Units	Activity Type	Status	Partners
							Requesting Additional Partners
2025	Kaibab	4FRI 1st EIS	South Zone Springs Restoration Campbell Spring	1 Acres	Spring protection	Planning Project	Spring Stewardship Institute, Requesting Additional Partners
2025	Kaibab	4FRI 1st EIS	South Zone Springs Restoration Campbell Spring	1 Acres	Spring protection	Planning Project	Spring Stewardship Institute, Requesting Additional Partners
2025	Tonto	Rim Country	Chase Creek Restoration Phase 2 (Habitat enhancement/riparian restoration)	2 Miles	Riparian Restoration	In-Progress Agreement	NFF, AZGF
2025	Tonto	Rim Country EIS	Parallel Canyon-Cherry Creek Watershed Spring Restoration	3 acres	Spring Restoration	In Progress/Designs complete	AZGF
2025	Tonto	Rim Country	Pieper Hatchery Springs Restoration	1 acre	Spring Restoration	Under design	AZGF

* AZGF- Arizona Game and Fish, BCI – Bird Conservancy Institute, BOR – Bureau of Reclamation, FONAF – Friends of Northern Arizona Forest, GCT – Grand Canyon Trust, NFF – National Forest Foundation, TU – Trout Unlimited, USFWS – US Fish and Wildlife Service, USGS – US Geologic Services

Out-year Planning

The 4FRI program manages a 5-year plan for commercial thinning, non-commercial hazardous fuel reduction, and prescribed burning projects across the four forests. The 5-Year Plan allows program managers to schedule required surveys and compliance work before implementation. In addition, the 5-Year Plan helps prioritize areas for treatments and ensures consistent accomplishments. However, due to a host of factors, 5-Year Plans are subject to change and typically do change regularly. Entities outside the Forest Service should not rely on the 5-Year Plan when making a decision that affects their business or organization. In sharing the 5-Year Plan, the Forest Service makes no commitment, expressed or implied, to executing any portion of these plans in part or in whole. For details about specific projects, SHG members are encouraged to contact timber and fuels program managers on individual forests.

Below is a summary of the acres currently planned over the next four years (2024-2027). Year 1 (2023) is already described in previous sections so not included here. This table includes all acres planned for high-priority partner projects and Forests' regular programs of work (POWs). Detailed information about individual projects is provided in Appendix B.

Table 13. Summary of acres planned for commercial thinning over the next 4 years (2025-2028)

Forest	FY2025	FY2026	FY2027	FY2028
Apache - Sitgreaves	9,064	7,833	10,107	9,280
Coconino	15,549	18,396	21,650	19,600
Kaibab	6,914	6,544	7,114	5,400
Tonto	1,539	736	2,220	1,000
4FRI Total:	33,066	33,509	41,071	35,280

NEPA Projects in Progress Across 4FRI

Table 142. NEPA Projects in Progress Across 4FRI

Forest (s)	Project Name	Purpose	Current NEPA Status	Expected Decision Date	Expected Implementation
A-S, Coconino, Tonto	Four Forest Restoration Initiative Rim Country Environmental Impact Statement EIS	Forest Restoration	ROD Signed September 19, 2022	ROD Signed September 19, 2022	Post-decision
A-S	Round Valley Firescape	Forest Restoration	Developing project	2024	2025
A-S	Heber Allotment Analysis	Grazing and Grassland Restoration (woodland treatments)	Analysis Completed	11/09/2020	Post-decision

Forest (s)	Project Name	Purpose	Current NEPA Status	Expected Decision Date	Expected Implementation
A-S	Apache-Sitgreaves National Forest TMR	Road Management and Recreation Management	Under Analysis	est. FY24	Post-decision
A-S	Black River Restoration	Forest Restoration	Analysis Completed	8/25/2023	2024
A-S	Oky Flat Insect and Disease Treatment CE	Fuels Reduction/Insect & Disease	Analysis Completed	2/14/2020	2021
A-S	Nutriosio WUI - Section 18/SIR	Fuels Management	Analysis Completed	8/16/2022	2023
A-S	Pierce Wash Allotment-Section 18 Analysis of Vegetation Treatments	Grassland Restoration	Review of effects analysis and previous NEPA	2024	Post-Decision
Coconino	Mogollon Rim Oystershell Scale Mitigation Trial	Aspen Restoration	Decision signed on 4/24/2024	2024	2024
Coconino	Forest Grassland Restoration Project	Grassland Restoration	Developing proposed treatments. Scoping planned for November 2024.	2025	2025
Coconino	Leroux Fuels Management Project	Wildfire Risk Reduction	Scoping started on May 14 th . Comments period ended June 12 th .	2024	2024
Coconino	Long Valley Wildfire Risk Reduction	Wildfire Risk Reduction	Developing project. All on Long Valley Experimental Forest. Scoping ended at the end of July	2024/2025	2025
Tonto	Material Pit Development	Engineering	Gila County Material Pits EA	Project Development	2025

APPENDIX A - Completed Commercial Thinning Contracts

This table report commercial thinning contracts that have been completed since the first of these monthly updates was published in August of 2014. The table does not display what has been completed since the start of the Initiative in 2010. Cut complete and closed are sales that have had all the work completed on the ground, as well as a final contract review. Cut complete are sales that have been cut out and have not had the final acceptance on some portion of the contract. Sales that have defaulted are also included in the table. Partially cut Task Orders that were part of the Phase 1 Contract have not been included in the table at this time.

Table 15. Completed Commercial Thinning Contracts and Acres since August 2014.

Fiscal Year Closed	Forest	Awarded Sale Name	Acres	Status	Awarded To
	A-S	Woolhouse (phase 1)	2,500	Cut complete & closed	Tri Star Logging
	A-S	San Juan Road hazards salvage	291	Cut complete & closed	Reidhead Bros Lumber mill
FY15	A-S	Nutri 1B Blowdown Salvage	30	Cut complete & closed	Reidhead Bros Lumber mill
FY15	A-S	Mineral C Whiting	1,244	Cut complete & closed	Novo Power
FY15	A-S	Mineral C Thompson	4,450	Cut complete & closed	Novo Power
FY15	A-S	Chitty Blowdown Salvage	183	Cut complete & closed	Reidhead Bros Lumber mill
FY15	A-S	Benny Stewardship	245	Cut complete & closed	Vaagan Brothers
FY15	A-S	Phase 1 – Ranch	932	Cut Complete & Closed	New Life Forest Products
FY16	A-S	Sinkhole	825	Cut complete & closed	Tri Star Logging
FY16	A-S	Wallow West Unit 27	431	Cut complete & closed	Forest Energy Corp.
FY16	A-S	Mud Springs	1,018	Cut complete & closed	Tri Star Logging
FY17	A-S	Show Low South	3,454	Cut complete & closed	Tri Star Logging
	A-S	Dipping Vat	1,691	Cut complete & closed	WW Cattleguards
FY17	A-S	Burro Stewardship Agreement	845	Cut complete & closed	Navajo Co –Eastern Arizona Co—awarded to Forest Energy
	A-S	Phoenix Park Re-Offer	1,517	Cut complete & closed	Novo Power
	A-S	URA 1 – Telephone	1,526	Cut Complete	Tri Star Logging
FY18	A-S	Crook	1,997	Cut complete & closed	Tri Star Logging
FY18	A-S	Zrama	1,346	Cut complete & closed	Tri Star Logging
FY18	A-S	Bear	1,548	Cut complete & closed	Tri Star Logging
FY18	A-S	Hulsey Bench	748	Cut complete & closed	Reidhead Brothers
FY18	A-S	Phase 1 – West Fork	1,482	Cut Complete & Closed	New Life Forest Products
	A-S	Larson – Woods	2,065	Cut Complete	Tri Star Logging

Fiscal Year Closed	Forest	Awarded Sale Name	Acres	Status	Awarded To
	A-S	Timber Knoll	150	Cut complete & closed	WW Cattleguards
	A-S	Oil Well	1,028	Cut Complete	Gibson and Son Road Building
FY19	A-S	WE-Little TS	1,392	Cut Complete & closed	Timber Tramp Logging
FY19	A-S	Long Hollow	623	Cut complete & closed	Tri Star Logging
FY19	A-S	Jack Rabbitt	461	Cut complete & closed	Tri Star Logging
FY19	A-S	First Knoll A	1,420	Cut complete & closed	Tri Star Logging
FY19	A-S	Rim Top	1,191	Cut complete & closed	Tri Star Logging
FY21	A-S	Park Day – Scott	422	Cut complete & closed	Novo Biopower
FY21	A-S	Dry	266	Cut Complete & closed	Tri Star Logging
FY21	A-S	Pace Creek (West Escudilla)	2,074	Cut Complete & closed	Timber Tramp Logging
FY22	A-S	URA – Mortimer	2,137	Cut Complete & closed	Tri Star Logging
FY22	A-S	URA – Turkey	2,060	Cut Complete & closed	Simpson Contract Cutting
FY22	A-S	URA – Cabin	1,191	Cut Complete & closed	Gibson and Son Road Building
FY22	A-S	Point	2,811	Cut complete & closed	Tri Star Logging
FY22	A-S	Fulton	1,818	Cut Complete & closed	Forest Energy
FY22	A-S	Apprentice	2,010	Cut Complete & closed	Tri Star Logging
FY22	A-S	URA – Flemming	1,549	Cut Complete & closed	Canyon Creek Logging Inc.
FY22	A-S	WE - Loco	1,847	Cut Complete & closed	Timber Tramp Logging
FY22	A-S	Mesa	2,551	Cut Complete & closed	Tri Star Logging
FY22	A-S	Carr Lake	1,605	Cut complete & closed	Tri Star Logging
FY22	A-S	SW Bagnal PJ	634	Cut Complete & closed	Gibson and Son Road Building
FY22	A-S	WE – Tenny Pond	679	Cut complete & closed	Simpson Logging
FY23	A-S	Luna Tank	1,316	Cut Complete	Luna Tank
FY23	A-S	Larson – St. Joe	2,190	Cut Complete & Closed	Canyon Creek Logging Inc.
FY23	A-S	Park PJ	686	Cut Complete & Closed	Canyon Creek Logging Inc.
FY23	A-S	Los Burros Two	966	Cut Complete & closed	Simpson Logging
FY23	A-S	Milligan Valley	754	Cut Complete & Closed	Tri Star Logging
FY23	A-S	Phase 1 - Rim Lakes-Willow	658	Cut Complete & Closed	NLFP
FY23	A-S	Exchange Tank	448	Cut Complete & Closed	Tall Timber Logging, LLC

Fiscal Year Closed	Forest	Awarded Sale Name	Acres	Status	Awarded To
FY23	A-S	Windmill PJ	1,062	Cut Complete & Closed	Chippin-in, LLC
FY23	A-S	Phase 1 – Alder	995	Cut Complete & Closed	NLFP
FY24	A-S	Hidden	2,605	Cut Complete & Closed	Tri Star Logging
FY24	A-S	URA Gobbler	1,318	Cut Complete & Closed	Forest Energy
FY24	A-S	Nappa	1,365	Cut Complete & Closed	Tri Star Logging
	A-S	Billy Mountain	3,268	Cut Complete	WW Cattleguards
	A-S	Halter	906	Cut Complete	Canyon Creek Logging
	A-S	Chipumnk	1,770	Cut Complete	Canyon Creek Logging
FY15	Coconino	Woody 05	3,309	Cut complete & closed	Southwest Forest Products
FY17	Coconino	Mr Jones	611	Cut complete & closed	Jay Beecroft
FY17	Coconino	FH-3 Right-of-Way	576	Cut complete & closed	ADOT
FY17	Coconino	Phase 1 - Weatherford	944	Cut completed & closed	New Life Forest Products
FY18	Coconino	Howard	2,208	Cut complete & closed	Southwest Forest Products
	Coconino	Elden Base Re-offer	620	Cut completed & closed	Dakota Logging
	Coconino	Walker Hill Demo	410	Cut Complete	TNC – Suarez Logging
	Coconino	Bonita	718	Cut Complete	National Forest Foundation
	Coconino	Dry Lake Hills	391	Cut Complete	Markit! Forestry
	Coconino	Mayflower	275	Cut Complete	National Forest Foundation
FY19	Coconino	Railroad	204	Cut completed & closed	White Mountain Timber
FY19	Coconino	Elden Base	500	20 acres cut and contract has defaulted	Terry Hatmaker
FY19	Coconino	Saginaw 2	1,102	809 acres cut completed & closed, 293 acres defaulted	Southwest Forest products
FY19	Coconino	Tule 3	954	Cut completed & closed	Southwest Forest Products
FY20	Coconino	Phase 1 - Schoolhouse	2,567	Cut completed & closed	New Life Forest Products
FY20	Coconino	Windmill	1,339	Cut complete & closed	Dakota Logging
FY21	Coconino	Chimney Springs	1,409	Cut completed & closed	The Nature Conservancy

Fiscal Year Closed	Forest	Awarded Sale Name	Acres	Status	Awarded To
FY21	Coconino	Saginaw 3 Reoffer	324	Cut completed & closed	Dakota Logging
FY22	Coconino	Phase 1 - Clark	1,110	Cut Complete & Closed	NLFP
FY22	Coconino	Phase 1 - Elk Park	1,231	Cut Complete & Closed	NLFP
FY22	Coconino	Phase 1 - Orion	319	Cut Complete & Closed	NLFP
FY24	Coconino	Elk Clark	730	Cut Complete & Closed	Restoration Forestry
	Kaibab	Parks West SPA	4,270	Cut Complete	The Nature Conservancy
FY15	Kaibab	Moose Stewardship	1,200	Cut completed & closed	James Perkins
FY16	Kaibab	Wright Hill TS	760	Cut completed & closed	High Desert Investment
FY18	Kaibab	Shiner	1,108	Cut completed & closed	Newpac Fibre
FY18	Kaibab	Round Mountain East	839	177 acres cut and 662 acres defaulted on	New Pac Fibre
FY18	Kaibab	Phase 1 – KA	1,046	Cut completed & closed	New Life Forest Products
FY18	Kaibab	Phase 1 – Pomeroy	1,646	Cut completed & closed	New Life Forest Products
FY19	Kaibab	Perro	204	Cut completed & closed	Bob Lee and Sons
FY20	Kaibab	Phase 1 – Community Tank	1,039	Cut completed & closed	New Life Forest Products
FY22	Kaibab	Saddle	1,106	Cut Complete & closed	Bob Lee and Sons
FY22	Kaibab	Pup	916	Cut completed & closed	Bob Lee & Sons
FY23	Kaibab	Phase 1 - McCracken	711	Cut Complete & Closed	NLFP
FY23	Kaibab	Clover	2,496	Cut Complete	The Nature Conservancy
FY23	Kaibab	Isham Springs	594	Cut completed & closed	Bob Lee & Sons
	Kaibab	Cougar Park	1,342	Cut completed	Bob Lee & Sons
	Kaibab	Holden	1,365	Cut Complete	Perkins Timber Harvesting
	Kaibab	Government Prairie	1,366	Cut Complete	Restoration Forestry
	Tonto	Shoofly Juniper Thinning	300	Cut completed & closed	Tri Star Logging

Fiscal Year Closed	Forest	Awarded Sale Name	Acres	Status	Awarded To
FY15	Tonto	Cave	505	Cut completed & closed	Tri Star Logging
FY17	Tonto	Sheep Springs	1,147	Cut completed & closed	Tri Star Logging
FY18	Tonto	Laramie	463	Cut completed & closed	Tri Star Logging
FY18	Tonto	Leo Grove	621	Cut completed & closed	Tri Star Logging
FY21	Tonto	Angel Rim	462	Cut complete & closed	Tri Star Logging
FY22	Tonto	Michellison	444	Cut complete & closed	Tri Star Logging
FY23	Tonto	Phase 1 - Christopher/Hunter-Mercer	544	Cut complete & Closed	NLFP
FY23	Tonto	Phase 1 - Woodchuck	465	Cut Complete & Closed	NLFP
FY24	Tonto	Poco Pino	718	Cut Complete	Suarez Forestry
		Total	130,122		

APPENDIX B – Out Year Projects

Appendix B provides detailed information on 4FRI's 5-Year Program of work for our High Priority Partner and Commercial Thinning projects. High Priority Partner Projects are summarized in Table 14, which includes expected offerings and acres by fiscal year from 2025 through 2028. Commercial thinning projects are summarized in Table 16, which does include High Priority Partnership Projects with commercial timber removal, to provide a complete picture of all commercial projects by Forest and fiscal year. As mentioned earlier, due to a host of factors, 5-Year Plans are subject to change and typically do change regularly. Entities outside the Forest Service should not rely on the 5-Year Plan when making a decision that affects their business or organization. In sharing the 5-Year Plan, the Forest Service makes no commitment, expressed or implied, to executing any portion of these plans in part or in whole. For details about specific projects, SHG members are encouraged to contact timber and fuels program managers on individual forests.

Below is a summary of the acres currently planned over the next four years (2025-2028). Year 1 (2024) is already described in previous sections so not included here. This table includes all acres planned for high-priority partner projects and Forests' regular programs of work (POWs).

Table 16. Outyear Projects (FY24-FY27), acres, and estimated volume (CCF) for High Priority Partner Projects

Fiscal Year	FOREST	DISTRICT	Project or Sale Name	High Priority Partner Project	Treatment Method	Approximate Acres	Approximate Volume (CCF)
2025	A-S	Springerville	Big Lake GNA	Black River	Commercial Thin	1,955	6,300
	A-S	Alpine	Taylor Sink	Black River	Commercial Thin	2,162	16,940
	A-S Total					4,117	23,240
	Coconino	Mogollon Rim	Derffer	Hoch	Commercial Thin	3,116	20,000
	Coconino	Flagstaff	Wing West	Hoch	Commercial Thin	4,688	39,000
	Coconino	Flagstaff	Sawmill	Flagstaff Watershed	Commercial Thin	2,345	12,000
	Coconino		Kachina (Pumphouse)	Innovations	Commercial Thin	2,500	22,500
	Coconino		Strawberry	CC Cragin	Commercial Thin	2,000	12,000
	Coconino Total					14,649	105,500
	Kaibab	Williams	Steep Slope IRSC	Bill Williams Restoration Project	Mechanical Thin	175	0
	Kaibab Total					175	0
	Tonto	Payson	Greater Payson Phase 3 mastication	Greater Payson DFFM	Mastication	3,468	0
	Tonto	Payson	Dude Fire Restoration Project Phase 4	Dude Fire Restoration	Mastication	2,700	0

	Tonto Total					6,168	0
2025 Total						11,843	55,300
2026	Coconino	Flagstaff	Howard Pocket		Commercial Thin	2,436	19,250
	Coconino	Mogollon Rim	Little Bee		Commercial Thin	1,100	13,200
	Coconino		Stoneman		Commercial Thin	1,700	9,000
	Coconino Total					5,236	41,450
	Kaibab	Williams	Devil IRSC	Bill Williams Restoration Project	Commercial Thin	391	2,693
	Kaibab	Williams	Steep Slope IRSC II	Bill Williams Restoration Project	Mechanical Thin	340	0
	Kaibab Total					731	2,693
	Tonto	Payson	Greater Payson Phase 4	Greater Payson DFFM	Mastication	2,768	0
	Tonto Total					2,768	0
2026 Total						10,149	46,843
2027	A-S	Alpine	Hore Creek GNA	Black River	Commercial Thin	1,615	8,075
	A-S Total					1,615	8,075
	Coconino	Mogollon Rim	CWPP – Milk Ranch	CC Cragin Watershed Protection Project	Commercial Thin	3,500	21,000
	Coconino Total					3,500	21,000
	Tonto	Payson	Greater Payson Phase 4 mastication	Greater Payson DFFM	Mastication	2,768	0
	Tonto Total					2,768	0
2027 Total						6,268	21,000
2028	Coconino	Mogollon Rim	CWPP – Moqui	CC Cragin Watershed Protection Project	Commercial Thin	5,000	30,000
	Coconino	Flagstaff	FWPP – Paired Watershed	Flagstaff Watershed	Commercial Thin	2,500	22,500

	Coconino Total					7,500	52,500
	Tonto	Payson	Greater Payson Phase 5 Mastication	Greater Payson DFFM	Mastication	1,406	0
	Tonto Total					1,406	0
2028 Total						8,906	47,500
Grand Total						37,166	170,643

Table 17. Outyear Projects (FY24-FY27) for all commercial thinning projects by Forest and fiscal year.

Award/ Accomplish Year	FOREST	DISTRICT	Activity Name	High Priority Partner Project	Acres	Volume CCF
2025	Apache-Sitgreaves	Springerville	BR – Big Lake GNA		1,955	6,300
	Apache-Sitgreaves	Black Mesa	Beaver Re-Offer		964	8,212
	Apache-Sitgreaves	Alpine	BR - Becker		1,540	7,700
	Apache-Sitgreaves	Alpine	BR – Taylor Sink SA		2,162	16,940
	Apache-Sitgreaves	Lakeside	Tuff		1,743	10,000
	Apache-Sitgreaves	Lakeside	Rattler Biomass		700	3,000
	Apache-Sitgreaves Total				9,064	52,152
	Coconino	Flagstaff	Derffer		3,116	20,000
	Coconino	Flagstaff	Wing West		4,688	39,000
	Coconino	Flagstaff	Sawmill		2,345	12,000
	Coconino	Mogollon Rim	Kachina (Pumphouse)	Innovations	2,500	22,500
	Coconino	Mogollon Rim	Strawberry		2,000	12,000
	Coconino	Flagstaff	Two Joes 2		900	9,000
	Coconino Total				15,549	114,500
	Kaibab	Williams	Dog		1,638	10,757
	Kaibab	Williams	Ham		1,550	13,349
	Kaibab	Williams	Hardy Hill		1,188	7,000
	Kaibab	Williams	Chalendar		1,038	15,995
	Kaibab	Williams	Crackle		1,500	6,000
	Kaibab Total				6,914	53,101
	Tonto	Payson	Keger		1,539	9,000
	Tonto Total				1,539	9,000
2025 Total					33,066	228,753
2026	Apache-Sitgreaves	Alpine	BR – Bardman		3,305	16,525
	Apache-Sitgreaves	Black Mesa	Wildcat DXP		1,409	11,000
	Apache-Sitgreaves	Black Mesa	Baca DXP		2,149	9,670
	Apache-Sitgreaves	Black Mesa	Brown Creek Biomass		700	2,100
	Apache-Sitgreaves Total				7,833	39,295
	Coconino	Flagstaff	Coulter Park		1,021	7,500
	Coconino	Flagstaff	Telephone Tank		2,791	16,878

	Coconino	Flagstaff	Howard Pocket		2,436	19,250
	Coconino	Flagstaff	Little Bee		1,100	13,200
	Coconino	Mogollon Rim	Harding Point		1,084	11,250
	Coconino	Flagstaff	CWPP – Windfall	CC Cragin	2,400	14,400
	Coconino	Mogollon Rim	Stoneman		1,700	9,000
	Coconino	Mogollon Rim	Leroux		1,614	9,684
	Coconino	Flagstaff	FWPP Malpai	Flagstaff Watershed Protection	4,250	29,750
	Coconino Total				18,396	130,912
	Kaibab	Williams	Tri Tank		1,773	13,910
	Kaibab	Williams	Newman Hill		1,000	7,000
	Kaibab	Williams	Mortiz Ridge		1,444	11,445
	Kaibab	Williams	Zero		1,856	9,620
	Kaibab	Williams	East X		1,171	1,950
	Kaibab Total				6,544	43,925
	Tonto	Pleasant Valley	Salty Henn		736	8,644
	Tonto Total				736	8,644
2026 Total					33,509	222,776
2027	Apache-Sitgreaves	Alpine	BR – Horse Creek		1,615	8,075
	Apache-Sitgreaves	Alpine	BR - Heifer		3,012	15,060
	Apache-Sitgreaves	Black Mesa	Knoll Stewardship IRSC		1,700	9,350
	Apache-Sitgreaves	Black Mesa	Flat Draw Biomass		1,100	2,750
	Apache-Sitgreaves	Lakeside	McCleve		1,100	6,050
	Apache-Sitgreaves	Black Mesa	BR-Brentwood		1,580	7,900
	Apache-Sitgreaves Total				10,107	49,185
	Coconino	Flagstaff	West Fork		2,128	23,408
	Coconino	Flagstaff	Orion		572	4,500
	Coconino	Flagstaff	Bellemont		2,500	21,250
	Coconino	Flagstaff	Smith Butte		2,500	26,250
	Coconino	Mogollon Rim	CWPP – Milk Ranch	CC Cragin	3,500	21,000
	Coconino	Flagstaff	Casner Park		2,000	12,000
	Coconino	Flagstaff	Hidden Hollow		2,250	16,875
	Coconino	Mogollon Rim	5 Mile		2,500	15,000
	Coconino	Flagstaff	Pinegrove		2,700	20,250
	Coconino	Flagstaff	Elk Clark		1,000	7,500

	Coconino Total				21,650	168,033
	Kaibab	Williams	Antelope Hills		1,500	10,500
	Kaibab	Williams	Sitgreaves Chip		1,543	1,543
	Kaibab	Williams	Beale Beowolf		1,700	11,900
	Kaibab	Williams	Beale Central		1,600	11,200
	Kaibab	Williams	South Parks		771	6,767
	Kaibab Total				7,114	41,910
	Tonto	Pleasant Valley	Honey		1,200	9,000
	Tonto	Payson	Shadow Man		1,000	5,000
	Tonto Total				2,200	14,000
2027 Total					41,071	273,128
2028	Apache-Sitgreaves	Alpine	Hess Dxp		1,463	5,852
	Apache-Sitgreaves	Alpine	Dutch Biomass		885	2,655
	Apache-Sitgreaves	Black Mesa	Wildcat		1,731	8,655
	Apache-Sitgreaves	Black Mesa	Coyote Sink		2,101	10,505
	Apache-Sitgreaves	Black Mesa	Section 33 Biomass		1,200	3,000
	Apache-Sitgreaves	Lakeside	Lons Canyon		1,900	10,450
	Apache-Sitgreaves Total				9,280	41,117
	Coconino	Flagstaff	FWPP – Paired Watershed	Flagstaff Watershed Protection	2,500	22,500
	Coconino	Flagstaff	Mule Park		2,000	12,000
	Coconino	Mogollon Rim	CWPP - Moqui	CC Cragin	5,000	30,000
		Mogollon Rim	Wild Bill		3,800	41,800
			Little Horse Park		3,500	31,500
	Coconino		Ritter		2,800	22,400
	Coconino Total				19,600	160,200
	Kaibab	Williams	Beale Obsidian		1,600	11,200
	Kaibab	Williams	The Knolls		2,300	11,914
	Kaibab	Williams	Three Sisters		1,500	7,770
	Kaibab Total				5,400	30,884
	Tonto	Payson	Chili Verde		1,000	5,000
	Tonto Total				1,000	5,000
					35,280	237,201

2028 Total						

APPENDIX C - DEFINITIONS

4FRI Restoration Strategy – A document that was approved on November 9th, 2021, that outlines strategic goals, accomplishments, and expected outcomes for the 4FRI program.

4FRI Stakeholder Group – Informal organization open to public membership focused on landscape-scale restoration in northern Arizona. [4FRI Home Page - 4FRI Home](#)

5-Year Plan – A tool used by timber and fuels program managers to track outyear planned projects, typically for a minimum of 5 years. The tool helps track prep and survey work that is required prior to contract development and ensures a sustainable flow of acres and volume offered to industry on an annual basis.

Acres Awarded – The number of acres that are awarded under a commercial thinning or non-commercial hazardous fuels contract. Contract types and treatment methods vary depending on site conditions and project objectives.

Acres Prepped – The number of acres that have had all the preparation work completed prior to placing in a commercial thinning or non-commercial hazardous fuels reduction contract. Preparation work typically includes survey work for wildlife, aquatics, heritage resources, botany, or other sensitive resources, flagging, paining, and surveying unit boundaries, conducting cadastral surveys, collecting and processing cruise samples to determine sale volume and tree size classes, writing silvicultural prescriptions and marking guides, and all other associated work needed prior to contract award.

Acres Completed – The acres of awarded contracts that have had all commercial thinning or non-commercial hazardous fuels reduction completed. The term “completed” typically refers to the thinning requirements of a contract, but can also include all closeout work, such as slash treatment, ripping and seeding of compacted areas, and closure of roads that may be required prior to closing out a contract. In some instances, completed work is conducted with Forest Service crews so is not tied to a contract.

Commercial Thinning – Thinning and removal of merchantable sized trees (typically ≥ 5 " DBH) typically using conventional ground-based machinery to meet resource objectives. Conventional ground-based equipment usually includes fellers, skidders, de-limbers, and log trucks, but may also include forwarders, fellers with processing heads, grinders, chip vans, or a variety of other equipment. Commercial thinning could also be completed using cable or helicopter systems, but this isn't common in the southwest. Commercial thinning is accomplished using commercial timber sales, stewardship contracts, or agreements.

Non – Commercial Hazardous Fuel Reduction – Thinning or mastication of non-merchantable sized trees (typically < 5 " DBH) or shrubs. For thinning prescriptions, material is typically treated on-site using slash piles, or lopping and scattering material, which is later treated with broadcast burning. This work is often completed with chainsaw crews or with masticators. Non-commercial hazardous fuels reduction is typically accomplished with service contracts or with Forest Service crews.

High Priority Partner Project – A category of projects described in the 4FRI Restoration Strategy that are designed to significantly reduce the risk of catastrophic wildfire through partnerships with external agencies, groups, or organizations.

Prescribed Fire – A wildland fire originating from a planned ignition to meet specific objectives identified in a written and approved prescribed fire plan for which NEPA requirements (where applicable) have been met prior to ignition.

Timber Contract – Contracts used for the sale of timber products. The Forest Service sells timber and special forest products on a variety of contract and permit forms based on the complexity and/or value of the sale.

Wildfire – An unplanned ignition of a wildland fire, such as a fire caused by lightning, unauthorized or accidental human-caused fires, or an escaped prescribed fire.

APPENDIX D - Methods

Table 1

Numbers are based on spatial polygons for FACTS activities completed (or awarded) in the categories defined by the header. The spatial polygons in each category were dissolved to represent the footprint acres accomplished for each fiscal year. Acres accomplished across different categories and across fiscal years may overlap as activities in multiple treatment categories may be accomplished on the same acre through time.

Table 2

The sum of commercial thinning acres treated since 2010 represents a straight summation of acres treated by fiscal year. This does not represent footprint acres as overlap exists where two separate commercial thinning entries have been completed since 2010. The remaining columns represent the footprint acres treated in one or more of the categories shown in table 1. Acres treated in more than one treatment category and/or more than one fiscal year are counted only once. The final column represents the number of acres that have been treated with both a commercial thinning activity and a broadcast burning activity since 2010.

Table 9 Managed Wildfires – Acres are based on reported accomplishments in FACTS using activity codes 1117 (Wildfire Natural Ignitions) and 1119 (Planned Treatment Burned in Wildfire) attributed with a key point of 6. Based on the hazardous fuels business rules document on the FACTS website, these activities with a key point of 6 represent wildfires with effects that align with land management plans and/or NEPA objectives.

Geoprocessing model (derived from the model used for the 4FRI rapid assessment)

A geoprocessing model was created to replicate these numbers as new activities are accomplished and completed across 4FRI. The tool references the R3 FACTS ACTV160 and wildfire perimeter feature classes. Activities are queried from the feature classes into several treatment categories: commercial thinning, non-commercial thinning, broadcast burning, pile burning. (See treatment category queries below). Wildfires are pulled from the wildfire perimeter feature classes to represent the areas where wildfires have occurred since 2010. For each treatment category, spatial polygons for all activities are dissolved by fiscal year to acres for each fiscal year accomplished for that category. Additionally, footprint acres for all treatment categories are created and spatially joined to attribute polygons with the number of times each polygon was treated (or not) with each treatment category, the years each polygon was treated, and the latest year of treatment.

The model creates outputs designed to summarize tabular and spatial data entered into FACTS. Discrepancies can exist between reported accomplished acres and the spatial representation of those activities. In most cases, discrepancies are small and the tendency for error between reported and GIS calculated acres is outweighed by the ability to remove multiple activities representing a single treatment and the ability to identify where treatments overlap in time and space.

A series of feature classes and spreadsheets derived from those feature classes are output from the model. The outputs fall within several types described in the bullets below.

- FACTS accomplishment feature classes (by treatment category) with activity details
- Accomplishments dissolved by fiscal year (for each treatment category)
 - Used to quantify the accomplishment acres shown in table 1 for each category by year
- Footprint of accomplishments (for each treatment category)
- Footprint of accomplishments (across all treatment categories)
 - Each polygon is attributed with whether a treatment has occurred in each treatment category, the fiscal years when the treatments occurred in each treatment category, and the latest fiscal year when the treatment occurred in each treatment category
 - This dataset allows for the quantification of the total footprint treated in any category and where treatments overlap between categories.

Treatment Category Queries

Completed commercial thinning:

```
ACTIVITY_CODE IN(4101,
4102,4111,4113,4115,4117,4121,4122,4131,4132,4141,4142,4143,4145,4146,4148,4151,4152,4162,4175,4177,4183,41
92,4193,4194,4196,4210,4211,4220,4231,4232,4241,4242) AND FISCAL_YEAR_COMPLETED >= 2010 AND
FISCAL_YEAR_COMPLETED <=2022 AND ORG IN( '031204', '031205', '030701', '030704', '030402', '030406', '030407',
'030408', '030101', '030102','030103', '030106', '030107' )
```

Ongoing commercial thinning:

```
ACTIVITY_CODE IN(4101,
4102,4111,4113,4115,4117,4121,4122,4131,4132,4141,4142,4143,4145,4146,4148,4151,4152,4162,4175,4177,4183,41
92,4193,4194,4196,4210,4211,4220,4231,4232,4241,4242) AND FISCAL_YEAR_ACCOMPLISHED >= 2000 AND
FISCAL_YEAR_COMPLETED IS NULL AND ORG IN( '031204', '031205', '030701', '030704', '030402', '030406', '030407',
'030408', '030101', '030102','030103', '030106', '030107' )
```

Completed non-commercial thinning:

```
(ACTIVITY_CODE IN(1136,1150,1152,1154,1160,1180,3370,4521,4522,4530,6103,6104,6105,6107,6133) OR
(ACTIVITY_CODE = '4270' AND ACTIVITY_SUB_UNIT_NAME = 'MOUNTAINEER MEADOW 07') OR (ACTIVITY_CODE IN (
4511,2340,2341,2360,2400) AND NOT METHOD_CODE IN ('000', '101', '102', '300','700','116' )) OR (ACTIVITY_CODE IN
(4511,2340,2341,2360,2400) AND METHOD_CODE = '000' AND (NOT WORKFORCE_CODE = 'FA' OR WORKFORCE_CODE
IS NULL))) AND FISCAL_YEAR_COMPLETED >= 2010 AND FISCAL_YEAR_COMPLETED <=2022 AND ORG IN( '031204',
'031205', '030701', '030704', '030402', '030406', '030407', '030408', '030101', '030102','030103', '030106', '030107' )
AND NOT FACTS_ID = '2013NKRDBS'
```

Completed broadcast burning:

```
ACTIVITY_CODE IN (1111,1112,1113,4491,4492,4541,6101) AND FISCAL_YEAR_COMPLETED >= 2010 AND
FISCAL_YEAR_COMPLETED <=2022 AND ORG IN( '031204', '031205', '030701', '030704', '030402', '030406', '030407',
'030408', '030101', '030102','030103', '030106', '030107' )
```

Completed pile burning:

```
ACTIVITY_CODE IN (1130) AND FISCAL_YEAR_COMPLETED >= 2010 AND FISCAL_YEAR_COMPLETED <=2022 AND ORG IN(
'031204', '031205', '030701', '030704', '030402', '030406', '030407', '030408', '030101', '030102','030103', '030106',
'030107' )
```

Wildfires:

```
FIREYEAR >= 2010
```

(Note: Wildfire perimeters used in this model are designed to show where wildfires have occurred since 2010 and do not represent the acres accomplished and reported as wildfires with beneficial effects. A tabular query of activities falling under the “wildfire - natural ignition” or “planned treatments burned in wildfire” AND a key point of 6 would better represent the reported acres of wildfire with beneficial effects since the spatial polygon for those activities are generally tied to the entire wildfire perimeter even if the number of acres reported represent only a portion of the total wildfire acres.)