

# 4FRI Monthly Update – Thinning, Fire, and NEPA – July 2015

---

## Total Thinning & Fire Accomplishments 2010 to Present

Treatment	Treatments Completed	Method	Remaining Awarded Acres
Thinning	19,751	White Mountain Stewardship Contract (2010-2014)	0
Thinning	3,964	4FRI Phase 1 Stewardship Contract	28,420
Thinning <sup>1</sup>	30,095	Other Thinning Contracts and FS Fuels Reduction	21,083
Prescribed Fire and Managed Wildfire <sup>1</sup>	187,299	Forest Service	-
<b>TOTAL</b>	<b>241,109</b>		<b>49,503</b>

**241,109**

**+ 49,503**

**290,612**

**TOTAL ACRES ACCOMPLISHED<sup>2</sup>**

<sup>1</sup> Data is from FY 2010 – FY 2014.

<sup>2</sup> The 290,612-acre “footprint” of total acres accomplished is the sum of fire treatments completed, thinning treatments completed, and remaining thinning acres awarded. FS reporting databases identify contracts awarded as “accomplishments.” This number is identified in the 2014 4FRI CFLRP Annual Report available online at [www.fs.usda.gov/goto/4fri/AnnualReport](http://www.fs.usda.gov/goto/4fri/AnnualReport) (item 8, page 16).

**Table 2: 4FRI Phase 1 Contract - Current Status by Fiscal Year**

Fiscal Year	Acres awarded and task order signed by fiscal year	Acres awarded & notified to proceed by fiscal year	Acres Treated by fiscal year	% Harvested of notice to proceed task orders	% Harvested of all awarded task orders	Acres remaining on notice to proceed task orders	Acres remaining all task orders
FY 2013 (Oct 1, 2012 to Sept 30, 2013)	15,233	15,233	800				
FY 2014 (Oct 1, 2013 to Sept 30, 2014)	17,151	5,777	1,547				
FY 2015 (Oct 1, 2014 to Sept 30, 2015)	0	585	1,617				
<b>Total to date</b>	<b>32,384</b>	<b>21,595</b>	<b>4,269</b>	<b>20%</b>	<b>13%</b>	<b>17,326</b>	<b>28,115</b>
<b>Treatments since last Monthly Update</b>			<b>305</b>				

**Table 3: 4FRI Phase 1 Contract – Completed Task Orders**

This total is included in Table 2

Completed Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Completion Date
Ranch	A-S	932	2013	4/5/2013	5/24/2013	8/11/2014
<b>Total</b>		<b>932</b>				

### Table 4: 4FRI Phase 1 Contract – Open Task Orders

Totals in this table differ from totals in Table 2 because treatments within a single task order can occur over multiple fiscal years.

Open Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice To Proceed	Task Order Term <sup>3</sup>	Days Remaining <sup>4</sup>	Acres Treated By Task Order	% Treated
Alder	A-S	1,322	2013	9/9/2013	3/25/2014	720 days	508	995	75%
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	360 days	255	0	0%
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	360 days	283	90	9%
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	360 days	278	0	0%
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	435 days <sup>5</sup>	171	85	5%
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	360 days	278	0	0%
KA	Kaibab	1,046	2013	9/12/2013	6/11/2014	394 days <sup>6</sup>	155	285	27%
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	394 days	155	100	6%
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	180 days	98	0	0%
<b>Total 2013</b>		<b>14,301</b>						<b>1,555</b>	<b>11%</b>
89 Mesa	Coconino	1,447	2014	7/1/2014	N/A	360 days	N/A	0	0%
Community Tank	Kaibab	1,039	2014	4/24/2014	N/A	240 days	N/A	0	0%
East Clear Creek	Coconino	4,295	2014	7/1/2014	8/27/2014	460 days	372	0	0%
Holden	Kaibab	1,819	2014	9/29/2014	N/A	240 days	N/A	0	0%
McCracken	Kaibab	3,571	2014	9/2/2014	N/A	240 days	N/A	0	0%
Orion	Coconino	891	2014	7/1/2014	N/A	360 days	N/A	0	0%
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014	N/A	270 days	N/A	0	0%
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014	420 days	239	1,317	89%
Woodchuck	Tonto	585	2014	9/2/2014	12/24/2014	360 days	301	465	79%
<b>Total 2014</b>		<b>17,151</b>						<b>1,782</b>	<b>10%</b>

<sup>3</sup> Working days

<sup>4</sup> As of July 15, 2015

<sup>5</sup> 195 day extension granted, mod #2

<sup>6</sup> 154 day extension granted, mod #2

**Table 5: 4FRI Phase 1 Contract – FY15 Expected Task Order Offerings**

<b>Task Order Name</b>	<b>Forest</b>	<b>Acres</b>	<b>Task Order Year</b>
Rim Lakes-Willow	A-S	1,300	2015
Schoolhouse	Coconino	3,159	2015
UBC Mrs Jones	Coconino	1,314	2015
UBC-Stoneman	Coconino	2,553	2015
Wing Mountain East	Coconino	4,576	2015
Clints South	Coconino	6,900	2015
Hochderffer (Hart Prairie)	Coconino	4,700	2015
<b>Total Expected 2015</b>		<b>24,502</b>	

**Table 6: Other Thinning Contracts – Status of Current Contracts**

<b>Awarded Sale Name</b>	<b>Forest</b>	<b>Acres Awarded</b>	<b>Status</b>	<b>Awarded To</b>	<b>Termination Date</b>
Dipping Vat	A-S	1,691	Approx. 400 acres left; slash piles being ground and removed , no change in acres	WW Cattleguards	5/15/2017
Mud Springs	A-S	1,018	Harvest complete, closeout in progress.	Tri-Star	12/31/2016
Woolhouse	A-S	2,800	100 acres remain to cut	Tri-Star	no term date
Show Low South	A-S	3,454	approx 1950 acres remain in sale	Tri-Star	9/30/2016
Sinkhole <sup>7</sup>	A-S	825	Hauling started 4/15/15, PU 1-135 acres cut but no current operations, too wet	Tri-Star	8/28/2017
Fulton <sup>7</sup>	A-S	1,818	slash piles currently being ground and removed	Forest Energy	9/30/2018
Burro Stewardship Agreement	A-S	856	Pre work July 7th, cutting started 8th, skidded and processing started 14th	Navajo Co – Eastern Arizona Co—awarded to Forest Energy	12/31/2015
Wallow West Unit 27	A-S	431	98% cut	Forest Energy Corp.	10/2/2015
Bear <sup>7</sup>	A-S	1,548	pre-work 07/14/2015 , request to open PU 3-payment pending	Tri-Star	6/24/2019
Zrama	A-S	1,500	awarded 7/14/2015		
San Juan Road hazards salvage	A-S	291	Accepted, closing out.	Reidhead Bros Lumber mill	Termination 02/28/2015, Waiver of Time Limit to finish slash piling 05/08/2015. Work was completed by this date.
Chitty Blowdown Salvage	A-S	183	Cut out 05/15/2015, in process of closing out	Reidhead Bros Lumber mill	9/30/2015
Mr Jones	Coconino	611	cutting resumed, about 100 acres remaining	Jay Beecroft	12/31/2016
Saginaw 2	Coconino	1,102	prework complete, no activity	Southwest Forest Products	12/31/2017

<sup>7</sup> Originally identified as potential 4FRI Phase 1 Contract task orders in the Forest Service’s draft 4FRI 10-year harvest plan (see Table 9). Equivalent acres in similar locations will be identified as potential task orders that would be available for issuance later in the 4FRI Phase 1 Contract.

Awarded Sale Name	Forest	Acres Awarded	Status	Awarded To	Termination Date
Howard	Coconino	2,208	Payment unit 2 complete, Payment unit 1 nearly complete, cutting in PU 3 and 5. Added sub, 2 sides working	Southwest Forest Products	12/31/2015
Tule 3	Coconino	954	Sold, no activity	Southwest Forest Products	12/31/2016
Railroad	Coconino	204	Sold, no activity	White Mountain Timber	12/31/2018
Round Mountain East	Kaibab	839	Sold, no activity	Newpac Fibre	12/31/2016
Wright Hill TS	Kaibab	760	550 acres cut	High Desert Investment	August 6, 2015; Extension pending
Sheep Springs	Tonto	1,179	Active in December 2014, about 215 acres cut; some clean-up was completed in early April; expect activity to start again by Dec 2015	Tri-Star	3/31/2016
<b>TOTAL</b>		<b>24,272</b>			

### Table 7: Other Thinning Contracts – Completed

This table reports what has been completed since the first of these monthly updates in August of 2014. It does not display what has been completed since the start of the Initiative in 2010.

Awarded Sale Name	Forest	Acres	Status	Awarded To
Moose Stewardship	Kaibab	1,200	completed	James Perkins
Shoofly Juniper Thinning	Tonto	300	completed	Tri-Star
Nutri 1B Blowdown Salvage	A-S	30	completed	Reidhead Bros Lumber mill
Cave	Tonto	505	completed	Tri-Star
Woody 05	Coconino	3,309	completed	Southwest Forest Products
Mineral C Whiting	A-S	1,244	completed	Novo Power
Mineral C Thompson	A-S	4,450	completed	Novo Power
<b>Total</b>		<b>11,038</b>		

**Table 8: Other Thinning Contracts – Expected Offerings in the Next 6 Months**

Forest	Sale Name	Project Acres	Estimated Offer Date
A-S	Phoenix Park (West Sundown PJ)	1,517	9/15/2015
A-S	Crook <sup>8</sup>	1,999	9/15/2015
A-S	Mesa	2,500	8/15/2015
A-S	Carr Lake <sup>9</sup>	1,641	1st Quarter 2016
A-S	First Knoll	1,420	on hold at Purchaser request-ready to award
A-S	Timber Knoll	2,600	3rd Quarter FY 16
Coconino	Munds Park	650	4th quarter 2015
Coconino	Railroad	250	5/26/2015
Kaibab	Horseshoe	327	4th quarter 2015
Kaibab	Isham <sup>8</sup>	1,273	9/3/2015
Tonto	Colcord Stewardship	263	4th quarter 2015
Tonto	Leo Grove <sup>8</sup>	621	9/15/2015
<b>Total</b>		<b>15,111</b>	

<sup>8</sup> Originally identified as potential 4FRI Phase 1 Contract task orders in the Forest Service's draft 4FRI 10-year harvest plan (see Table 9). Equivalent acres in similar locations will be identified as potential task orders that would be available for issuance later in the 4FRI Phase 1 Contract.

<sup>9</sup> Originally identified as potential 4FRI Phase 1 Contract task orders in the Forest Service's draft 4FRI 10-year harvest plan but has been split in to two project areas—one a 4FRI task order (Nappa expected FY 16) and the Carr Lake Timber Sale regular program offering (see Table 9). Equivalent acres in similar locations will be identified as potential task orders that would be available for issuance later in the 4FRI Phase 1 Contract.

**Table 9: Thinning Contracts Originally Intended for 4FRI Phase 1 Contract**

This table displays areas that were identified as potential 4FRI Phase 1 Contract task orders in the Forest Service's draft 4FRI 10-year harvest plan. Equivalent acres in similar locations will be identified as potential task orders that would be available for issuance later in the 4FRI Phase 1 Contract. These projects are also identified in Tables 6 and 8.

Sale name	Forest	Acres	Contractor or Offering Date
Sinkhole	A-S	825	Awarded to Tri-Star
Fulton	A-S	1,818	Awarded to Forest Energy
Crook	A-S	1,850	Expected offering 9/15/2015
Bear	A-S	1,548	Awarded to Tri-Star
Carr Lake	A-S	1,641	Expected offering 2016
Isham	Kaibab	1,273	Expected offering 9/3/2015
Leo Grove	Tonto	621	Expected offering 9/15/2015
<b>Total</b>		<b>9,576</b>	



**Table 10: FY15 Prescribed Fire and Managed Wildfire**

Activity since Oct 1, 2014 (beginning of FY 2015)

Forest	Prescribed Fire Project Name	Size
A-S	Alpine (P)	145
A-S	District Piles 01	82
A-S	Campbell Blue (P)	100
A-S	Nagel	100
A-S	Rodeo-Chediski	1,275
A-S	Heber-Overgarrd Piles	120
A-S	Scattered Piles	9
A-S	Los Burros Piles	250
A-S	Blue Ridge/Morgan Piles	87
A-S	Country Club Broadcast	288
A-S	District Piles	1,341
A-S	Greer Broadcast	1,529
A-S	Mineral Broadcast	2,011
Coconino	Eastside	135
Coconino	Misc. Piles	200
Coconino	Rocky	1,000
Coconino	Oak Creek	15
Coconino	A-1	1,070
Coconino	Eastside	125
Coconino	Mint Rx	167
Coconino	Montainaire	1,574
Coconino	Mormon Lake Basin	765
Coconino	Hart Prairie	10

Forest	Prescribed Fire Project Name	Size
Coconino	Lake Mary	115
Coconino	Fort Valley	525
Coconino	UBC	5,204
Coconino	Blue Ridge Urban Interface	2,885
Kaibab	McCracken	679
Kaibab	Russell	817
Kaibab	Kendrick	441
Kaibab	Twin	318
Kaibab	Scott	1,759
Kaibab	Frenchy	306
Kaibab	City	1,273
Kaibab	Kendrick-Beale	604
Kaibab	Flying J	750
Kaibab	WRD-North-Side Piles	112
Kaibab	WRD-South-Side Piles	806
Kaibab	Tusayan Misc. Piles	192
Tonto	Chamberlin	506
Tonto	Pine/Strawberry	608
Tonto	Verde	975
Tonto	Christopher Hunter	642
Tonto	Myrtle	697
<b>TOTAL</b>		<b>32,612</b>

Forest	Managed Wildfire Fire Project Name	Size
A-S	Alder	2,294
A-S	Turkey	1,244
Coconino	Rebel	1,499
Coconino	Fox	1,080
Coconino	Horse Tank	3,603
Coconino	Camillo	23,885
Kaibab	Jar Complex	4,365
<b>TOTAL</b>		<b>37,970</b>

**Table 11: Status of NEPA Projects within 4FRI**

Includes status of *current* NEPA projects only. 4FRI also encompasses completed and future NEPA projects within the Initiative's 2.4 million-acre boundary

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: Summer 2015	Summer 2015
A-S	Larson Forest Restoration Project EA	Forest Restoration	Draft DN objected to, EA and draft DN withdrawn, new EA and draft DN in March/April	Expected Aug 2015 once Forest Plan is signed	September 2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	Scoping and comment period this month	September 2015	Fall 2015
A-S	Escudilla East EA	Forest Restoration	Data collection, NFMA analysis ongoing	September 2016	2016
A-S	Heber Allotment Analysis	Grazing and Grassland Restoration	In progress, Scoping began August 2014, Draft EA issued 6/11/2015	Summer 2015	Summer 2015
A-S	Apache-Sitgreaves National Forest TMR	Road Management Recreation Management	On hold	On hold	On hold
Tonto	Tonto National Forest Motorized Travel Management EIS	Road Management Recreation Management	In Progress, DEIS NOA in Federal Register 07/03/2014	Expected: End of 2015	September 2015
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress, DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 09/2015	Expected: 2016	2016
Coconino	Flagstaff Watershed Protection Project EIS	Watershed Management Fuels Management	In Progress Draft Record of Decision and FEIS issued 6/23/2015	Expected: Summer 2015	Summer 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 7/2015	Summer 2015	Summer 2015

<b>Forest</b>	<b>Project Name</b>	<b>Purpose</b>	<b>Planning Status</b>	<b>Decision</b>	<b>Expected Implementation</b>
Coconino	C. C. Cragin Fuels Reduction Project EA	Fuels Management	Developing Proposal Est. Notice of Initiation 10/2015	May 2017	June 2017
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	On hold	On Hold	On hold
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 8/2015	Summer 2015	Summer 2015