



SCHOOL CREEK RIPARIAN DECOMMISSIONING F-3-309

District: *Paisley Ranger District/Lake County, Oregon*

Job Code #: *RSW605*

Contractor: *Richmond Logging (Bly, Or)*

Cost of Project: *\$3,500*

Workers Employed: *1 local contractor*

Total worker Days: *5*

Total local workers: *1*

Total Local Worker Days: *5*

Accomplishments: *The project consisted of ripping and re-contouring of two road segments that are adjacent to School Creek, a tributary to the North Fork Sprague River. The road segments were 3372-105 (approximately 0.5 miles) and 3372-152 (approximately 1.3 miles). Work included ripping of the road surface, side-cast pull back of the road fill, and re-contouring of the natural slope. The project helped to restore hydrologic function to the respective watersheds (School Creek/NFK Sprague) and to minimize/stabilize areas of sediment production that can be transported to perennial streams downstream of the project areas. Approximately 2.0 miles of riparian road or road within 200-400 feet of riparian area were re-contoured and/or ripped.*

The School Creek Riparian Road Decommissioning project was implemented and completed during July of 2003.

For More Information Contact:

Rich Pyzik, Northeast Zone Fisheries Biologist

541-943-4440

rpyzik@fs.fed.us

Before



After

