

Table 4

Revised CWE Restoration Program (2006-2016 and On-going)

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
PHASE I								
CA-1								
1	R99	Powderbowl Access	Construct Runs G9 (Powderbowl Woods Built in 2007)	Post-project road maintenance treated annually; Access spur eliminated and second spur improved as part of Powderbowl lift replacement project; t 0.08 acres upgraded/0.07 acres decommissioned	2008	2008	RCI Photo Documentation	Yes
2	R141-R143	Lower California Trail	Construct I4 (Pinnacles 1 Implemented in 2007)	Revegetate, Mulch; Decommissioned Road segment R143 treated as part of log deck decommissioning	2007	2013	Heavenly Mountain Operations Staff	Yes
3	R141-R143	Lower California Trail	Construct I5 (Pinnacles 2 Implemented in 2007)	Revegetate, Mulch; Decommissioned Road segment R143 treated as part of log deck decommissioning	2008	2013	RCI Photo Documentation/ Heavenly Project Records	Yes
4	R166-R167	Roundabout Road	Construct Run 1A	Forest Service to advise as to need for Pre- and Post project maintenance; Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	On-going	On-going	RCI Plan Sets	Future Capital Project
5	R263	Mid-station Road	Construct Gondola Hiking Trails	Forest Service to advise as to need for Pre- and Post project maintenance Road segments R261-R263 are treated annually as part of opening summer mountain access. Daily	2007	On-going	RCI Plan Set	Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				Summer dust abatement watering program.				
6	R1-4	Skyline	Skyline Trail Realignment (Implemented in 2008)	Decommission and revegetate abandoned road segments per design plans in MPA 07 EIR/EIS/EIS Appendix 2-J Skyline Trail was regraded with substantial slope stabilization, roadway width narrowing and erosion resistance treatment per approved design plans. Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program when open to public hiking.	2008	On-going	RCI Photo Documentation; BMP Effectiveness Monitoring Annual Report; Construction Season Summary; RCI Plan Set	Yes On-going Road Maintenance
7	Gondola Top Station	Site Clean Up/Landscaping	Construct Additional Tubing/Winter Park at Top of Gondola (Implemented in 2010 and 2013)	Remodel and Expand Vehicle and Lift Maintenance Shop at Top of Tram (Upper Shop) Gondola area clean up conducted and wood chip cover placed annually throughout top of gondola area. Revegetation seed mix planted in 2010, 2011, & 2013 in front of Tamarack Lodge. Daily Summer dust abatement watering program. Area receiving naturalized landscape seed and plantings as part of Summer Activities enhancements. Additional surface drainage improvements in flat areas where water accumulates to be implemented in 2014.	2007	Ongoing	RCI Photo Documentation; BMP Effectiveness Monitoring Annual Report; Construction Season Summary; RCI Plan Set; Heavenly Project Records	Yes
8	R250-R253	Von Schmidt to East Peak	Replace/Relocate Lifts S and T (Olympic Lift replaced in 2007/North Bowl Lift not Replaced)	Forest Service to advise as to need for Pre- and Post project maintenance Road is treated annually as part of opening summer mountain access.	2007	On-going	Heavenly Mountain Operations Staff	Yes Ongoing Road Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				Road corridor is roped annually and pine needles applied to road shoulders. Included in daily Summer dust abatement watering program. Segment 250 to be treated following construction of Big Easy zipline project.				
9	R155-R156	Groove/Upper Shop	Upper Shop SEZ Improvements (Implemented in 2006 and 2007)	<p>May require pre- and post project road work per review by Forest Service; rock-lined drainages are difficult to clean out due to the design implemented, but maintenance is necessary; maintenance of revegetation of cut and fill slopes; waterbar/rolling dip repairs</p> <p>Road improvements implemented per project design plans. Existing road is partially paved and maintained annually as part of summer road maintenance. Road base added to switch back corner (2013)</p>	2007	On-going	RCI Photo Documentation; BMP Effectiveness Monitoring Annual Report; Construction Season Summary; RCI Plan Set; Heavenly Project Records	<p>Yes</p> <p>On-going Road Maintenance</p>
10	R91-R95	Sky Meadows	Removal of Sky Meadows Deck and Meadow Restoration	<p>Forest Service to advise as to need for Pre- and Post project maintenance</p> <p>This Project would be implemented upon construction of Powerbowl Lodge, summer uses would be serviced by temporary structures that would be removed prior to the start of winter uses</p>	--	--		<p>Future Capital Project</p> <p>Ongoing Road Maintenance</p>

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
11	R47-R57	Lower Ridge Road	Construction of Powderbowl Lodge	Forest Service to advise as to need for Pre- and Post project maintenance Existing road maintained annually as part of summer road maintenance. Daily Summer dust abatement watering program on road segments up to Powderbowl Express lift station.	2007	On-going	RCI Photo Documentation; Heavenly Project Records	Future Capital Project Ongoing Road Maintenance
12	R58-R79	Maggie's Road	Construction of Powderbowl Lodge	General project maintenance; revegetation of cut and fill slopes, cleaning and repair of drainage ditches; repair of rolling dips; additional base rock may be required prior to use for Phase I projects; Forest Service to advise as to need for Pre- and Post project maintenance; Existing road maintained annually as part of summer road maintenance. Road has a road base surface from base of Patsy's chair to CA pumphouse. Daily summer dust abatement watering program	2007	On-going	RCI Photo Documentation; BMP Effectiveness Monitoring Annual Report; Construction Season Summary; RCI Plan Set; Heavenly Project Records	Future Capital Project Ongoing Road Maintenance
13 (Same as #5)	R263	Mid-station Road	Construct Gondola Hiking Trails	Forest Service to advise as to need for Pre- and Post project maintenance Road segments R261-R263 are treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program.	2008	2011	RCI Plan Set	Future Capital Project Ongoing Road Maintenance
14 (Same as #9)	R155-R156	Upper Shop	Upper Shop BMP and SEZ Restoration Project- Phase I (Implemented in 2006 and 2007)	Road upgrades implemented per design plans in Appendix 3.2-A	2006	2008		Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
15	Ski Run Segment Revegetation	CA-1 Ski Run segments	General maintenance of revegetation projects	<p>Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring</p> <p>The following ski runs were treated as part of 2011/2012 minor run widening project: Canyon 1 & 2, Ellie's Trail, Swing Trail, and Liz's'. Hot spots on Ridge Run are identified and treated. Blue Angel Chutes waterbars were rebuilt in 2010 and re-mulched in 2011. Water bar and road maintenance on Mombo Run in 2010. Pioneer Run (Ski Run N1) was treated with "Full Hogan prescription" in 2013. Ski School teaching area (Trail O1) is site of on-going experimental test plots by IERS. Irrigation annually on Ridge, Lower Cat Track, Creek Station, Maggie's Corner, Sky Meadows, Gondola Area and Pioneer Trail.</p> <p>Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the Forest Service and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies.</p>	2010	2013	Heavenly Mountain Operations Staff	Yes On-going Ski Run Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
CA-4								
16	R167-R176	Roundabout System	All Phase I projects on the California-side of the resort will utilize this road system (Implemented 2007-2013)	Forest Service to advise as to need for Pre- and Post project maintenance Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	2007	On-going	RCI Photo Documentation; Heavenly Project Records	Yes
17	Ski Run Segment Revegetation	CA-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	X	On-going		No
CA-6 18	R177-R187	Roundabout System	All Phase I projects on the California-side of the resort will utilize this road system (Implemented 2007-2013)	Forest Service to advise as to need for Pre- and Post project maintenance Road is treated annually as part of opening summer mountain access, including placing road base in specific corners. Daily Annual Summer dust abatement watering program	2007	On-going	RCI Photo Documentation; Heavenly Project Records	Yes
19	Compliance Project	California Parking Lot	BMP Retrofit Project on the California Parking Lot (Implemented in 2006)	Compliance with Updated Discharge Permit Stormfilter-brand stormwater management system installed, barren slopes revegetated, snow removal and storage plan developed and implemented, Maintenance on the parking lot, surrounding areas and Stormfilter system is conducted annually. Filter cartridges in vaults are replaced as needed to remain effective.	2006 Phase 1	2007 Phase 2	RCI Photo Documentation, HMR BMP Effectiveness Monitoring Annual Report/ Construction Season Summary, RCI Plan Set, Heavenly Records and TRPA Project File Inspections	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
20	Ski Run Segment Revegetation	CA-6 Ski Run segments	General maintenance of revegetation projects	<p>Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring</p> <p>World Cup treated in 2010. Poma Run treated annually. Adult Ski School Area treated in 2008 as part of surface lift replacement project. Soil cover on East Bowl & Gunbarrel runs remains effective and do not need further treatment at this time Other erosion hot spots are field-identified and treated. Lower slopes are irrigated annually.</p> <p>Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies.</p>	2007	On-going	RCI Photo Documentation, HMR BMP Effectiveness Monitoring Annual Report/ Construction Season Summary, Heavenly Project Records	Yes
CA-7								
21	R264-R267	Mid-station Road	Reconstruct Mid-station Access Road (Implemented in 2008)	<p>Phase I Project per design plans in Appendix 2-L</p> <p>Roadway was reconstructed per approved plans. Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program</p>	2008	On-going	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report/ Construction Season	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
							Summary	
NV-1								
22	Ski Run Segment Revegetation	NV-1 Ski Run segments	General maintenance of revegetation projects	<p>Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring</p> <p>Erosion hot spots are field-identified and treated. Hot spots identified during 2014 field assessment will be addressed prior to additional capital development in NV-1; Areas include Orion's, Big Dipper and Aries Woods trails. Cross-slope waterbar maintenance needed on Orion's & Big Dipper runs. Road base added to corners in road segments 610-614 (Ski Run U1).</p> <p>Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies.</p>	2007	On-going	RCI Photo Documentation, HMR BMP Effectiveness Monitoring Annual Report/ Construction Season Summary, Heavenly Project Records, Heavenly Mountain Operations Staff	Partial
NV-2+5								

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
23	R580-R581	Top of Comet Access Road	Construct W5	Cut slope stabilization; control surface runoff on to Aries run and new W5; maintenance of rolling dips	2007	2009		Future Capital Project Ongoing Road Maintenance
24	R500-R504 (Road segments R500, R501 and R504 are in NV-3; Road Segments R 502 and R503 are in NV-2+5)	Von Schmidt to East Peak	Replace/Relocate Lifts S and T (Olympic Lift replaced in 2007/North Bowl Lift not Replaced)	Forest Service to advise as to need for Pre- and Post project maintenance Road segment 504 was abandoned as part of Olympic lift replacement project. Other road segments were treated as part of lift replacement project. Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program when hiking trails are open. Road Segment 503 to be treated following completion of Big Easy zipline project	2007	On-going	Heavenly Mountain Operations Staff	Partial
25	Ski Run Segment Revegetation	NV-2+5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring Former ATV trail on upper Comet Run has been decommissioned; Comet Run and \$100 Saddle area are irrigated annually. Erosion hot spots are field-identified. New trails 14 and 15 utilized soil cover treatment prescription, which remains effective. Cross-slope waterbar maintenance needed on Comet and Jack's runs. Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial	2011	On-going		Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies.				
NV-3								
26	R531-R540 (Road Segments R531-R540 are located in NV-2+5)	Upper Wayhome Road	Realign Run 6/ Road Segments R531-540	Now called Nevada Trail; Restore and revegetate abandoned road segments Existing road still in use and is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	--	--	Heavenly Project Records	Future Capital Project Ongoing Road Maintenance t
27	R633	Base of North Bowl Chair	Replace/realign Lift S (Olympic Lift replaced in 2007/North Bowl Lift not Replaced)	Restore and revegetate abandoned road segment Road segment 633 was not relocated and remains in use. Road is treated annually as part of opening summer mountain access.	2007	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Future Capital Project Ongoing Road Maintenance
28	R630-R632	Base of North Bowl Chair	Replace/realign Lift S (Olympic Lift replaced in 2007/North Bowl Lift not Replaced)	Road segments to receive pre- and post project maintenance per design plans in Appendix G Road is treated annually as part of opening summer mountain access. Road segment 631 was moved further away from Edgewood Creek and was regraded and armored	2007	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Future Capital Project Ongoing Road Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
29	R521-R523	Top of North Bowl Chair Access Road/Pepi's	Replace/realign Lift S (Olympic Lift replaced in 2007/North Bowl Lift not Replaced)	Road segments to received maintenance upon replacement/realignment of Lift S per design plans in Appendix 2-G Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program. Rock slope protection added to cut slope above road along Road segment 522 in 2014	2007	On-going	Heavenly Mountain Operations Staff	Yes On-going Road Maintenance
30	R571-R573A	Olympic Base to Tower 18	Remove Lift T (Olympic Lift replaced in 2007)	Decommission road segments upon removal/relocation of lift Road to base of Olympic lift treated as part of lift replacement project. Road Segments 573 and 573A were decommissioned as part of project. Road decommissioning included soil loosening, amendments, seed, mulch	2007	2009	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes On-going Road Maintenance
31	R506-R513	Alternate Route to East Peak	Construct Runs S8 (Implemented in 2007)	These segment are decommissioned; maintenance and revegetation	X	On-going		No
32	Olympic1-5	Run S1	Construct S9 (Implemented in 2007)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring Run segments adjacent to lift terminals were treated as part of Olympic Express lift replacement project. Run S1 is irrigated annually to maintain soil cover.	2009	On-going	RCI Photo documentation, Heavenly Mountain Operations Staff	Yes On-going Ski Run Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies.				
33	N/LNBOWL1-4	Run S3	Construct S10 (Implemented in 2007)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring Edgewood Creek SEZ restoration project completed in 2006. Effective soil cover in non-SEZ sections of ski run remains effective	2006	2007	RCI Photo Documentation	Yes
34	Ski Run Segment Revegetation	NV-3 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring Run Q1 revegetated as part of SEZ restoration project in Edgewood Bowl. Trail X1 revegetated with "Full Hogan prescription" as part of Boulder Magic Carpet removal. Olympic Run is irrigated annually. Monitoring of effective soil cover and	2006	2010	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies. Ski run segment known as the Olympic Downhill Traverse needs maintenance.				
NV-4								
35	BMP Retrofit Project		Stagecoach Parking Lot	Full BMPs are needed at this facility to decrease the ERA of NV-4 to below the allowable TOC	--	--		Future Capital Project
36	Ski Run Segment Revegetation	NV-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring The Tahoe Rim Trail was relocated and the existing trail segment was decommissioned by the Tahoe Rim Trail Association (TRTA). TRTA has agreed to re-decommission it in 2014 due to continued use by hikers. Lower Stagecoach Trail has a small number of specific areas lacking effective cover to be retreated. It is the only ski trail in the watershed.	2012	On-going	Heavenly Mountain Operations Staff	Partial

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
NV-4A 37	R557-R562 (Road Segments R557-R562 are located in NV-4 and NV-5)	Nevada Trail (was Wayhome)	Phase I Projects will utilize these road segments	Forest Service to advise as to need for Pre- and Post project maintenance Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	2007	On-going	Heavenly Project Records	Yes On-going Road Maintenance
38	Ski Run Segment Revegetation	NV-4a Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring Perimeter Run treated with wood chips in 2011 as part of implementing Trail U3	2011	2011	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes
NV-5								
39	R545-R550	Nevada Trail (was Wayhome)	Phase I Projects will utilize these road segments (Not Implemented)	Forest Service to advise as to need for Pre- and Post project maintenance Existing road still in use and is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	2007	On-going		Yes
40	Ski Run Segment Revegetation	NV-5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring Upper Stagecoach Trail is extremely well-vegetated with effective cover. Additional maintenance or treatment is	2008	2009	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary,	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				<p>not necessary. Revegetation and wood chips using the "Full Hogan" prescription were added to several segments of the existing Stagecoach trail as part of a snowmaking improvements project resulting in effective cover.</p> <p>Monitoring of effective soil cover and specification of erosion control treatments have evolved over the monitoring period, in consultation with the USFS and Lahontan. The initial focus on soil cover has been broadened to include infiltration potential, slope, and surface roughness. The 2011 CMR put forth this expanded approach, and implementation is under development with the relevant agencies</p>			Heavenly Mountain Operations Staff	
PHASE II								
CA-1								
41	Patsy1-6	Run E1	Replace Lift E	<p>Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring</p> <p>General run maintenance last completed in 2006</p>	2006	2006	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
42	R148-149	Groove/Upper Shop Road	Remove Lift F	Forest Service to advise as to need for Pre- and Post project maintenance General road maintenance completed in 2008	2008	2008	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Future Capital Project
43	R528-R530 (Road Segments R228-R530 located in NV- 2+5)	Lift HH	Construct Lift HH (Lift at Von Schmits – Built 2009)	Forest Service to advise as to need for Pre- and Post project maintenance (road in summer, transport lift in winter) Road is treated annually as part of opening summer mountain access. Daily Summer dust abatement watering program	2009	On-going	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes On-going Road Maintenance
44	Bettys6-9	Run H6	Construct Run H12/Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
45	Ridge1-5	Run 3	Construct Run H13/Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
46	Groove1-5	Run E2	E2 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
47	Watrfall1	Run G4	G4 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
48	PwdrbIRn1-7	Run G8	G8 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
49	PowdrBwl1-4	Run G8	G9 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
50	Bettys1-5	Run H5	H5 Snowmaking (below ground)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
51	ElleSwng1-3	Run I2	I2 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
--	No Project	No Project	GG2 Snowmaking		--	--		No Project required
52	FORTY9ER1-4	Run GG5	GG5 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
53	In-ground Halfpipe	Run H11	Construct along Run H11	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
--	No Project	No Project	HH2 Snowmaking		--	--		No Project required
--	No Project	No Project	HH3 Snowmaking		--	--		No Project required
54 (Same as #9)	R155-R156	Vehicle Maintenance Shop at Top of Tram	Remodel and Expand Facility (Implemented 2006-2008)	May require pre- and post project road work per review by Forest Service; rock-lined drainages are difficult to clean out due to the design implemented, but maintenance is	2007	On-going	RCI Photo Documentation; BMP Effectiveness Monitoring	Yes On-going Road Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				necessary; maintenance of revegetation of cut and fill slopes; waterbar/rolling dip repairs Road improvements implemented per project design plans. Existing road is partially paved and maintained annually as part of summer road maintenance. Road base added to switch back corner (2013)			Annual Report; Construction Season Summary; RCI Plan Set; Heavenly Project Records	
55	R250-R256	Von Schmidt Road/Run	10 Snowmaking	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
56	General Revegetation/L andscaping	General Revegetation/ Landscaping	Construct Top of Gondola Lodge (Implemented 2010/Tamarack Lodge)	Landscaping Plan	2007	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes
57	R127-R136	California Breakover/Hel lwinkle's	Construct Top of Gondola Lodge (Implemented 2010/Tamarack Lodge)	Forest Service to advise as to need for Pre- and Post project maintenance In 2010, RCI designed and we implemented a road drainage improvement project for the upper road section near the top of Cal Trail Breakover.. Road base to nearly the entire length of roadway most recently in 2013	2010	2013	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
58	General Revegetation/L andscaping	General Revegetation/ Landscaping	Expand Tubing at Top of Gondola (Implemented in 2009)	Landscaping Plan	2007	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes
59	Ski Run Segment Revegetation	CA-1 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	Yes On-going Ski Run Maintenance
CA-4								
60	Communication site Access Road	Communicatio n site Access Road	Angel's Roost (Implemented in 2011)	Forest Service to advise as to need for Pre- and Post project maintenance Access road decommissioned (soil loosening, amendments, seed, mulch)	2012	2012	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
61	Ski Run Segment Revegetation	CA-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary, Heavenly Mountain Operations Staff	On-going Ski Run Maintenance
CA-6								
62	Ski Run Segment Revegetation	CA-6 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		On-going Ski Run Maintenance
63	Site Clean up		Relocate Lower Shop off-site		--	--		Future Capital Project
CA-7	No Project				--	--		No Project required
NV-1								
64	BIGDIP1-4	Run V4	Construct V11 (Implemented 2011)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program	X	X		No

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
65	Ski Run Segment Revegetation	NV-1 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-2+5								
66	R620A	R620A	Replace Lift U	Maintenance of BMPs (waterbars) and Run Revegetation	--	--		Future Capital Project
67	R531-R539	Upper Wayhome (Ski Run 6)	Phase I Project to realign Ski Run 6	Now called Nevada Trail; Phase I project to realign this road/ski run segment; abandoned road segment will be decommission and revegetated in accordance with Forest Service standards and guidelines for decommissioned roads;	--	--		Future Capital Project
--	No Project	No Project	Construct Run U4/Snowmaking		2011	2011		No Project Required
68	ORIONS 9-11	Run V9	Construct Run V12/Snowmaking (Implemented in 2007)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	X	X		No
--	No Project	No Project	Construct Run 14/Snowmaking (Implemented in 2010)		--	--		No Project Required
	No Project	No Project	Construct Run 15/Snowmaking (Implemented in 2010)		--	--		No Project Required

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
69	PERIMIR5-9	Run U1	Snowmaking U1	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
70	R649-R655	Lower Galaxy/Stump Piles	Snowmaking U2	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
71	R584-R585	Knob Trail	Snowmaking V3	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
72	R609	Lower Dipper Return	Snowmaking V5	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
73	Jack1-3	Run W2	Snowmaking W2	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
74	Ski Run Segment Revegetation	NV-2+5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		Future Capital Project
NV-3								
75	R631-R632 and NB Access Road	Base of North Bowl/Boulder and NB Access Road	Replace Lift Q	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
76	OLYMPIC4-9	Run S1	Snowmaking S1	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
--	No Project	No Project	Snowmaking S2	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		No Project Required
--	No Project	No Project	Snowmaking S3	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		No Project Required
77	R519-R522	Pepi's	Snowmaking S4	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
78	R599-606A	Old NV Fuel Island	Snowmaking S6	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
79	R599-606A	Old NV Fuel Island	Snowmaking S7	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Capital Project not implemented/CW E Restoration Project not triggered
80	Ski Run Segment Revegetation	NV-3 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area	On-going	On-going		On-going Ski Run Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
				Monitoring				
NV-4								
81	R560-R563	Middle Wayhome/Ne vada Trail	R2 Snowmaking	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Capital Project not implemented/CW E Restoration Project not triggered
82	BMP Retrofit Project	BMP Retrofit Project	Stagecoach Deck and Parking Lot	BMP Parking Lot and Revegetate Areas Disturbed by Deck Expansion	--	--		Future Capital Project
83	Ski Run Segment Revegetation	NV-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-4A								
84	PERIMTR5-9	Run U1	Construct Run U3/Snowmaking (Implemented in 2010)	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	X	X		No
85	Ski Run Segment Revegetation	NV-4A Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
NV-5								
86	R566-R570	Access to Olympic Downhill	Construct Run R3	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
87	R662-R664	George's	Construct Run R4	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
88	R545-R548	Lower Wayhome/Ne vada Trail	Construct Run 16	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
--	No Project	No Project	Construct Run 18		--	--		No Project Required
89	UPRSTG1-4	Run R1	R1 Snowmaking	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program Monitoring Snowmaking corridor treated in 2008 and 2009 and remains effective. The remaining area of Upper Stagecoach Trail is well-vegetated with effective cover. Additional maintenance or treatment is not necessary.	2008	2009	RCI Photo documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes
90	Ski Run Segment Revegetation	NV-5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
PHASE III								

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
CA-1								
91	Upmombo1-2; MOMBOMED1- 5	Mombo (Run G6) and Mombo Meadows (Run G5)	Extend Lift A	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
92	R268	J Lift Access Road	Construct Lift J	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
93	R159, R159A, R160; PIONRPMA1-2	Pioneer Water Tank Road/Pioneer Poma	Replace Lift N (Implemented in 2008)	Road Maintenance; Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring Lift replaced in 2008. Road to old water tank was decommissioned and fully recontoured in 2011. Also, ski run along Pioneer Poma got full restoration treatment in 2013 (all water bars removed).	2018	2013	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes
94	R76-R80	Creek Station	Patsy's Hut/Snow Beach Expansion (Implemented in 2010)	Road Maintenance; Maintenance of BMPs (waterbars and sediment basins) and Revegetation of lift areas; Forest Service to advise as to need for Pre- and Post project maintenance Road is treated annually as part of opening summer mountain access Daily Summer dust abatement watering program. Umbrella Bar was relocated in 2010. Road segments 76-80 were treated in 2010 and 2011.	2010	On-going	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
95	R90-R94/I5-4-6	Sky Meadows East/Run I1	Replace Lift I	Road Maintenance; Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
96	Ski Run Segment Revegetation	CA-1 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
CA-4								
97	Ski Run Segment Revegetation	CA-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
CA-6 --	No Project		Relocate Snowmaking Building		--	--		No Project Required
98	LrGnbrl1-3	Run B2	Replace California Lodge	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
99	Ebow1-5	Run B1	Replace Lift A	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
100	CA Parking Lot		Kid's Camp at CA Base (Implemented 2008)	Maintenance of Parking Lot BMPs	On-going	On-going		Yes
101	WbolPom1-5	Runs K1 and K2	Replace Lift K	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
102	WbolPom1-5	Runs K1 and K2	Replace Lift L	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
103	WbolPom1-5	Runs K1 and K2	Replace Lift M	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	--	--		Future Capital Project
104	Ski Run Segment Revegetation	CA-6 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
CA-7								
105	R264-R267	Analyze effects of change in use from emergency to transport	Construct Mid-station Restaurant	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
NV-1								
106	R272-275	Sand Dunes Access Road	Construct Sand Dunes Restaurant/Lodge/Access Road	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
107	R594-R596	Orion's Road	Construction Sand Dunes Restaurant Lodge/Access Road	Segments to be decommissioned upon completion of Sand Dunes Access Road	--	--		Future Capital Project
108	R622-R627	Mott Canyon Base	Replace/Relocate Lift DD	Pre-project creek crossing enhancement/Post-project road maintenance; Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
109	R616-617	Mott Canyon Top	Replace/Relocate Lift DD	Decommission road segments upon removal/relocation of lift	--	--		Future Capital Project
110	Ski Run Segment Revegetation	NV-1 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-2+5								

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
111	Ski Run Segment Revegetation	NV-2+5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-3								
112	R250-R250A; R500-R504	Von Schmidt's To East Peak	Expand East Peak Maintenance	Forest Service to advise as to need for Pre- and Post project maintenance	--	--		Future Capital Project
113	Edgewood Bowl Maintenance	Edgewood Bowl Maintenance	Construct Boulder Base Area and Skiers Services Building	Maintenance of SEZ Project	2011	2011		Future Capital Project
114	Edgewood Bowl Maintenance	Edgewood Bowl Maintenance	Expand Deck at Existing Lodge	Maintenance of SEZ Project	2012	2012		Future Capital Project
115	Ski Run Segment Revegetation	NV-3 Ski Run segments	General maintenance of revegetation projects - No Records Kept	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-4								
116	Ski Run Segment Revegetation	NV-4 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance
NV-4A								

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
117	U3	Ski Run U3	Construct U3/Snowmaking (Implemented in 2010)	Adapted and Approved ESRHRP Prescriptions Ski Run U3 (Outlaw Trail) implemented without snowmaking	2010	2011	RCI Photo Documentation, BMP Effectiveness Monitoring Annual Report, Construction Season Summary	Yes
118	U4	Ski Run U4	Construct U4/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
NV-5								
119	Z1-1,2,3	Run Z1	Construct Z1/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
120	Z2-1,2,3	Run Z2	Construct Z2/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
121	Z3-1,2,3	Run Z3	Construct Z3/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
122	Z4-1,2,3,4	Run Z4	Construct Z4/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
123	Z5-1	Run Z5	Construct Z5/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project
124	Z7-1,2,3	Run Z7	Construct Z7/Snowmaking	Adapted and Approved ESRHRP Prescriptions	--	--		Future Capital Project

PHASE I, II and III Restoration					Project Recordkeeping			
Watershed/ Project Number	Sediment Source (CWE Model)	Road/Run/ Facility Name	2007 Master Plan Capital Project Linkage	CWE Restoration Project Description	Project Start Date	Project Completion Date	Data Source	CWE Program Implementatio n Credit
125	Ski Run Segment Revegetation	NV-5 Ski Run segments	General maintenance of revegetation projects	Maintenance of Ski Run BMPs (waterbars and sediment basins) and Revegetation; Determined annually as part of the revised Environmental Monitoring Program and Updated Discharge Permit General Ski Area Monitoring	On-going	On-going		On-going Ski Run Maintenance