

# 4FRI February 23, 2015 Update

---

## Current Status of 4FRI phase 1 contract

Summary by Fiscal Year	Acres awarded and task order signed by fiscal year	Acres awarded & notified to proceed by fiscal year	Acres Treated by fiscal year	% Harvested of notice to proceed task orders	% Harvested awarded all task orders	Acres remaining notice to proceed task orders	Acres remaining all task orders
Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013)	15,233	15,233	800				
Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014)	17,151	5,777	1,547				
Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015)	0	585	1,244				
Total to date	32,384	21,595	3,591	17%	11%	18,004	28,793
Treatments since last report			309				

## Completed 4FRI phase 1 contract

Completed Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Completion Date
Ranch	A-S	932	2013	4/5/2013	5/24/2013	8/11/2014
<b>TOTAL</b>		<b>932</b>				

## Open task orders 4FRI phase 1 contract

Open Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Task order term	Acres treated	% Treated
Alder	A-S	1,322	2013	9/9/2013	3/25/2014	720 days	995	75%
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	360 days	0	0%
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	360 days	90	9%
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	360 days	0	0%
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	240 days	85	5%
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	360 days	0	0%
KA	Kaibab	1,046	2013	9/12/2013	6/11/2014	240 days	257	25%
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	240 days	100	6%
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	180 days	0	0%
<b>Total 2013</b>		<b>14,301</b>					<b>1,527</b>	<b>11%</b>
89 Mesa	Coconino	1,447	2014	7/1/2014	N/A	360 days	0	0%
Community Tank	Kaibab	1,039	2014	4/24/2014	N/A	240 days	0	0%
East Clear Creek	Coconino	4,295	2014	7/1/2014	8/27/2014	460 days	0	0%
Holden	Kaibab	1,819	2014	9/29/2014	N/A	240 days	0	0%
McCracken	Kaibab	3,571	2014	9/2/2014	N/A	240 days	0	0%
Orion	Coconino	891	2014	7/1/2014	N/A	360 days	0	0%
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014	N/A	270 days	0	0%
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014	420 days	1,040	70%
Woodchuck	Tonto	585	2014	9/2/2014	12/24/2014	360 days	92	16%
<b>Total 2014</b>		<b>17,151</b>					<b>1,132</b>	<b>7%</b>

### FY 15 Expected Task Order Offerings 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year
Isham	Kaibab	1,273	2015
Leo Grove	Tonto	700	2015
Rim Lakes-Bear	A-S	1,768	2015
Rim Lakes-Willow	A-S	1,300	2015
Schoolhouse	Coconino	3,159	2015
UBC Mrs Jones	Coconino	1,314	2015
UBC-Stoneman	Coconino	2,553	2015
Wing Mountain East	Coconino	4,576	2015
Clints South	Coconino	6,900	2015
Hochderffer (Hart Prairie)	Coconino	4,700	2015
<b>Total 2015</b>		<b>28,243</b>	

### Current Status of Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status	Awarded To
Dipping Vat	A-S	1,691	Activity resumed 02/13 CU 4 and 5 with 2 subs	WW Cattleguards
Mud Springs	A-S	1,018	No activity as of 02/17/14	Tri-Star
Woolhouse	A-S	2,800	No activity as of 02/17/14	Tri-Star
Show Low South	A-S	3,454	No activity as of 02/17/14	Tri-Star
Mr Jones	Coconino	611	Open but waiting on ground conditions to resume work	Jay Beecroft
Saginaw 2	Coconino	1,102	prework complete, waiting on ground conditions	Southwest Forest Products
Howard	Coconino	2,208	cut out of Payment units 1 & 2 with some final work to complete. 3 payment units remain. requesting PU 5 be released to begin ops once done on the Prescott	Southwest Forest Products
Moose Stewardship	Kaibab	1,200	harvest and haul completed, some cleanup work to complete	James Perkins
Round Mountain East	Kaibab	839	Sold	Newpac Fibre

Awarded Sale Name	Forest	Acres	Status	Awarded To
Cave	Tonto	505	All 505 acres cut; minor clean-up to be done when ground conditions allow. Still some wet areas as of February 17	Tri-Star
Sheep Springs	Tonto	1,179	Active in December; about 215 acres cut; is currently dry, but no activity at this time.	Tri-Star
Shoofly Juniper Thinning	Tonto	300	Thinning juniper and oak in PJ woodland. Chipping on site. Will be completed 3/1/15	Tri-Star
Sinkhole	A-S	825	No activity as of 02/17/14	Tri-Star
Fulton	A-S	1,818	No activity as of 02/17/14	Forest Energy
Tule 3	Coconino	954	Sold, no activity	Southwest Forest Products
Burro Stewardship Agreement	A-S	856	State highway access closed.	Navajo Co – Eastern Arizona Co—awarded to Forest Energy
Wallow West Unit 27	A-S	431	State highway access closed, working on extension	Forest Energy Corp.
San Juan Road hazards salvage	A-S	291	Waiver of Time limit (FS-2400-11)in process to complete closure work this spring.	Reidhead Bros Lumber mill
Nutri 1B Blowdown Salvage	A-S	30	Sale in closure process.	Reidhead Bros Lumber mill
Chitty Blowdown Salvage	A-S	183	Sale progressing slowly, included additional blow down.	Reidhead Bros Lumber mill
<b>TOTAL</b>		<b>22,295</b>		

## 6<sup>th</sup> Month firm and tentative timber sale offerings outside 4FRI phase 1 contract

Forest	Sale Name	Project Acres
A-S	Zrama	1,500
A-S	West Sundown PJ	1,517
A-S	Crook	1,850

Forest	Sale Name	Project Acres
A-S	Mesa	2,500
A-S	Timber Knoll	2,600
Coconino	Munds Park	650
Coconino	Railroad	250
Tonto	Colcord Stewardship	263

## NEPA Status

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: May 2015	Summer 2015
A-S	Larson Forest Restoration Project EA	Forest Restoration	Draft DN objected to , EA and draft DN withdrawn, new EA and draft DN in AMrch/April	Expected August 2015	September 2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	Scoping and comment period this month	September 2015	Fall 2015
A-S	Escudilla East EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2016	2016
A-S	Heber Allotment Analysis	Grazing and grassland restoration	In progress, Scoping began August 2014	April 2015	May 2015
A-S	Apache-Sitgreaves National Forest TMR	Road management - Recreation management	On hold	On hold	On hold
Tonto	Tonto National Forest Motorized Travel Management EIS	Road management - Recreation management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015	Expected: June 2015	September 2015

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
Coconino Kaibab	Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS	Forest Restoration	FEIS NOA in Federal Register 12/2014 In objection period. 9 objections received	Expected winter spring 2015	summer 2015
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015	Expected: June 2015	summer 2015
Coconino	Flagstaff Watershed Protection Project EIS	Watershed management - Fuels management	In Progress DEIS NOA in Federal Register 07/03/2014 BAE submitted to USFWS, FEIS expected after consultation	Expected: June 2015	Summer 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 2/2015	summer 2015	summer 2015
Coconino	C. C. Cragin Fuels Reduction Project EA	Fuels management	Developing Proposal Est. Notice of Initiation 10/2015	05/2017	06/2017
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	On hold	On hold	On hold
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014	May 2015	July 2015

## Prescribed and Managed Fire Activity

The following table displays the acres of prescribed fire on the 4 Forests within the initiative boundary since October 1. Additional prescribed fire acres are planned through the spring.. No managed fires are occurring at this time.

<b>Forest</b>	<b>Rx Project Name</b>	<b>Size</b>
A-S	Nagel	25
A-S	Rodeo-Chediski	1,250
A-S	Scattered Piles	2
A-S	Los Burros Piles	250
A-S	Blue Ridge/Morgan Piles	62
A-S	District Piles	1,341
A-S	Greer Broadcast	1,529
Coconino	Eastside	135
Coconino	Misc. Piles	200
Coconino	Oak Creek	15
Coconino	A-1	445
Coconino	Eastside	125
Coconino	Montainaire	272
Coconino	Mormon Lake Basin	10
Coconino	Hart Prairie	10
Coconino	Lake Mary	115
Coconino	Fort Valley	525
Coconino	UBC	460
Coconino	Blue Ridge Urban Interface	2,885
Kaibab	McCracken	679
Kaibab	Russell	817
Kaibab	Kendrick	441
Kaibab	Twin	318
Kaibab	Scott	1,759
Kaibab	Frenchy	306
Kaibab	City	1,273
Kaibab	Kendrick-Beale	265
Kaibab	Flying J	759
Kaibab	WRD-North-Side Piles	33
Kaibab	WRD-South-Side Piles	606
Kaibab	Tusayan Misc. Piles	192
Tonto	Chamberlin	506
Tonto	Pine/Strawberry	608
Tonto	Verde	975
Tonto	Christopher Hunter	642
Tonto	Myrtle	425
<b>TOTAL</b>		<b>20,260</b>

