

Haywire Thin BD Narrative
December 6, 2011
Tara Devenport

Activity Slash at landings will be scattered (preferred) or piled and burned.
Costs and activities entered into FACTS for the BD appraisal are as follows:

Cover 14 Machine Landing Piles : \$35 I entered this as machine piling, because pile covering was not a menu option.

Fuel Break 1 acres: \$559.00 per acre This refers to roadside treatment. Treatment can consist of scattering fuels, hauling, chipping, or pullback.

Burn 14 Landing Piles: \$148.50 per landing

Fuel Inventory 53 Acres: \$9.90 per acre This is for assessing fuels, monitoring, writing burn plans, smoke reporting and fees.

10% Forest Collection Rate for Equipment and Facilities is calculated in Direct Costs.

Here are the treatments broken down by unit number:

Unit 1 – 5 landing piles

Unit 2 - 1 landing pile.

Unit 3 – 8 landing piles and 1 acre of fuel break along RD 5800. Slash should be hauled, chipped, scattered and/or pulled back within 25 feet of road edge throughout unit.

Unit 4 – Scatter all landing slash

Unit 5 – Scatter all landing slash