Removal Action Completion Report
Non-Time-Critical Removal Action for
Blue Ledge Mine Site
Siskiyou County, California

February 2012

Contract No. AG-0489-D-10-0126
ERRG Project No. 2010-084

Prepared for:

Rogue River-Siskiyou National Forest
United States Department of Agriculture
Forest Service Region 6

Prepared by:

ERRG
Engineering/Remediation Resources Group, Inc.
4585 Pacheco Blvd., Suite 200
Martinez, California 94553
(925) 969-0750

Removal Action Completion Report
Non-Time-Critical Removal Action for
Blue Ledge Mine Site
Siskiyou County, California

Submitted by
Engineering/Remediation Resources Group, Inc.:

Signature	2/9/12 Date
Brian Wetzsteon Name	Project Manager Title

Table of Contents

SECTION 1. INTRODUCTION 1-1

1.1. Site Location and Description 1-1

1.2. Site Background 1-1

1.3. Project Purpose 1-2

1.4. Report Organization 1-3

SECTION 2. REMOVAL ACTION OBJECTIVES 2-1

2.1. Performance Objectives 2-1

2.2. Removal Goals 2-2

SECTION 3. PROJECT ORGANIZATION 3-1

3.1. Forest Service 3-1

3.2. Engineer 3-1

3.3. Removal Action Contractor 3-1

3.4. Independent QA TEAM 3-2

3.5. Operations and Maintenance Contractor 3-2

SECTION 4. REMOVAL ACTION ACTIVITIES 4-1

4.1. Preconstruction and Site Preparation Activities 4-2

4.1.1. Agency Permitting and Notifications 4-2

4.1.2. Utility Identification and Clearance 4-2

4.1.3. Preconstruction Survey 4-2

4.2. Mobilization 4-2

4.2.1. Setup of Staging Areas 4-3

4.2.2. Delineation of Work Zones 4-3

4.3. Construction of Haul Roads 4-4

4.4. Construction of the Repository 4-4

4.4.1. Preparation of Repository Subgrade 4-5

4.4.2. Installation of Repository Liner 4-6

4.5. Removal of Waste Rock 4-6

4.5.1. Waste Rock Pile 1 4-8

4.5.2. Waste Rock Pile 2 4-10

4.5.3. Waste Rock Pile 3 4-11

4.5.4. Waste Rock Pile 4 4-11

4.6. Collection of Field Samples of Soil and Waste Rock 4-12
4.7. Collection of Confirmation Samples of Soil and Waste Rock 4-13
4.8. Placement of Waste Rock in the Repository 4-14
4.9. Reclamation Activities 4-15
4.9.1. WRP-1 4-16
4.9.2. WRP-2 4-17
4.9.3. WRP-3 4-17
4.9.4. WRP-4 4-18
4.9.5. North Storage Area 4-19
4.9.6. South Storage Area 4-19
4.9.7. Rock Stockpile Area 4-20
4.9.8. Repository Stockpile Area 4-20
4.10. Construction of the Temporary Repository Cover 4-20
4.11. Construction of Final Repository Cover 4-21
4.12. Winterization of the Site and Haul Roads 4-22
4.13. Installation of Adit Gates and Polyurethane Foam 4-24
4.14. Collection of Additional Sediment and Water Samples 4-25

SECTION 5. SITE CONTROLS, BEST MANAGEMENT PRACTICES, AND CONSTRUCTION QUALITY CONTROL 5-1
5.1. Dust Control 5-1
5.2. Air Monitoring 5-1
5.3. Surface Drainage and Erosion Control 5-2
5.4. Construction Quality Control and Quality Assurance 5-2

SECTION 6. REMOVAL ACTION MONITORING ACTIVITIES 6-1
6.1. Drinking Water, Stream Water, and Sediment Samples 6-1
6.2. Adaptive Management Plan Reclamation Planting 6-2
6.2.1. Plants 6-3
6.2.2. Grass 6-5
6.3. Fish and Macroinvertebrate Sampling 6-5
6.4. Sediment/pH Treatment Basin Data 6-6
6.5. SWPPP Inspection 6-7
6.6. Operations and Monitoring Inspection 6-8

SECTION 7. CONCLUSIONS 7-1

SECTION 8. REFERENCES 8-1

List of Figures

Figure 1. Site Location and Vicinity Map
Figure 2. Overall Site Plan
Figure 3. Extent of Waste Rock Removal
Figure 4. Lower WRP-1 Confirmation Sample Locations
Figure 5. Upper WRP-1 Confirmation Sample Locations
Figure 6. Middle WRP-1 Confirmation Sample Locations
Figure 7. Lower WRP-2 Confirmation Sample Locations
Figure 8. Upper WRP-2 Confirmation Sample Locations
Figure 9. WRP-3 Confirmation Sample Locations
Figure 10. WRP-4 Confirmation Sample Locations
Figure 11. Sampling Locations

List of Tables

Table 1. Waste Rock Pile #1 Confirmation Sample Data
Table 2. Waste Rock Pile #2 Confirmation Sample Data
Table 3. Waste Rock Pile #3 Confirmation Sample Data
Table 4. Waste Rock Pile #4 Confirmation Sample Data
Table 5. Adit Water Release Sample Analytical Results
Table 6. Drinking Water Sample Analytical Results
Table 7. Stream Water Sample Analytical Results
Table 8. Stream Sediment Sample Analytical Results

List of Appendices

Appendix A. Photographic Logs of Construction Progress in 2010 and 2011
Appendix B. Repository As-Built Drawings
Appendix C. Daily QC Reports and Daily Superintendent Reports from the 2010 and 2011 Construction Seasons
Appendix D. Repository Geosynthetics QC and QA Documentation
Appendix E. Field XRF Sample Data
Appendix F. WRP Confirmation Samples
Appendix G. Adaptive Management Plan Reclamation Planting Documentation
Appendix H. Red-Line Record Drawings
Appendix I. Compaction Testing Results
Appendix J. Sediment and Water Sample Results from After Water Release from Unknown Adit A1N2
Appendix K. Submittal Log
Appendix L. Drinking Water, Stream Water, and Sediment Samples
Appendix M. Fish and Macroinvertebrate Sampling
Appendix N. pH Treatment Basin Data
Appendix O. Stormwater Pollution Prevention Plan (SWPPP) Inspection Form
Appendix P. Operations and Maintenance (O&M) Inspection Form

Acronyms and Abbreviations

ABA	acid/base accounting
ARARs	applicable or relevant and appropriate requirements
ARRA	American Recovery and Reinvestment Act
BMPs	best management practices
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
COR	Contracting Officer's Representative
EPA	U.S. Environmental Protection Agency
ERRG	Engineering/Remediation Resources Group, Inc.
Forest Service	U.S. Department of Agriculture Forest Service
HDPE	high-density polyethylene
IQAT	Independent Quality Assurance Team
LLDPE	linear low-density polyethylene
NAG	net acid generation
NCP	National Oil and Hazardous Substances Pollution Contingency Plan
NIOSH	National Institute of Occupational Safety and Health
NTCRA	non-time-critical removal action
O&M	operation and maintenance
OSC	On-Scene Coordinator
PPE	personal protective equipment
PUF	polyurethane foam
PVC	polyvinyl chloride
QA	quality assurance
QC	quality control
RAOs	removal action objectives
SWPPP	stormwater pollution prevention plan
TCRA	time-critical removal action

Acronyms and Abbreviations *(continued)*

WRPs	waste rock piles
XRF	x-ray fluorescence
yd^3	cubic yards