

4FRI Monthly Update – Mechanical Thinning, Fire, and NEPA – May 2022

Mechanical Thinning & Fire Accomplishments 2010-2021

| Treatment | Acres |
|--|----------------------------|
| Mechanical Thinning Contracts Awarded ¹ | 255,658 |
| Prescribed Fire, Managed Fire, and Hazardous Fuels Reduction | 652,478 |
| TOTAL (2010-2021) | 908,136² |

Mechanical Thinning & Fire Accomplishments FY 22

| <u>Treatments Completed</u> | <u>Acres</u> |
|---|---------------|
| All Commercial Treatments Across 4FRI National Forests | 10,626 |
| Prescribed Fire, Wildfire with Beneficial Effects, and non-commercial mechanical fuels thinning | 39,344 |
| TOTAL TREATMENTS | 49,970 |

| Mechanical Treatments Under Contract and Remaining to be Harvested | Acres |
|---|---------------|
| 4FRI Phase 1 Stewardship Contract ³ | 47,972 |
| Other Thinning and FS Fuels Reduction Contracts ⁴ | 40,578 |
| TOTAL UNDER CONTRACT | 88,550 |

¹ Includes 19,751 acres in White Mountain Stewardship Contract. Mechanical thin acres are from acres awarded in all timber contracts from FY 2010-2021 in Table 1. Prior to March of 2022, this table only accounted for acres awarded from 2010 – 2019. This change reflects contract awards through the end of 2021. Table rows were re-worded to provide greater clarity.

² The 908,136 acres accomplished from 2010 to 2021 is the sum of fire treatments completed, non-commercial thinning treatments completed, and commercial thinning acres awarded.

³ This figure are the acres of 4FRI phase 1 stewardship contract task orders issued to date minus the acres of harvested to date -see Table 2b. The Phase 1 contract terminated this May, so starting in June will no longer be reported as under contract and remaining to be harvested.

⁴ Includes sales that only have acres remaining to harvest—data is from Table 6.

**Table 1: 4FRI Summary of all Mechanical Thinning Contracts⁵⁻⁻⁻
Current Status by Fiscal Year⁶**

| Summary by Fiscal Year | Acres awarded in all contracts | Acres completed in all contracts | Acres remaining all sales |
|---|--------------------------------|----------------------------------|---------------------------|
| Fiscal Year 2010 (Oct 1, 2009 to Sept 30, 2010) | 10,882 | 13,265 | |
| Fiscal Year 2011 (Oct 1, 2010 to Sept 30, 2011) | 17,638 | 16,034 | |
| Fiscal Year 2012 (Oct 1, 2011 to Sept 30, 2012) | 10,063 | 8,653 | |
| Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013) | 12,979 | 15,469 | |
| Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014) | 10,730 | 13,585 | |
| Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015) | 21,263 | 14,550 | |
| Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016) | 40,099 | 11,569 | |
| Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017) | 32,514 | 13,108 | |
| Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018) | 21,983 | 12,731 | |
| Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019) | 31,028 | 11,102 | |
| Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020) | 16,430 | 14,621 | |
| Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021) | 6,616 | 22,163 | |
| Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022) | 6,893 | 10,626 | |
| | 239,118 | 177,476 | 88,550 |
| Treatments since last report | | 900 | |

Table 2a: 4FRI Other Contracts⁷⁻ Current Status by Fiscal Year

| Summary by Fiscal Year | Acres awarded by fiscal year | Acres Treated by fiscal year | Acres remaining all sales |
|---|------------------------------|------------------------------|---------------------------|
| Fiscal Year 2010 (Oct 1, 2009 to Sept 30, 2010) | 10,882 | 13,265 | |
| Fiscal Year 2011 (Oct 1, 2010 to Sept 30, 2011) | 17,638 | 16,034 | |
| Fiscal Year 2012 (Oct 1, 2011 to Sept 30, 2012) | 10,063 | 8,653 | |
| Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013) | 12,035 | 13,694 | |
| Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014) | 9,248 | 11,476 | |
| Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015) | 15,992 | 12,504 | |
| Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016) | 17,272 | 14,235 | |

⁵ Includes mechanical harvest data for all contracts (including 4FRI phase 1 contract) within the 4FRI footprint.

⁶ Includes all mechanical thinning acres reported in the Forest Service FACTS database since the beginning of the 4FRI CFLR project in 2010-19, and estimate for FY 2020.

⁷ Does not include totals from 4FRI phase 1 contract

| Summary by Fiscal Year | Acres awarded by fiscal year | Acres Treated by fiscal year | Acres remaining all sales |
|---|------------------------------|------------------------------|---------------------------|
| Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017) | 32,514 | 12,028 | |
| Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018) | 20,207 | 8,900 | |
| Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019) | 23,101 | 8,024 | |
| Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020) | 16,430 | 13,910 | |
| Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021) | 6,616 | 21,508 | |
| Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022) | 6,893 | 9,572 | |
| Total to date | 198,891 | 163,803 | 40,578 |
| Treatments since last report | | 900 | |

Table 2b: 4FRI Phase 1 Contract - Current Status by Fiscal Year

| Summary by Fiscal Year | Acres awarded and task order signed by fiscal year | Acres awarded & notified to proceed by fiscal year | Acres Treated by fiscal year | % Harvested of notice to proceed task orders | % Harvested awarded all task orders | Acres remaining notice to proceed task orders | Acres remaining all task orders |
|---|--|--|------------------------------|--|-------------------------------------|---|---------------------------------|
| Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013) | 13,444 | 1,884 | 800 | | | | |
| Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014) | 12,821 | 13,042 | 1,547 | | | | |
| Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015) | 22,827 | 11,339 | 2,405 | | | | |
| Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016) | 4,865 | 0 | 3,242 | | | | |
| Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017) | 0 | 2,567 | 1,080 | | | | |
| Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018) | 1,776 | 0 | 1,562 | | | | |
| Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019) | 7,927 | 0 | 2,632 | | | | |
| Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020) | 0 | 0 | 711 | | | | |
| Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021) | 0 | 1,247 | 655 | | | | |
| Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022) | 0 | 0 | 1,054 | | | | |
| Total to date | 63,660 | 30,079 | 15,688 | 52% | 25% | 14,391 | 47,972 |
| Treatments since last report | | | 0 | | | | |

Table 3: 4FRI Phase 1 Contract –Task Order Status

Totals in this table differ from totals in Table 2b because treatments within a single task order can occur over multiple fiscal years.

| Open Project/Task Order Name | Forest | Project Acres | Task Order Year | Issued | Notice to Proceed | Task order term | Days Remaining | Acres cut | % Cut |
|------------------------------|----------|---------------|-----------------|-----------|-------------------|-----------------|----------------|--------------|------------|
| Alder | A-S | 1,322 | 2013 | 9/9/2013 | 3/25/2014 | 508 days | 508 | 995 | 75% |
| Bobs | Coconino | 2,017 | 2013 | 9/16/2013 | 5/2/2014 | 360 days | 350 | 0 | 0% |
| Christopher/Hunter-Mercer | Tonto | 952 | 2013 | 9/16/2013 | 12/4/2013 | 360 days | 180 | 544 | 57% |
| Clark | Coconino | 1,684 | 2013 | 9/16/2013 | 6/16/2014 | 360 days | 23 | 1,110 | 66% |
| Elk Park | Coconino | 2,901 | 2013 | 9/16/2013 | 6/11/2014 | 950 days | 270 | 1,231 | 42% |
| KA | Kaibab | 1,046 | 2013 | 9/12/2013 | 6/11/2014 | 394 days | completed | 1,046 | 100% |
| Pomeroy | Kaibab | 1,646 | 2013 | 9/12/2013 | 6/11/2014 | 554 days | completed | 1,646 | 100% |
| Weatherford | Coconino | 944 | 2013 | 9/16/2013 | 6/16/2014 | 180 days | completed | 944 | 100% |
| Ranch | A-S | 932 | 2013 | 4/5/2013 | 5/24/2013 | 8/11/2014 | completed | 932 | 100% |
| Total 2013 | | 13,444 | | | | | | 8,448 | 63% |
| 89 Mesa | Coconino | 1,447 | 2014 | 7/1/2014 | 7/22/2015 | 360 days | 360 | 0 | 0% |
| Community Tank | Kaibab | 1,039 | 2014 | 4/24/2014 | 7/22/2015 | 420 days | completed | 1,039 | 100% |
| Holden | Kaibab | 1,819 | 2014 | 9/29/2014 | 7/22/2015 | 240 days | 240 | 0 | 0% |
| McCracken | Kaibab | 3,571 | 2014 | 9/2/2014 | 7/22/2015 | 420 days | 16 | 711 | 20% |
| Orion | Coconino | 891 | 2014 | 7/1/2014 | 7/22/2015 | 360 days | 268 | 319 | 36% |
| UBC-Jacks/Buck | Coconino | 2,022 | 2014 | 7/1/2014 | 7/22/2015 | 270 days | 270 | 0 | 0% |
| West Fork | A-S | 1,482 | 2014 | 7/1/2014 | 8/15/2014 | 420 days | completed | 1,482 | 100% |
| Woodchuck | Tonto | 550 | 2014 | 9/2/2014 | 12/24/2014 | 360 days | 282 | 465 | 79% |
| Total 2014 | | 12,821 | | | | | | 4,016 | 31% |
| Rim Lakes-Willow | A-S | 1,247 | 2015 | 9/28/2015 | 5/26/2021 | 420 days | 1196 | 658 | 53% |
| Schoolhouse | Coconino | 2,567 | 2015 | 9/28/2015 | 9/25/2017 | 360 days | completed | 2,567 | 100% |
| UBC Mrs Jones | Coconino | 1,637 | 2015 | 9/28/2015 | | 360 days | 360 | 0 | 0% |
| UBC-Stoneman | Coconino | 2,357 | 2015 | 9/28/2015 | | 360 days | 360 | 0 | 0% |

| | | | | | | | | | |
|----------------------------|----------|---------------|------|-----------|--|------------|-------|---------------|------------|
| Wing Mountain East | Coconino | 4,576 | 2015 | 9/28/2015 | | 420 days | 420 | 0 | 0% |
| Clints South | Coconino | 5,271 | 2015 | 9/28/2015 | | 360 days | 360 | 0 | 0% |
| Hochderffer (Hart Prairie) | Coconino | 5,172 | 2015 | 9/28/2015 | | 420 days | 420 | 0 | 0% |
| Total 2015 | | 22,827 | | | | | | 3,225 | 14% |
| Wing Mountain West | Coconino | 4,865 | 2016 | 9/28/2016 | | 420 days | 420 | 0 | 0% |
| Total 2016 | | 4,865 | | | | | | 0 | 0% |
| No task orders | | 0 | | | | | | 0 | |
| Total 2017 | | 0 | | | | | | 0 | |
| Mineral Springs | Kaibab | 1,038 | 2018 | 9/29/2018 | | 360 days | 360 | 0 | 0% |
| Naegelin Crest | Tonto | 738 | 2018 | 9/29/2018 | | 1,098 days | 1,098 | 0 | 0% |
| Total 2018 | | 1,776 | | | | | | 0 | 0% |
| Zorro | Kaibab | 1,856 | 2019 | 1/31/2019 | | 360 days | 360 | 0 | 0% |
| PineGrove | Coconino | 2,733 | 2019 | 1/31/2019 | | 360 days | 360 | 0 | 0% |
| Newman Park | Coconino | 3,338 | 2019 | 1/31/2019 | | 420 days | 420 | 0 | 0% |
| Total 2019 | | 7,927 | | | | | | 0 | 0% |
| | | 63,660 | | | | | | 15,689 | 25% |

Table 4: 4FRI Phase 1 Contract – FY20 Expected Task Order Offerings⁸

| Task order name | Forest | acres | Task Order Year |
|----------------------------|--------|-------|-----------------|
| | | | |
| Total Expected 2019 | | | |

⁸ Acres offered this fiscal year will be based on acres completed during the contract year at a minimum.

Table 5: 4FRI Phase 1 Contract – Completed Task Orders

This total is included in Table 2

| Completed Project/Task Order Name | Forest | Project Acres | Task Order Year | Issued | Notice to Proceed | Completion Date |
|-----------------------------------|----------|---------------|-----------------|-----------|-------------------|-----------------|
| Ranch | A-S | 932 | 2013 | 4/5/2013 | 5/24/2013 | 8/11/2014 |
| West Fork | A-S | 1,482 | 2014 | 7/1/2014 | 8/15/2014 | 11/2/2015 |
| Weatherford | Coconino | 944 | 2013 | 9/16/2013 | 6/11/2014 | 5/12/2016 |
| KA | Kaibab | 1,046 | 2013 | 9/12/2013 | 6/11/2014 | 9/13/2016 |
| Pomeroy | Kaibab | 1,646 | 2013 | 9/12/2013 | 6/11/2014 | 7/18/2017 |
| Community Tank | Kaibab | 1,039 | 2014 | 4/24/2014 | 7/22/2015 | 8/27/2019 |
| Schoolhouse | Coconino | 2,567 | 2015 | 9/28/2015 | 9/25/2017 | 2/10/2020 |
| TOTAL | | 9,656 | | | | |

Table 6: Other Thinning Contracts – Status of Current Contracts

| Awarded Sale Name | Forest | Acres | Awarded To | Termination Date | Total Harvested Acres | Remaining Acres Previous | Remaining Acres | Cut This Month |
|------------------------------|----------|-------|---|------------------|-----------------------|--------------------------|-----------------|----------------|
| Nappa (Carr Lake 2) | A-S | 1,412 | Tri Star Logging | 7/01/2023 | 1,162 | 250 | 250 | |
| Larson Sandstone | A-S | 2,883 | Tri Star Logging | 9/8/2023 | 1,652 | 1,231 | 1,231 | |
| URA-Gobbler | A-S | 1,318 | Forest Energy | 10/15/2023 | 869 | 449 | 449 | |
| Milligan Valley | A-S | 752 | Tri Star Logging | 9/22/2022 | 344 | 408 | 408 | |
| Hidden | A-S | 2,605 | Tri Star Logging | 8/17/2023 | 2,110 | 767 | 490 | 277 |
| URA-Billy Mountain | A-S | 3,354 | WW Cattleguards | 9/30/2023 | 2,900 | 454 | 454 | |
| Larson-Slim Re-Offer | A-S | 1,990 | Tri Star Logging | 12/31/2023 | 1,525 | 465 | 465 | |
| Luna Tank (West Escudilla) | A-S | 1,316 | Tri Star Logging | 12/31/2023 | 0 | 1,316 | 1,316 | |
| Larson-Ryan | A-S | 1,885 | Tri Star Logging | 12/31/2024 | 0 | 1,885 | 1,885 | |
| Greens Peak-Burnt Mill Stew. | A-S | 931 | Tri Star Logging | 7/31/2025 | 753 | 178 | 178 | |
| Larson-Woods | A-S | 2,065 | Tri Star Logging | 9/30/2025 | 0 | 2,065 | 2,065 | |
| GP-Greens Peak | A-S | 1,140 | Tri Star Logging | 6/30/2026 | 282 | 858 | 858 | |
| Larson- St Joe | A-S | 2,190 | Canyon Ck Logging Inc. | 12/31/2024 | 1,981 | 456 | 209 | 247 |
| RL-Palomino | A-S | 1,682 | Tri Star Logging | 12/31/2025 | 0 | 1,682 | 1,682 | |
| WE- ELC | A-S | 2,565 | R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber | 9/30/2023 | 1,329 | 1,276 | 1,236 | 40 |
| Larson-Springs Reoffer | A-S | 1,042 | Canyon Ck Logging Inc. | 6/30/2027 | 0 | 1,042 | 1,042 | |
| WE-Reagan PJ | A-S | 2,486 | Chippin-in, LLC | 9/30/2023 | 30 | 2,456 | 2,456 | |
| Windmill PJ | A-S | 1,062 | Chippin-in, LLC | 6/30/2023 | 506 | 635 | 556 | 79 |
| URA – Draw Stewardship | A-S | 1,591 | Canyon CK Logging Inc. | 12/31/2025 | 0 | 1,591 | 1,591 | |
| Oil Well | A-S | 1,028 | Gibson and Son Road Building | 9/30/2024 | 20 | 1,008 | 1,008 | |
| Park PJ | A-S | 686 | Canyon Ck Logging Inc. | 12/31/2023 | 480 | 206 | 206 | |
| Larson – Smith | A-S | 2,209 | Tri Star Logging | 6/30/2026 | 0 | 2,209 | 2,209 | |
| Larson – Potato Re-Offer | A-S | 2,659 | Tri Star Logging | 9/30/2026 | 230 | 2,429 | 2,429 | |
| Morgan North | A-S | 209 | Chippin-in, LLC | | 0 | 209 | 209 | |
| Munds Park | Coconino | 650 | James Perkins | 5/15/2022 | 423 | 227 | 227 | |
| Little Springs GNA | Coconino | 383 | AZ DFFM | 2/28/2024 | 250 | 133 | 133 | |

4FRI Monthly Update – May 2022

| Awarded Sale Name | Forest | Acres | Awarded To | Termination Date | Total Harvested Acres | Remaining Acres Previous | Remaining Acres | Cut This Month |
|-----------------------------|----------|---------------|---------------------------------|------------------|-----------------------|--------------------------|-----------------|----------------|
| Two Joes | Coconino | 1,528 | Tri Star Logging | 12/31/2020 | 850 | 678 | 678 | |
| A-1 South Multiproduct Sale | Coconino | 2,600 | Joe Dirt Excavating Inc | 12/31/2023 | 1,128 | 1,502 | 1,472 | 30 |
| General Springs SPA | Coconino | 3,519 | National Wild Turkey Federation | 12/3/2028 | 0 | 3,519 | 3,519 | |
| Horse Park | Coconino | 2,747 | Dakota Logging | 12/31/2024 | 2,060 | 737 | 737 | |
| Shultz Tank (6T) | Coconino | 447 | Bob Lee and Sons | 12/31/2024 | 230 | 317 | 217 | 100 |
| 4FRI PACs | Coconino | 1,411 | National Forest Foundation | 9/30/2025 | 615 | 796 | 796 | |
| Willard | Coconino | 2,316 | Dakota Logging | 12/31/2026 | 202 | 2,221 | 2,114 | 107 |
| Baker | Coconino | 1,010 | AZ Dept Fire & Forestry | 3/01/2023 | 20 | 1,010 | 990 | 20 |
| Mormon Mountain | Coconino | 640 | Suarez Forestry | 12/31/2026 | 45 | 595 | 595 | |
| FWPP Dry Lake Hills | Coconino | 474 | Markit Forestry Mgmt, LLC | 9/7/2022 | 124 | 350 | 350 | |
| Cougar Park | Kaibab | 1,342 | Bob Lee and Sons | 11/30/2020 | 1,025 | 317 | 317 | |
| Clover | Kaibab | 2,496 | The Nature Conservancy | 6/30/2020 | 2,496 | 0 | 0 | |
| Pup | Kaibab | 916 | Bob Lee and Sons | 3/31/2021 | 595 | 321 | 321 | |
| Isham Springs | Kaibab | 594 | Bob Lee and Sons | 12/31/2023 | 478 | 116 | 116 | |
| Beacon Box Car | Kaibab | 1,801 | Perkins Timber Harvesting | 12/31/2025 | 430 | 1,371 | 1,371 | |
| Fourtyniner | Kaibab | 1,433 | Perkins Timber Harvesting | | 0 | 1,433 | 1,433 | |
| Diamond Nickel IRTC | Tonto | 693 | Tri Star Logging | 5/31/2021 | 383 | 310 | 310 | |
| TOTAL | | 68,694 | | | 27,527 | 41,478 | 40,578 | 900 |

Table 7: Other Thinning Contracts – Expected Offerings in the Next 6 Months

| Sale Name | Forest | Project Acres | Estimated Bid Opening Date |
|-------------------------|----------|---------------|---|
| Okty Flats | A-S | 1,887 | No bid, delay status |
| MARE Stewardship | A-S | 1,596 | BIDS 7/1/2022, EST. |
| Exchange Tank | A-S | 400 | BIDS 8/1/2022, EST. |
| Promontory | A-S | 2,344 | BIDS 7/15/2022, EST. |
| Noble Mtn. | A-S | 300 | BIDS 8/16/2022, EST. |
| Walker Hill Timber Sale | Coconino | 1,865 | 4 th Quarter FY22 |
| Southside Airport | Coconino | 2,023 | 4 th Quarter FY22 |
| Frog Tank | Coconino | 2,701 | 4 th Quarter FY22 |
| Gifford GNA | Coconino | 2,756 | 4 th Quarter FY22 |
| Roosevelt GNA | Coconino | 2,284 | 4 th Quarter FY22 |
| McCarty GNA | Coconino | 1,474 | 4 th Quarter FY22 |
| Walker Hill Demo SPA | Coconino | 410 | 4 th Quarter FY22 |
| FWPP DLH Deck Sale | Coconino | 0 | 3 rd Quarter FY22 (Volume, no Acres) |
| Elk Clark | Coconino | 1,738 | 4 th Quarter FY22 |
| Government Prairie | Kaibab | 1,366 | 3 rd Quarter FY22 |
| Klostermyer | Kaibab | 1,187 | 4 th Quarter FY22 |
| Holden IRSC | Kaibab | 1,365 | 4 th Quarter FY22 |
| TOTAL | | 23,144 | |

Table 8: Other Thinning Contracts – Completed

This table reports what has been completed since the first of these monthly updates in August of 2014. It does not display what has been completed since the start of the Initiative in 2010. Cut complete and closed are sales that have all of the work completed on the ground, as well as a final contract review. Cut complete are sales that have been cut out and have not had the final acceptance on some portion of the contract. Sales that have defaulted are also included in the table.

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|-------------------------------|--------|-------|------------------------|---------------------------|
| Nutri 1B Blowdown Salvage | A-S | 30 | Cut completed & closed | Reidhead Bros Lumber mill |
| Mineral C Whiting | A-S | 1,244 | Cut completed & closed | Novo Power |
| Mineral C Thompson | A-S | 4,450 | Cut completed & closed | Novo Power |
| San Juan Road hazards salvage | A-S | 291 | Cut completed & closed | Reidhead Bros Lumber mill |
| Chitty Blowdown Salvage | A-S | 183 | Cut completed & closed | Reidhead Bros Lumber mill |
| Wallow West Unit 27 | A-S | 431 | Cut completed & closed | Forest Energy Corp. |
| Show Low South | A-S | 3,454 | Cut completed & closed | Tri Star Logging |
| Woolhouse (phase 1) | A-S | 2,500 | Cut complete & closed | Tri Star Logging |
| Sinkhole | A-S | 825 | Cut complete & closed | Tri Star Logging |
| Dipping Vat | A-S | 1,691 | Cut completed & closed | WW Cattleguards |

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|-----------------------------|----------|-------|---|--|
| Mud Springs | A-S | 1,018 | Cut completed & closed | Tri Star Logging |
| Burro Stewardship Agreement | A-S | 845 | Cut completed & closed | Navajo Co –Eastern Arizona Co—awarded to Forest Energy |
| Phoenix Park Re-Offer | A-S | 1,517 | Cut complete | Novo Power |
| Crook | A-S | 1,997 | Cut completed & closed | Tri Star Logging |
| Zrama | A-S | 1,346 | Cut completed & closed | Tri Star Logging |
| Bear | A-S | 1,548 | Cut completed & closed | Tri Star Logging |
| First Knoll A | A-S | 1,420 | Cut completed & closed | Tri Star Logging |
| Hulsey Bench | A-S | 748 | Cut completed & closed | Reidhead Brothers |
| Rim Top | A-S | 1,191 | Cut complete | Tri Star Logging |
| WE-Little TS | A-S | 1,392 | Cut Complete | Timber Tramp Logging |
| Carr Lake | A-S | 1,605 | Cut complete | Tri Star Logging |
| Longhollow | A-S | 623 | Cut complete | Tri Star Logging |
| Jack Rabbitt | A-S | 461 | Cut complete | Tri Star Logging |
| Point | A-S | 2,811 | Cut completed & closed | Tri Star Logging |
| Benny Stewardship | A-S | 245 | Cut completed & closed | Vaagan Brothers |
| Timber Knoll | A-S | 150 | Cut complete | WW Cattleguards |
| Park Day – Scott | A-S | 422 | Cut complete | Novo Biopower |
| WE – Tenny Pond | A-S | 679 | Cut completed & Closed | Simpson Logging |
| Dry | A-S | 266 | Cut Complete | Tri Star Logging |
| Fulton | A-S | 1,818 | Cut Complete | Forest Energy |
| Pace Creek (West Escudilla) | A-S | 2,074 | Cut Complete | Timber Tramp Logging |
| URA – Mortimer | A-S | 2,137 | Cut Complete | Tri Star Logging |
| URA – Turkey | A-S | 2,060 | Cut Complete | Simpson Contract Cutting |
| URA – Cabin | A-S | 1,191 | Cut Complete | Gibson and Son Road Building |
| URA 1 – Telephone | A-S | 1,526 | Cut Complete | Tri Star Logging |
| Apprentice | A-S | 2,010 | Cut Complete | Tri Star Logging |
| URA – Flemming | A-S | 1,549 | Cut Complete | Canyon Creek Logging Inc. |
| WE - Loco | A-S | 1,847 | Cut Complete | Timber Tramp Logging |
| Mesa | A-S | 2,551 | Cut Complete | Tri Star Logging |
| Los Burros Two | A-S | 966 | Cut Complete | Simpson Logging |
| SW Bagnal PJ | A-S | 634 | Cut Complete | Gibson and Son Road Building |
| Woody 05 | Coconino | 3,309 | Cut completed & closed | Southwest Forest Products |
| Mr Jones | Coconino | 611 | Cut complete | Jay Beecroft |
| FH-3 Right-of-Way | Coconino | 576 | Cut completed & closed | ADOT |
| Howard | Coconino | 2,208 | Cut completed & closed | Southwest Forest Products |
| Elden Base | Coconino | 500 | 20 acres cut and contract has defaulted | Terry Hatmaker |
| Saginaw 2 | Coconino | 1,102 | 809 acres cut, 293 acres defaulted on | Southwest Forest products |

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|--------------------------|---------------|---------------|--|-------------------------------|
| Tule 3 | Coconino | 954 | Cut completed & closed | Southwest Forest Products |
| Elden Base Re-offer | Coconino | 620 | Cut completed & closed | Dakota Logging |
| Railroad | Coconino | 204 | Cut completed & closed | White Mountain Timber |
| Windmill | Coconino | 1,339 | Cut complete & closed | Dakota Logging |
| Chimney Springs | Coconino | 1,409 | Cut completed & closed | The Nature Conservancy |
| Saginaw 3 Reoffer | Coconino | 324 | Cut completed & closed | Dakota Logging |
| Moose Stewardship | Kaibab | 1,200 | Cut completed & closed | James Perkins |
| Wright Hill TS | Kaibab | 760 | Cut completed & closed | High Desert Investment |
| Shiner | Kaibab | 1,108 | Cut completed & closed | Newpac Fibre |
| Round Mountain East | Kaibab | 839 | 177 acres cut and 662 acres defaulted on | New Pac Fibre |
| Perro | Kaibab | 204 | Cut completed & closed | Bob Lee and Sons |
| Saddle | Kaibab | 1,106 | Cut Complete | Bob Lee and Sons |
| Parks West SPA | Kaibab | 4,270 | Cut Complete | The Nature Conservancy |
| Clover | Kaibab | 2,496 | Cut Complete | The Nature Conservancy |
| Shoofly Juniper Thinning | Tonto | 300 | Cut completed & closed | Tri Star Logging |
| Cave | Tonto | 505 | Cut completed & closed | Tri Star Logging |
| Laramie | Tonto | 463 | Cut completed & closed | Tri Star Logging |
| Leo Grove | Tonto | 621 | Cut completed & closed | Tri Star Logging |
| Sheep Springs | Tonto | 1,147 | Cut completed & closed | Tri Star Logging |
| Angel Rim | Tonto | 462 | Cut complete & closed | Tri Star Logging |
| Michellison | Tonto | 444 | Cut complete | Tri Star Logging |
| Total | | 84,827 | | |

Table 9: Thinning Contracts Originally Intended for 4FRI Phase 1 Contract

This table displays areas that were identified as potential 4FRI Phase 1 Contract task orders in the Forest Service's draft 4FRI 10-year harvest plan. Equivalent acres in similar locations will be identified as potential task orders that would be available for issuance later in the 4FRI Phase 1 Contract.

| Sale name | Forest | Acres | Contractor or Offering Date |
|-------------------------------|--------|---------------|-----------------------------|
| Sinkhole | A-S | 825 | Awarded to Tri Star Logging |
| Fulton | A-S | 1,818 | Awarded to Forest Energy |
| Crook | A-S | 1,850 | Awarded to Tri Star Logging |
| Bear | A-S | 1,548 | Awarded to Tri Star Logging |
| Carr Lake | A-S | 1,641 | Awarded to Tri Star Logging |
| Nappa (Carr Lake 2) | A-S | 1,412 | Awarded to Tri Star Logging |
| Isham | Kaibab | 1,273 | Awarded to James Perkins |
| Dogtown | Kaibab | 1,685 | in TNC agreement |
| Leo Grove | Tonto | 621 | Awarded to Tri Star Logging |
| Cougar Park (McCracken North) | Kaibab | 1,342 | Awarded to Bob Lee and Sons |
| Laramie | Tonto | 463 | Awarded to Tri Star Logging |
| Total | | 14,478 | |

Table 10: FY22 Prescribed Fire and Wildfire

| Forest | Fire Name | Control Date | Acres |
|---------------|----------------------------|---------------------|---------------|
| Tonto | Verde Rx piles | | |
| Tonto | Payson piles | | |
| Tonto | Hardscrabble Rx | | 810 |
| Tonto | Naegelin Rx | | 15,029 |
| Tonto | 411C Rx | | 437 |
| Tonto | Frying Pan Colcord Piles | | 316 |
| Tonto | Frog Pond/Nail Ranch Piles | | 113 |
| Tonto | Cave Tank pile burning | | 5 |
| Kaibab | Williams RD pile burning | | |
| Kaibab | Tusayan RD pile burning | | 444 |
| Kaibab | Russell Broadcast Burn | | 978 |
| Kaibab | South Side Piles Rx | | 1,541 |
| Kaibab | North Side Piles Rx | | 304 |
| Kaibab | Hardy Mechanical Piling | | 135 |
| Kaibab | Reed | | 2,289 |
| Kaibab | Marteen Broadcast RX | | 515 |
| Kaibab | Blue Stem Broadcast RX | | 2,128 |
| Kaibab | Welch Pile Burning | | |
| Coconino | Bar M | | 1,216 |
| Coconino | West Fork | | 670 |
| Coconino | Wild Bill | | 755 |
| Coconino | UBS | | 234 |
| Coconino | Taylor Woods piles | | 40 |
| Coconino | Mint East | | 1,217 |
| Coconino | Mountaineer | | 266 |
| Coconino | Narrows Hand Piles | | 10 |
| Coconino | Willard Pit | | 4 |
| Coconino | Saginaw 3 piles | | 324 |
| Coconino | Locket Meadow piles | | 5 |
| Coconino | Hotshot Ranch piles | | 20 |
| Coconino | Waterline | | 20 |
| Coconino | FWPP Staging | | 13 |
| Coconino | Hart Prairie piles | | 85 |
| Coconino | Enclosures | | 38 |
| A-S | East Zone Piles | | 1,517 |
| A-S | Black Mesa Admin Piles | | 60 |
| A-S | East Zone Piles | | 10 |
| A-S | Woodland Broadcast | | 140 |
| A-S | Lakeside Piles | | 20 |
| Total | | | 32,008 |

Table 10a: FY21 Non-Commercial Mechanical Fuels Treatment

| Forest | Non-commercial Mechanical Treatment | Prev Mo.Total | This Month | Total |
|---------------|--|----------------------|-------------------|--------------|
| Tonto | Cedar Bench Mastication | 1,329 | 0 | 1,329 |
| Tonto | NZ FY21 Maintenance Mechanical | 1,766 | 0 | 1,766 |
| Tonto | NZ FY22 Maintenance Mechanical | 300 | 0 | 300 |
| Tonto | Hardscrabble Mesa Mastication | 980 | 0 | 980 |
| Tonto | Sparky Mastication | 145 | 0 | 145 |
| Tonto | Cracker Jack Mastication | 122 | 0 | 122 |
| Tonto | Payson Ranger District Mastication | 20 | 0 | 20 |
| Tonto | Myrtle Mastication | 0 | 0 | 0 |
| Tonto | Chamberlain Mastication | 23 | 0 | 23 |
| Tonto | Indian Gardens Admin Site | 18 | 0 | 18 |
| Tonto | Flying V_H Shaded Fuel Break Mastication | 1,798 | 0 | 1,798 |
| Kaibab | Welch Mechanical Thinning and Piling | 140 | 0 | 140 |
| Kaibab | Rods Mechanical Thinning and Piling | 358 | 0 | 358 |
| Kaibab | Hardy Thinning | 135 | 0 | 135 |
| Kaibab | Pittman Valley Thinning | 202 | 0 | 202 |
| TOTAL | | 7,336 | 0 | 7,336 |

Table 11: Status of NEPA Projects within 4FRI

The table includes the status of *current* NEPA projects only (projects that are identified within each respective Forest's Schedule of Proposed Actions). 4FRI also encompasses future NEPA projects within the Initiative's 2.4 million-acre boundary

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------------------|---|---|--|-------------|-------------------------|
| A-S, Coconino, Tonto | Four Forest Restoration Initiative Rim Country Environmental Impact Statement EIS | Forest Restoration | FEIS and Draft ROD 45-day objection period March-May 2022. Objection review period ends July 2022 and ROD signature date to be determined. | 2022 | Post decision |
| A-S | Heber Allotment Analysis | Grazing and Grassland Restoration (woodland treatments) | Currently in effects analysis/specialist reports | est. FY22 | Post-decision |
| A-S | Apache-Sitgreaves National Forest TMR | Road Management and Recreation Management | Currently in proposal development/bringing supplemental alternatives into compliance | est. FY21 | Post-decision |
| A-S | Black River Restoration | Forest Restoration | Currently in proposal development/timeline/PIL | est. FY22 | Post-Decision |
| A-S | Oaky Flat HFRA CE | Fuels Reduction/Insect & Disease | under analysis | est. FY19Q4 | Post-Decision |
| A-S | Alpine WUI - Section 18 | Fuels Management | WUI treatment | TBD | Post-Decision |
| A-S | Nutriso WUI - Section 18 | Fuels Management | WUI treatment | TBD | Post-Decision |
| A-S | Pierce Wash Allotment- Section 18 Analysis of Vegetation Treatments | Grassland Restoration | Review of effects analysis and previous NEPA | TBD | Post-Decision |
| A-S | Buckaloo RX (Alpine RD) | RX treatment | on hold until Black River decision | TBD | Post-Decision |
| A-S | PJ Restoration (BM, LKS & SPR RDs) | Forest Restoration | on hold until FY21 | TBD | Post-Decision |
| Coconino | Turkey Butte/Barney Pasture Forest Health Restoration EA | Forest Restoration | Project area experienced wildfire activity. Working to address changed conditions and purpose and need. | On Hold | On Hold |
| Coconino/Tonto | Western Area Power Administration Glen Canyon-Rogers 230/345kV Integrated Vegetation Mgmt Program | Veg / transmission line mgmt | Multi-agency EA started in 2014 - primarily allows for herbicide use on Coconino where veg mgmt. EA has already been done. | Late 2022 | 2023 |

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|--|-------------------|-------------------------|
| Coconino | Mogollon Rim Spring Restoration Project | Spring restoration | This has been on hold for some time. Kyle Paffett has taken on project lead to help navigate it through NHPA/ESA clearances. | 2022 | 2023 |
| Coconino | Museum Fire Sediment Reduction Project | Post-fire Watershed Restoration | Decision expected in May | Spring 2022 | 2022 |
| Coconino | Mogollon Rim Oystershell Scale Mitigation Trial | Aspen Restoration | Currently being developed and scoping planned in mid-April | Mid-2022 | 2022/2023 |
| Kaibab | South Zone Travel Management Revision Project EA | Recreation management and Road management | Objection period completed. Final decision to be signed when MVUM is ready for print. | Expected: 11/2016 | 2016 |

Table 12: Status of Completed NEPA Projects within 4FRI

The table includes the status of *completed* NEPA projects only.

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|--------|---|----------------------------------|---|--|--|
| A-S | Oaky Flat HFRA CE | Fuels Reduction/Insect & Disease | under analysis | est. FY19Q4 | Post-Decision |
| A-S | Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS | Forest Plan | Completed | Signed July 30, 2015 | Implemented |
| A-S | West Escudilla EA | Forest Restoration | FONSI and DN signed | 8/2/2017 | end of 4th quarter FY 17 |
| A-S | Larson Forest Restoration Project EA | Forest Restoration | Completed; also completed Section 18 review of the project; no EA needed, only additional measure w/in scope of original EA to accommodate changed conditions resulting from two wildfires. | DN Signed August 13, 2015; SIR signed Dec. 5, 2017 | 4th quarter FY 16; SIR changes implemented immediately |
| A-S | Upper Rocky Arroyo EA | Forest Restoration | Completed | Signed March 29, 2016 | 4th quarter FY 16 |
| A-S | Green's Peak Farm Bill CE | Forest Restoration | Completed | 3/27/2017 | est. fall 2017 |
| A-S | Wallow West Landscape Prescribed Fire | Fuels Reduction | Completed | DN 12/15/2017 | Post-decision |

4FRI Monthly Update – May 2022

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|---|--------------------------------|---|
| A-S | RC Mastication | Fuels Reduction | Completed | DM 10/11/2018 | Implementation beginning FY19 Q1 |
| A-S | RC Reforestation | Tree Planting, Site Prep involving Juniper mastication and hand thinning. | Completed | DM 8/31/2018 | Implementation beginning end of FY18 Q4 |
| A-S | Apache Reforestation | Tree Planting in Wallow Fire area. | Completed | DM 5/16/2018 | ongoing |
| A-S | West Escudilla EA | Forest Restoration | Completed | ROD signed on October 22, 2015 | |
| A-S | Section 31 Fuels Reduction | Fuels Reduction | Completed | Signed April 19, 2016 | Post-Decision |
| Tonto | Tonto National Forest Motorized Travel Management EIS | Road Management and Recreation Management | Completed: ROD signed 10/05/2021; MVUM forthcoming | 10/05/2021 | Jan-20 |
| Coconino | Flagstaff Watershed Protection Project EIS | Watershed Management Fuels Management | Completed | Expected:02/2018 | 18-Mar |
| Coconino | Clints Forest Restoration Project EA | Forest Restoration | Completed | DN 2/6/13 | 2015; ongoing |
| Coconino | Upper Beaver Creek Fuels Reduction EA | Fuels Reduction | Completed | DN 3/25/2010 | Ongoing |
| Coconino | East Clear Creek Watershed Health EA | Watershed Management | Completed; Post-decisional review was also completed to modify decision for mixed conifer LEARN treatments and research | 9/19/2006 | ongoing |
| Coconino | Goodenough Tule EA | Fuels Reduction | Completed | DN 11/19/1999 | ongoing |
| Coconino | Bar T Bar EIS | Range Management | Completed | ROD 2/3/2005 | ongoing |
| Coconino | Rock Pit Development: Coconino National Forest EA | Road management | Completed | DNs 10/4/16, 10/5/16 | ongoing |
| Coconino | Long Valley Meadow Restoration | Watershed restoration | Completed | DM 4-11-2017 | 2017 and Ongoing |
| Coconino | Mexican spotted owl treatments in 4FRI post-decisional | Fuels Reduction | Completed | Completed September 2017 | Fall 2017 |
| Coconino | Cragin watershed Protection Project EA | Fuels Management under HFRA | Completed July 2018 | DN 7/26/2018 | August 2018 |

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|---|---------------------|--------------------------------------|
| Coconino | East Clear Creek Watershed Health EA | Watershed Management | Completed; Post-decision review completed July 2018. | DN 9-19-2006 | Ongoing |
| Coconino | Long Valley Work Station Meadow Restoration | Watershed Management | Completed in April 2018 | Apr-18 | May-18 |
| Coconino | Flagstaff 5 Watershed Improvement Project | Watershed Management | Started scoping in November 2017, signed May 30, 2019 | Signed May 30, 2019 | Will start on 9/2019 |
| Coconino | North Forest Grassland Restoration | Grassland Restoration | Planning completed. DM signed. Working on implementation. | Oct-19 | Mar-20 |
| Coconino | Plan Revision for the Coconino National Forest EIS | Forest Plan | Completed May 2018. | May-18 | Implementation started June 25, 2018 |
| Kaibab | Bill Williams Mountain Restoration Project EIS | Forest Restoration | Completed | DN 12/9/2016 | 2016 |
| Kaibab | South Zone Travel Management Revision Project EA | Recreation management and Road management | Completed | | |