

4FRI Monthly Update – Mechanical Thinning, Fire, and NEPA – October 2022

Mechanical Thinning & Fire Accomplishments 2010-2022

Treatment	Acres
Mechanical Thinning Contracts Awarded ¹	256,118
Prescribed Fire, Managed Fire, and Hazardous Fuels Reduction	725,528
TOTAL (2010-2021)	981,646²

Mechanical Thinning & Fire Accomplishments FY 23

<u>Treatments Completed</u>	<u>Acres</u>
All Commercial Treatments Across 4FRI National Forests	1,728
Prescribed Fire, Wildfire with Beneficial Effects, and non-commercial mechanical fuels thinning	0
TOTAL TREATMENTS	1,728

Mechanical Treatments Under Contract and Remaining to be Harvested	Acres
Commercial Harvesting Contracts	50,800
TOTAL UNDER CONTRACT	50,800

¹ Includes 19,751 acres in White Mountain Stewardship Contract. Mechanical thin acres are from acres awarded in all timber contracts from FY 2010-2022 in Table 1. Prior to March of 2022, this table only accounted for acres awarded from 2010 – 2019. This change reflects contract awards through the end of 2022. Table rows were re-worded to provide greater clarity.

² The 981,646 acres accomplished from 2010 to 2022 is the sum of fire treatments completed, non-commercial thinning treatments completed, managed wildfires, and commercial thinning acres awarded.

**Table 1: 4FRI Summary of all Commercial Harvesting Contracts³⁻⁻⁻
Current Status by Fiscal Year⁴**

Summary by Fiscal Year	Acres awarded in all contracts	Acres completed in all contracts	Acres remaining all sales
Fiscal Year 2010 (Oct 1, 2009 to Sept 30, 2010)	10,882	13,265	
Fiscal Year 2011 (Oct 1, 2010 to Sept 30, 2011)	17,638	16,034	
Fiscal Year 2012 (Oct 1, 2011 to Sept 30, 2012)	10,063	8,653	
Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013)	12,979	15,469	
Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014)	10,730	13,585	
Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015)	21,263	14,550	
Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016)	40,099	11,569	
Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017)	32,514	13,108	
Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018)	21,983	12,731	
Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019)	31,028	11,102	
Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020)	16,430	14,621	
Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021)	6,616	22,163	
Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022)	23,893	15,584	
Fiscal Year 2023 (Oct 1, 2022 to Sept 30, 2023)	1,366	1,728	
	257,484	184,162	50,800
Treatments since last report		1,728	

Table 2: Summary of 4FRI Phase 1 Contract

Acres awarded and task order signed	Acres awarded & notified to proceed	Acres Treated	% Harvested of notice to proceed task orders	Acres Returned to the Forest Service
63,646	30,079	16,100	54%	47,546

The 4FRI Phase 1 Contract ended in May of 2022. For further details on this contract, see the “May FY22 mechanical harvest fire and nepa tracking_master_final.doc”.

³ Includes mechanical harvest data for all contracts (including 4FRI phase 1 contract) within the 4FRI footprint.

⁴ Includes all mechanical thinning acres reported in the Forest Service FACTS database since the beginning of the 4FRI CFLR project in 2010-19, and estimate for FY 2020.

Table 3: Commercial Thinning Contracts – Status of Current Contracts

Awarded Sale Name	Forest	Acres	Awarded To	Termination Date	Total Harvested Acres	Remaining Acres Previous	Remaining Acres	Cut This Month
Nappa (Carr Lake 2)	A-S	1,412	Tri Star Logging	7/01/2023	1,232	180	180	
Larson Sandstone	A-S	2,883	Tri Star Logging	9/8/2023	1,983	900	900	
URA-Gobbler	A-S	1,318	Forest Energy	10/15/2023	1,006	445	312	133
Milligan Valley	A-S	752	Tri Star Logging	9/22/2022	344	408	408	
URA-Billy Mountain	A-S	3,354	WW Cattleguards	9/30/2023	2,974	384	380	4
Larson-Slim Re-Offer	A-S	1,990	Tri Star Logging	12/31/2023	1,525	465	465	
Luna Tank (West Escudilla)	A-S	1,316	Tri Star Logging	12/31/2023	205	1,166	1,111	55
Larson-Ryan	A-S	1,885	Tri Star Logging	12/31/2024	0	1,885	1,885	
Greens Peak-Burnt Mill Stew.	A-S	931	Tri Star Logging	7/31/2025	753	178	178	
Larson-Woods	A-S	2,065	Tri Star Logging	9/30/2025	0	2,065	2,065	
GP-Greens Peak	A-S	1,140	Tri Star Logging	6/30/2026	282	858	858	
RL-Palomino	A-S	1,682	Tri Star Logging	12/31/2025	0	1,682	1,682	
WE- ELC	A-S	2,565	R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber	9/30/2023	1,519	1,076	1,046	30
Larson-Springs Reoffer	A-S	1,042	Canyon Ck Logging Inc.	6/30/2027	0	1,042	1,042	
WE-Reagan PJ	A-S	2,486	Chippin-in, LLC	9/30/2023	125	2,361	2,361	
Windmill PJ	A-S	1,062	Chippin-in, LLC	6/30/2023	682	480	380	100
URA – Draw Stewardship	A-S	1,591	Canyon CK Logging Inc.	12/31/2025	0	1,591	1,591	
Oil Well	A-S	1,028	Gibson and Son Road Building	9/30/2024	240	788	788	
Park PJ	A-S	686	Canyon Ck Logging Inc.	12/31/2023	480	206	206	
Larson – Smith	A-S	2,209	Tri Star Logging	6/30/2026	0	2,209	2,209	
Larson – Potato Re-Offer	A-S	2,659	Tri Star Logging	9/30/2026	230	2,429	2,429	
Morgan North	A-S	209	Chippin-in, LLC	12/31/2025	0	209	209	
Mare Stewardship	A-S	1,595	Canyon Ck Logging Inc.	6/30/2027	0	1,595	1,595	
Promontory	A-S	2,300	Tri Star Logging	9/30/2027	0	2,300	2,300	
Munds Park	Coconino	650	James Perkins	5/15/2022	423	227	227	
Little Springs GNA	Coconino	383	Bob Lee & Sons	2/28/2024	250	133	133	

4FRI Monthly Update – September 2022

Awarded Sale Name	Forest	Acres	Awarded To	Termination Date	Total Harvested Acres	Remaining Acres Previous	Remaining Acres	Cut This Month
Two Joes	Coconino	1,528	Tri Star Logging	12/31/2020	1,152	376	376	
A-1 South Multiproduct Sale	Coconino	2,600	Joe Dirt Excavating Inc	12/31/2023	1,327	1,338	1,273	65
General Springs SPA	Coconino	3,519	National Wild Turkey Federation	12/3/2028	156	3,519	3,363	156
Horse Park	Coconino	2,747	Dakota Logging	12/31/2024	2,060	737	737	
Shultz Tank (6T)	Coconino	447	Bob Lee and Sons	12/31/2024	250	197	197	
4FRI PACs	Coconino	1,411	Markit! Forestry Mgmt, LLC	9/30/2025	1,057	771	354	417
Willard	Coconino	2,316	Dakota Logging	12/31/2026	804	1,555	1,512	43
Baker	Coconino	1,010	Suarez Forestry	3/01/2023	435	670	575	95
Mormon Mountain	Coconino	640	Suarez Forestry	12/31/2026	45	595	595	
FWPP Dry Lake Hills	Coconino	474	Markit Forestry Mgmt, LLC	9/7/2022	215	311	259	52
Elk Clark	Coconino	1,738	New Life Forest Products	7/15/2023	235	1,579	1,503	76
Southside Airport	Coconino	2,023	Bob Lee and Sons		0	2,023	2,023	
Gifford GNA	Coconino	2,756	New Life Forest Products	9/25/2023	0	2,756	2,756	
Roosevelt GNA	Coconino	2,284	Suarez Forestry	9/25/2023	0	2,284	2,284	
McCarty GNA	Coconino	1,474	Bob Lee and Sons	9/26/2023	0	1,474	1,474	
Cougar Park	Kaibab	1,342	Bob Lee and Sons	11/30/2020	1,242	317	100	217
Beacon Box Car	Kaibab	1,801	Perkins Timber Harvesting	12/31/2025	1,270	531	531	
Fourtyniner West	Kaibab	1,433	Perkins Timber Harvesting	12/31/2026	450	1,133	983	150
Junction	Kaibab	356	Bob Lee and Sons	12/31/2025	293	63	63	
Holden	Kaibab	1,365	Perkins Timber Harvesting	8/31/2025	135	1,365	1,226	135
Government Prairie	Kaibab	1,366	New Life Forest Products	12/31/2025	0	1,366	1,366	
Diamond Nickel IRTC	Tonto	693	Tri Star Logging	5/31/2021	383	310	310	
TOTAL		76,512			25,762	52,528	50,800	1,728

Table 4: Commercial Thinning Contracts – Expected Offerings in the Next 6 Months

Sale Name	Forest	Project Acres	Estimated Bid Opening Date
Exchange Tank	A-S	448	12/15/2022
Noble Mtn.	A-S	300	1/19/2023
Chipmunk	A-S	1,779	1/15/2023
Walker Hill Timber Sale	Coconino		Bid Closed. Award on Hold.
Frog Tank	Coconino		Bid Closed. Award on Hold.
Wing East Re-Offer	Coconino	2,603	1 st QTR
Klostermyer	Kaibab	1,187	1 st QTR
Pringle Tater	Tonto	1,962	October, 2022
TOTAL		8,279	

Table 5: Commercial Thinning Contracts – Completed

This table reports what has been completed since the first of these monthly updates in August of 2014. It does not display what has been completed since the start of the Initiative in 2010. Cut complete and closed are sales that have all of the work completed on the ground, as well as a final contract review. Cut complete are sales that have been cut out and have not had the final acceptance on some portion of the contract. Sales that have defaulted are also included in the table. Partially cut Task Orders that were part of the Phase 1 Contract have not been included in the table at this time.

Awarded Sale Name	Forest	Acres	Status	Awarded To
Nutri 1B Blowdown Salvage	A-S	30	Cut completed & closed	Reidhead Bros Lumber mill
Mineral C Whiting	A-S	1,244	Cut completed & closed	Novo Power
Mineral C Thompson	A-S	4,450	Cut completed & closed	Novo Power
San Juan Road hazards salvage	A-S	291	Cut completed & closed	Reidhead Bros Lumber mill
Chitty Blowdown Salvage	A-S	183	Cut completed & closed	Reidhead Bros Lumber mill
Wallow West Unit 27	A-S	431	Cut completed & closed	Forest Energy Corp.
Show Low South	A-S	3,454	Cut completed & closed	Tri Star Logging
Woolhouse (phase 1)	A-S	2,500	Cut complete & closed	Tri Star Logging
Sinkhole	A-S	825	Cut complete & closed	Tri Star Logging
Dipping Vat	A-S	1,691	Cut completed & closed	WW Cattleguards
Mud Springs	A-S	1,018	Cut completed & closed	Tri Star Logging
Burro Stewardship Agreement	A-S	845	Cut completed & closed	Navajo Co –Eastern Arizona Co—awarded to Forest Energy
Phoenix Park Re-Offer	A-S	1,517	Cut complete	Novo Power
Crook	A-S	1,997	Cut completed & closed	Tri Star Logging
Zrama	A-S	1,346	Cut completed & closed	Tri Star Logging
Bear	A-S	1,548	Cut completed & closed	Tri Star Logging
First Knoll A	A-S	1,420	Cut completed & closed	Tri Star Logging

Awarded Sale Name	Forest	Acres	Status	Awarded To
Hulsey Bench	A-S	748	Cut completed & closed	Reidhead Brothers
Rim Top	A-S	1,191	Cut complete	Tri Star Logging
WE-Little TS	A-S	1,392	Cut Complete	Timber Tramp Logging
Carr Lake	A-S	1,605	Cut complete	Tri Star Logging
Longhollow	A-S	623	Cut complete	Tri Star Logging
Jack Rabbitt	A-S	461	Cut complete	Tri Star Logging
Point	A-S	2,811	Cut completed & closed	Tri Star Logging
Benny Stewardship	A-S	245	Cut completed & closed	Vaagan Brothers
Timber Knoll	A-S	150	Cut complete	WW Cattleguards
Park Day – Scott	A-S	422	Cut complete	Novo Biopower
WE – Tenny Pond	A-S	679	Cut completed & Closed	Simpson Logging
Dry	A-S	266	Cut Complete	Tri Star Logging
Fulton	A-S	1,818	Cut Complete	Forest Energy
Pace Creek (West Escudilla)	A-S	2,074	Cut Complete	Timber Tramp Logging
URA – Mortimer	A-S	2,137	Cut Complete	Tri Star Logging
URA – Turkey	A-S	2,060	Cut Complete	Simpson Contract Cutting
URA – Cabin	A-S	1,191	Cut Complete	Gibson and Son Road Building
URA 1 – Telephone	A-S	1,526	Cut Complete	Tri Star Logging
Apprentice	A-S	2,010	Cut Complete	Tri Star Logging
URA – Flemming	A-S	1,549	Cut Complete	Canyon Creek Logging Inc.
WE - Loco	A-S	1,847	Cut Complete	Timber Tramp Logging
Mesa	A-S	2,551	Cut Complete	Tri Star Logging
Los Burros Two	A-S	966	Cut Complete	Simpson Logging
SW Bagnal PJ	A-S	634	Cut Complete	Gibson and Son Road Building
Phase 1 – Ranch	A-S	932	Cut Complete & Closed	New Life Forest Products
Phase 1 – West Fork	A-S	1,482	Cut Complete & Closed	New Life Forest Products
Hidden	A-S	2,605	Cut Complete	Tri Star Logging
Larson – St. Joe	A-s	2,190	Cut Complete	Canyon Creek Logging Inc.
Woody 05	Coconino	3,309	Cut completed & closed	Southwest Forest Products
Mr Jones	Coconino	611	Cut complete	Jay Beecroft
FH-3 Right-of-Way	Coconino	576	Cut completed & closed	ADOT
Howard	Coconino	2,208	Cut completed & closed	Southwest Forest Products
Elden Base	Coconino	500	20 acres cut and contract has defaulted	Terry Hatmaker
Saginaw 2	Coconino	1,102	809 acres cut, 293 acres defaulted on	Southwest Forest products
Tule 3	Coconino	954	Cut completed & closed	Southwest Forest Products
Elden Base Re-offer	Coconino	620	Cut completed & closed	Dakota Logging
Railroad	Coconino	204	Cut completed & closed	White Mountain Timber
Windmill	Coconino	1,339	Cut complete & closed	Dakota Logging
Chimney Springs	Coconino	1,409	Cut completed & closed	The Nature Conservancy
Saginaw 3 Reoffer	Coconino	324	Cut completed & closed	Dakota Logging

Awarded Sale Name	Forest	Acres	Status	Awarded To
Phase 1 - Weatherford	Coconino	944	Cut completed & closed	New Life Forest Products
Phase 1 - Schoolhouse	Coconino	2,567	Cut completed & closed	New Life Forest Products
Moose Stewardship	Kaibab	1,200	Cut completed & closed	James Perkins
Wright Hill TS	Kaibab	760	Cut completed & closed	High Desert Investment
Shiner	Kaibab	1,108	Cut completed & closed	Newpac Fibre
Round Mountain East	Kaibab	839	177 acres cut and 662 acres defaulted on	New Pac Fibre
Perro	Kaibab	204	Cut completed & closed	Bob Lee and Sons
Saddle	Kaibab	1,106	Cut Complete	Bob Lee and Sons
Parks West SPA	Kaibab	4,270	Cut Complete	The Nature Conservancy
Clover	Kaibab	2,496	Cut Complete	The Nature Conservancy
Phase 1 – KA	Kaibab	1,046	Cut completed & closed	New Life Forest Products
Phase 1 – Pomeroy	Kaibab	1,646	Cut completed & closed	New Life Forest Products
Phase 1 – Community Tank	Kaibab	1,039	Cut completed & closed	New Life Forest Products
Pup	Kaibab	916	Cut completed & closed	Bob Lee & Sons
Isham Springs	Kaibab	594	Cut completed & closed	Bob Lee & Sons
Shoofly Juniper Thinning	Tonto	300	Cut completed & closed	Tri Star Logging
Cave	Tonto	505	Cut completed & closed	Tri Star Logging
Laramie	Tonto	463	Cut completed & closed	Tri Star Logging
Leo Grove	Tonto	621	Cut completed & closed	Tri Star Logging
Sheep Springs	Tonto	1,147	Cut completed & closed	Tri Star Logging
Angel Rim	Tonto	462	Cut complete & closed	Tri Star Logging
Michellison	Tonto	444	Cut complete	Tri Star Logging
Total		87,092		

Table 6: FY23 Prescribed Fire and Wildfire

Forest	Fire Name	Control Date	Acres
Total			0

Table 6a: FY23 Non-Commercial Mechanical Fuels Treatment

Forest	Non-commercial Mechanical Treatment	Prev Mo.Total	This Month	Total
TOTAL				

Table 7: Status of NEPA Projects within 4FRI

The table includes the status of *current* NEPA projects only (projects that are identified within each respective Forest's Schedule of Proposed Actions). 4FRI also encompasses future NEPA projects within the Initiative's 2.4 million-acre boundary

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S, Coconino, Tonto	Four Forest Restoration Initiative Rim Country Environmental Impact Statement EIS	Forest Restoration	ROD signature September 19, 2022.	2022	Post decision
A-S	Heber Allotment Analysis	Grazing and Grassland Restoration (woodland treatments)	Currently in effects analysis/specialist reports	est. FY22	Post-decision
A-S	Apache-Sitgreaves National Forest TMR	Road Management and Recreation Management	Currently in proposal development/bringing supplemental alternatives into compliance	est. FY21	Post-decision
A-S	Black River Restoration	Forest Restoration	Currently in proposal development/timeline/PIL	est. FY22	Post-Decision
A-S	Oaky Flat HFRA CE	Fuels Reduction/Insect & Disease	under analysis	est. FY19Q4	Post-Decision
A-S	Alpine WUI - Section 18	Fuels Management	WUI treatment	TBD	Post-Decision
A-S	Nutriso WUI - Section 18	Fuels Management	WUI treatment	TBD	Post-Decision
A-S	Pierce Wash Allotment- Section 18 Analysis of Vegetation Treatments	Grassland Restoration	Review of effects analysis and previous NEPA	TBD	Post-Decision
A-S	Buckaloo RX (Alpine RD)	RX treatment	on hold until Black River decision	TBD	Post-Decision
A-S	PJ Restoration (BM, LKS & SPR RDs)	Forest Restoration	on hold until FY21	TBD	Post-Decision
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	Project area experienced wildfire activity. Working to address changed conditions and purpose and need.	On Hold	On Hold

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
Coconino/Tonto	Western Area Power Administration Glen Canyon-Rogers 230/345kV Integrated Vegetation Mgmt Program	Veg / transmission line mgmt	Multi-agency EA started in 2014 - primarily allows for herbicide use on Coconino where veg mgmt. EA has already been done.	Hold – No communications from WAPA since Feb	On Hold
Coconino	Mogollon Rim Spring Restoration Project	Spring restoration	This has been on hold for some time. Kyle Paffett has taken on project lead to help navigate it through NHPA/ESA clearances.	2023	2023
Coconino	Mogollon Rim Oystershell Scale Mitigation Trial	Aspen Restoration	Currently undergoing analysis	Late-2022	2023
Coconino	Forest Grassland Restoration Project	Grassland Restoration	Developing project, identifying staffing needs, identifying existing vs desired conditions	2024	2024
Kaibab	South Zone Travel Management Revision Project EA	Recreation management and Road management	Objection period completed. Final decision to be signed when MVUM is ready for print.	Expected: 11/2016	2016

Table 8: Status of Completed NEPA Projects within 4FRI

The table includes the status of *completed* NEPA projects only.

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S	Oaky Flat HFRA CE	Fuels Reduction/Insect & Disease	under analysis	est. FY19Q4	Post-Decision
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	Completed	Signed July 30, 2015	Implemented
A-S	West Escudilla EA	Forest Restoration	FONSI and DN signed	8/2/2017	end of 4th quarter FY 17
A-S	Larson Forest Restoration Project EA	Forest Restoration	Completed; also completed Section 18 review of the project; no EA needed, only additional measure w/in scope of original EA to	DN Signed August 13, 2015; SIR signed Dec. 5, 2017	4th quarter FY 16; SIR changes implemented immediately

4FRI Monthly Update – September 2022

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
			accommodate changed conditions resulting from two wildfires.		
A-S	Upper Rocky Arroyo EA	Forest Restoration	Completed	Signed March 29,2016	4th quarter FY 16
A-S	Green's Peak Farm Bill CE	Forest Restoration	Completed	3/27/2017	est. fall 2017
A-S	Wallow West Landscape Prescribed Fire	Fuels Reduction	Completed	DN 12/15/2017	Post-decision
A-S	RC Mastication	Fuels Reduction	Completed	DM 10/11/2018	Implementation beginning FY19 Q1
A-S	RC Reforestation	Tree Planting, Site Prep involving Juniper mastication and hand thinning.	Completed	DM 8/31/2018	Implementation beginning end of FY18 Q4
A-S	Apache Reforestation	Tree Planting in Wallow Fire area.	Completed	DM 5/16/2018	ongoing
A-S	West Escudilla EA	Forest Restoration	Completed	ROD signed on October 22, 2015	
A-S	Section 31 Fuels Reduction	Fuels Reduction	Completed	Signed April 19, 2016	Post-Decision
Tonto	Tonto National Forest Motorized Travel Management EIS	Road Management and Recreation Management	Completed: ROD signed 10/05/2021; MVUM forthcoming	10/05/2021	Jan-20
Coconino	Flagstaff Watershed Protection Project EIS	Watershed Management Fuels Management	Completed	Expected:02/2018	18-Mar
Coconino	Clints Forest Restoration Project EA	Forest Restoration	Completed	DN 2/6/13	2015; ongoing
Coconino	Upper Beaver Creek Fuels Reduction EA	Fuels Reduction	Completed	DN 3/25/2010	Ongoing
Coconino	East Clear Creek Watershed Health EA	Watershed Management	Completed; Post-decisional review was also completed to modify decision for mixed conifer LEARN treatments and research	9/19/2006	ongoing
Coconino	Goodenough Tule EA	Fuels Reduction	Completed	DN 11/19/1999	ongoing
Coconino	Bar T Bar EIS	Range	Completed	ROD 2/3/2005	ongoing

4FRI Monthly Update – September 2022

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
		Management			
Coconino	Rock Pit Development: Coconino National Forest EA	Road management	Completed	DNs 10/4/16, 10/5/16	ongoing
Coconino	Long Valley Meadow Restoration	Watershed restoration	Completed	DM 4-11-2017	2017 and Ongoing
Coconino	Mexican spotted owl treatments in 4FRI post-decisional	Fuels Reduction	Completed	Completed September 2017	Fall 2017
Coconino	Cragin watershed Protection Project EA	Fuels Management under HFRA	Completed July 2018	DN 7/26/2018	August 2018
Coconino	East Clear Creek Watershed Health EA	Watershed Management	Completed; Post-decision review completed July 2018.	DN 9-19-2006	Ongoing
Coconino	Long Valley Work Station Meadow Restoration	Watershed Management	Completed in April 2018	Apr-18	May-18
Coconino	Flagstaff 5 Watershed Improvement Project	Watershed Management	Started scoping in November 2017, signed May 30, 2019	Signed May 30, 2019	Will start on 9/2019
Coconino	North Forest Grassland Restoration	Grassland Restoration	Planning completed. DM signed. Working on implementation.	Oct-19	Mar-20
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	Completed May 2018.	May-18	Implementation started June 25, 2018
Coconino	Museum Fire Sediment Reduction Project	Post-fire Watershed Restoration	Completed	Spring 2022	2022
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	Completed	DN 12/9/2016	2016
Kaibab	South Zone Travel Management Revision Project EA	Recreation management and Road management	Completed		