

4FRI Monthly Update – Mechanical Thinning, Fire, and NEPA –December 2022

Mechanical Thinning & Fire Accomplishments 2010-2022

| Treatment | Acres |
|--|----------------------------|
| Mechanical Thinning Contracts Awarded ¹ | 256,118 |
| Prescribed Fire, Managed Fire, and Hazardous Fuels Reduction | 725,528 |
| TOTAL (2010-2021) | 981,646² |

Mechanical Thinning & Fire Accomplishments FY 23

| <u>Treatments Completed</u> | <u>Acres</u> |
|---|--------------|
| All Commercial Treatments Across 4FRI National Forests | 4,503 |
| Prescribed Fire, Wildfire with Beneficial Effects, and non-commercial mechanical fuels thinning | 3,732 |
| TOTAL TREATMENTS | 8,235 |

| Mechanical Treatments Under Contract and Remaining to be Harvested | Acres |
|---|---------------|
| Commercial Harvesting Contracts | 52,591 |
| TOTAL UNDER CONTRACT | 52,591 |

¹ Includes 19,751 acres in White Mountain Stewardship Contract. Mechanical thin acres are from acres awarded in all timber contracts from FY 2010-2022 in Table 1. Prior to March of 2022, this table only accounted for acres awarded from 2010 – 2019. This change reflects contract awards through the end of 2022. Table rows were re-worded to provide greater clarity.

² The 981,646 acres accomplished from 2010 to 2022 is the sum of fire treatments completed, non-commercial thinning treatments completed, managed wildfires, and commercial thinning acres awarded.

**Table 1: 4FRI Summary of all Commercial Harvesting Contracts³⁻⁻⁻
Current Status by Fiscal Year⁴**

| Summary by Fiscal Year | Acres awarded in all contracts | Acres completed in all contracts | Acres remaining all sales |
|---|--------------------------------|----------------------------------|---------------------------|
| Fiscal Year 2010 (Oct 1, 2009 to Sept 30, 2010) | 10,882 | 13,265 | |
| Fiscal Year 2011 (Oct 1, 2010 to Sept 30, 2011) | 17,638 | 16,034 | |
| Fiscal Year 2012 (Oct 1, 2011 to Sept 30, 2012) | 10,063 | 8,653 | |
| Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013) | 12,979 | 15,469 | |
| Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014) | 10,730 | 13,585 | |
| Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015) | 21,263 | 14,550 | |
| Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016) | 40,099 | 11,569 | |
| Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017) | 32,514 | 13,108 | |
| Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018) | 21,983 | 12,731 | |
| Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019) | 31,028 | 11,102 | |
| Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020) | 16,430 | 14,621 | |
| Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021) | 6,616 | 22,163 | |
| Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022) | 23,893 | 15,584 | |
| Fiscal Year 2023 (Oct 1, 2022 to Sept 30, 2023) | 5,932 | 4,503 | |
| | 262,050 | 186,937 | 52,591 |
| Treatments since last report | | 1,337 | |

Table 2: Summary of 4FRI Phase 1 Contract

| Acres awarded and task order signed | Acres awarded & notified to proceed | Acres Treated | % Harvested of notice to proceed task orders | Acres Returned to the Forest Service |
|-------------------------------------|-------------------------------------|---------------|--|--------------------------------------|
| 63,646 | 30,079 | 16,100 | 54% | 47,546 |

The 4FRI Phase 1 Contract ended in May of 2022. For further details on this contract, see the “May FY22 mechanical harvest fire and nepa tracking_master_final.doc”.

³ Includes mechanical harvest data for all contracts (including 4FRI phase 1 contract) within the 4FRI footprint.

⁴ Includes all mechanical thinning acres reported in the Forest Service FACTS database since the beginning of the 4FRI CFLR project in 2010-19, and estimate for FY 2020.

Table 3: Commercial Thinning Contracts – Status of Current Contracts

| Awarded Sale Name | Forest | Acres | Awarded To | Termination Date | Total Harvested Acres | Remaining Acres Previous | Remaining Acres | Cut This Month |
|------------------------------|----------|-------|---|------------------|-----------------------|--------------------------|-----------------|----------------|
| Nappa (Carr Lake 2) | A-S | 1,412 | Tri Star Logging | 7/01/2023 | 1,332 | 180 | 80 | 100 |
| Larson Sandstone | A-S | 2,883 | Tri Star Logging | 9/8/2023 | 1,983 | 900 | 900 | |
| URA-Gobbler | A-S | 1,318 | Forest Energy | 10/15/2023 | 1,006 | 312 | 312 | |
| Milligan Valley | A-S | 752 | Tri Star Logging | 9/22/2022 | 344 | 408 | 408 | |
| URA-Billy Mountain | A-S | 3,354 | WW Cattleguards | 9/30/2023 | 2,993 | 365 | 361 | 4 |
| Larson-Slim Re-Offer | A-S | 1,990 | Tri Star Logging | 12/31/2023 | 1,525 | 465 | 465 | |
| Luna Tank (West Escudilla) | A-S | 1,316 | Tri Star Logging | 12/31/2023 | 325 | 1,051 | 991 | 60 |
| Larson-Ryan | A-S | 1,885 | Tri Star Logging | 12/31/2024 | 0 | 1,885 | 1,885 | |
| Greens Peak-Burnt Mill Stew. | A-S | 931 | Tri Star Logging | 7/31/2025 | 753 | 178 | 178 | |
| Larson-Woods | A-S | 2,065 | Tri Star Logging | 9/30/2025 | 0 | 2,065 | 2,065 | |
| GP-Greens Peak | A-S | 1,140 | Tri Star Logging | 6/30/2026 | 282 | 858 | 858 | |
| RL-Palomino | A-S | 1,682 | Tri Star Logging | 12/31/2025 | 0 | 1,682 | 1,682 | |
| WE- ELC | A-S | 2,565 | R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber | 9/30/2023 | 1,604 | 1,011 | 961 | 50 |
| Larson-Springs Reoffer | A-S | 1,042 | Canyon Ck Logging Inc. | 6/30/2027 | 0 | 1,042 | 1,042 | |
| WE-Reagan PJ | A-S | 2,486 | Chippin-in, LLC | 9/30/2023 | 125 | 2,361 | 2,361 | |
| Windmill PJ | A-S | 1,062 | Chippin-in, LLC | 6/30/2023 | 738 | 324 | 324 | |
| URA – Draw Stewardship | A-S | 1,591 | Canyon CK Logging Inc. | 12/31/2025 | 0 | 1,591 | 1,591 | |
| Oil Well | A-S | 1,028 | Gibson and Son Road Building | 9/30/2024 | 340 | 688 | 688 | |
| Park PJ | A-S | 686 | Canyon Ck Logging Inc. | 12/31/2023 | 480 | 206 | 206 | |
| Larson – Smith | A-S | 2,209 | Tri Star Logging | 6/30/2026 | 0 | 2,209 | 2,209 | |
| Larson – Potato Re-Offer | A-S | 2,659 | Tri Star Logging | 9/30/2026 | 230 | 2,429 | 2,429 | |
| Morgan North | A-S | 209 | Chippin-in, LLC | 12/31/2025 | 0 | 209 | 209 | |
| Mare Stewardship | A-S | 1,595 | Canyon Ck Logging Inc. | 6/30/2027 | 595 | 1,395 | 1,000 | 395 |
| Promontory | A-S | 2,300 | Tri Star Logging | 9/30/2027 | 0 | 2,300 | 2,300 | |
| Munds Park | Coconino | 650 | James Perkins | 5/15/2022 | 423 | 227 | 227 | |
| Little Springs GNA | Coconino | 383 | Bob Lee & Sons | 2/28/2024 | 250 | 133 | 133 | |

4FRI Monthly Update – December 2022

| Awarded Sale Name | Forest | Acres | Awarded To | Termination Date | Total Harvested Acres | Remaining Acres Previous | Remaining Acres | Cut This Month |
|-----------------------------|----------|---------------|---------------------------------|------------------|-----------------------|--------------------------|-----------------|----------------|
| Two Joes | Coconino | 1,528 | Tri Star Logging | 12/31/2020 | 1,152 | 376 | 376 | |
| A-1 South Multiproduct Sale | Coconino | 2,600 | Joe Dirt Excavating Inc | 12/31/2023 | 1,412 | 1,233 | 1,188 | 45 |
| General Springs SPA | Coconino | 3,519 | National Wild Turkey Federation | 12/3/2028 | 472 | 3,197 | 3,047 | 150 |
| Horse Park | Coconino | 2,747 | Dakota Logging | 12/31/2024 | 2,060 | 737 | 737 | |
| Shultz Tank (6T) | Coconino | 447 | Bob Lee and Sons | 12/31/2024 | 250 | 197 | 197 | |
| 4FRI PACs | Coconino | 1,411 | Markit! Forestry Mgmt, LLC | 9/30/2025 | 1,057 | 354 | 354 | |
| Willard | Coconino | 2,316 | Dakota Logging | 12/31/2026 | 1,154 | 1,242 | 1,162 | 80 |
| Baker | Coconino | 1,010 | Suarez Forestry | 3/01/2023 | 435 | 575 | 575 | |
| Mormon Mountain | Coconino | 640 | Suarez Forestry | 12/31/2026 | 45 | 595 | 595 | |
| FWPP Dry Lake Hills | Coconino | 474 | Markit Forestry Mgmt, LLC | 9/7/2022 | 395 | 179 | 79 | 100 |
| Elk Clark | Coconino | 1,738 | New Life Forest Products | 7/15/2023 | 535 | 1,283 | 1,203 | 80 |
| Southside Airport | Coconino | 2,023 | Bob Lee and Sons | | 0 | 2,023 | 2,023 | |
| Gifford GNA | Coconino | 2,756 | New Life Forest Products | 9/25/2023 | 0 | 2,756 | 2,756 | |
| Roosevelt GNA | Coconino | 2,284 | Suarez Forestry | 9/25/2023 | 99 | 2,278 | 2,185 | 93 |
| McCarty GNA | Coconino | 1,474 | Bob Lee and Sons | 9/26/2023 | 0 | 1,474 | 1,474 | |
| Frog Tank | Coconino | 2,701 | | | 0 | 2,701 | 2,701 | |
| Walker Hill Timber | Coconino | 1,865 | | | 0 | 1,865 | 1,865 | |
| Cougar Park | Kaibab | 1,342 | Bob Lee and Sons | 11/30/2020 | 1,327 | 45 | 15 | 30 |
| Beacon Box Car | Kaibab | 1,801 | Perkins Timber Harvesting | 12/31/2025 | 1,270 | 531 | 531 | |
| Fourtyniner West | Kaibab | 1,433 | Perkins Timber Harvesting | 12/31/2026 | 450 | 983 | 983 | |
| Junction | Kaibab | 356 | Bob Lee and Sons | 12/31/2025 | 293 | 63 | 63 | |
| Holden | Kaibab | 1,365 | Perkins Timber Harvesting | 8/31/2025 | 420 | 1,091 | 941 | 150 |
| Government Prairie | Kaibab | 1,366 | New Life Forest Products | 12/31/2025 | 0 | 1,366 | 1,366 | |
| Diamond Nickel IRTC | Tonto | 693 | Tri Star Logging | 5/31/2021 | 383 | 310 | 310 | |
| TOTAL | | 81,078 | | | 28,537 | 53,928 | 52,591 | 1,337 |

Table 4: Commercial Thinning Contracts – Expected Offerings in the Next 6 Months

| Sale Name | Forest | Project Acres | Estimated Bid Opening Date |
|--------------------|----------|---------------|----------------------------|
| Exchange Tank | A-S | 448 | January |
| Noble Mtn. | A-S | 300 | 1/19/2023 |
| Chipmunk | A-S | 1,779 | 1/15/2023 |
| Wing East Re-Offer | Coconino | 2,603 | 2 nd QTR |
| Klostermyer | Kaibab | 1,187 | 2 nd QTR |
| Pringle Tater | Tonto | 1,962 | 2 nd QTR |
| TOTAL | | 8,279 | |

Table 5: Commercial Thinning Contracts – Completed

This table reports what has been completed since the first of these monthly updates in August of 2014. It does not display what has been completed since the start of the Initiative in 2010. Cut complete and closed are sales that have all of the work completed on the ground, as well as a final contract review. Cut complete are sales that have been cut out and have not had the final acceptance on some portion of the contract. Sales that have defaulted are also included in the table. Partially cut Task Orders that were part of the Phase 1 Contract have not been included in the table at this time.

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|-------------------------------|--------|-------|------------------------|--|
| Nutri 1B Blowdown Salvage | A-S | 30 | Cut completed & closed | Reidhead Bros Lumber mill |
| Mineral C Whiting | A-S | 1,244 | Cut completed & closed | Novo Power |
| Mineral C Thompson | A-S | 4,450 | Cut completed & closed | Novo Power |
| San Juan Road hazards salvage | A-S | 291 | Cut completed & closed | Reidhead Bros Lumber mill |
| Chitty Blowdown Salvage | A-S | 183 | Cut completed & closed | Reidhead Bros Lumber mill |
| Wallow West Unit 27 | A-S | 431 | Cut completed & closed | Forest Energy Corp. |
| Show Low South | A-S | 3,454 | Cut completed & closed | Tri Star Logging |
| Woolhouse (phase 1) | A-S | 2,500 | Cut complete & closed | Tri Star Logging |
| Sinkhole | A-S | 825 | Cut complete & closed | Tri Star Logging |
| Dipping Vat | A-S | 1,691 | Cut completed & closed | WW Cattleguards |
| Mud Springs | A-S | 1,018 | Cut completed & closed | Tri Star Logging |
| Burro Stewardship Agreement | A-S | 845 | Cut completed & closed | Navajo Co –Eastern Arizona Co—awarded to Forest Energy |
| Phoenix Park Re-Offer | A-S | 1,517 | Cut complete | Novo Power |
| Crook | A-S | 1,997 | Cut completed & closed | Tri Star Logging |
| Zrama | A-S | 1,346 | Cut completed & closed | Tri Star Logging |
| Bear | A-S | 1,548 | Cut completed & closed | Tri Star Logging |
| First Knoll A | A-S | 1,420 | Cut completed & closed | Tri Star Logging |
| Hulsey Bench | A-S | 748 | Cut completed & closed | Reidhead Brothers |
| Rim Top | A-S | 1,191 | Cut complete | Tri Star Logging |

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|-----------------------------|----------|-------|---|------------------------------|
| WE-Little TS | A-S | 1,392 | Cut Complete | Timber Tramp Logging |
| Carr Lake | A-S | 1,605 | Cut complete | Tri Star Logging |
| Longhollow | A-S | 623 | Cut complete | Tri Star Logging |
| Jack Rabbitt | A-S | 461 | Cut complete | Tri Star Logging |
| Point | A-S | 2,811 | Cut completed & closed | Tri Star Logging |
| Benny Stewardship | A-S | 245 | Cut completed & closed | Vaagan Brothers |
| Timber Knoll | A-S | 150 | Cut complete | WW Cattleguards |
| Park Day – Scott | A-S | 422 | Cut complete | Novo Biopower |
| WE – Tenny Pond | A-S | 679 | Cut completed & Closed | Simpson Logging |
| Dry | A-S | 266 | Cut Complete | Tri Star Logging |
| Fulton | A-S | 1,818 | Cut Complete | Forest Energy |
| Pace Creek (West Escudilla) | A-S | 2,074 | Cut Complete | Timber Tramp Logging |
| URA – Mortimer | A-S | 2,137 | Cut Complete | Tri Star Logging |
| URA – Turkey | A-S | 2,060 | Cut Complete | Simpson Contract Cutting |
| URA – Cabin | A-S | 1,191 | Cut Complete | Gibson and Son Road Building |
| URA 1 – Telephone | A-S | 1,526 | Cut Complete | Tri Star Logging |
| Apprentice | A-S | 2,010 | Cut Complete | Tri Star Logging |
| URA – Flemming | A-S | 1,549 | Cut Complete | Canyon Creek Logging Inc. |
| WE - Loco | A-S | 1,847 | Cut Complete | Timber Tramp Logging |
| Mesa | A-S | 2,551 | Cut Complete | Tri Star Logging |
| Los Burros Two | A-S | 966 | Cut Complete | Simpson Logging |
| SW Bagnal PJ | A-S | 634 | Cut Complete | Gibson and Son Road Building |
| Phase 1 – Ranch | A-S | 932 | Cut Complete & Closed | New Life Forest Products |
| Phase 1 – West Fork | A-S | 1,482 | Cut Complete & Closed | New Life Forest Products |
| Hidden | A-S | 2,605 | Cut Complete | Tri Star Logging |
| Larson – St. Joe | A-s | 2,190 | Cut Complete | Canyon Creek Logging Inc. |
| Woody 05 | Coconino | 3,309 | Cut completed & closed | Southwest Forest Products |
| Mr Jones | Coconino | 611 | Cut complete | Jay Beecroft |
| FH-3 Right-of-Way | Coconino | 576 | Cut completed & closed | ADOT |
| Howard | Coconino | 2,208 | Cut completed & closed | Southwest Forest Products |
| Elden Base | Coconino | 500 | 20 acres cut and contract has defaulted | Terry Hatmaker |
| Saginaw 2 | Coconino | 1,102 | 809 acres cut, 293 acres defaulted on | Southwest Forest products |
| Tule 3 | Coconino | 954 | Cut completed & closed | Southwest Forest Products |
| Elden Base Re-offer | Coconino | 620 | Cut completed & closed | Dakota Logging |
| Railroad | Coconino | 204 | Cut completed & closed | White Mountain Timber |
| Windmill | Coconino | 1,339 | Cut complete & closed | Dakota Logging |
| Chimney Springs | Coconino | 1,409 | Cut completed & closed | The Nature Conservancy |
| Saginaw 3 Reoffer | Coconino | 324 | Cut completed & closed | Dakota Logging |
| Phase 1 - Weatherford | Coconino | 944 | Cut completed & closed | New Life Forest Products |
| Phase 1 - Schoolhouse | Coconino | 2,567 | Cut completed & closed | New Life Forest Products |

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|--------------------------|--------|---------------|--|--------------------------|
| Moose Stewardship | Kaibab | 1,200 | Cut completed & closed | James Perkins |
| Wright Hill TS | Kaibab | 760 | Cut completed & closed | High Desert Investment |
| Shiner | Kaibab | 1,108 | Cut completed & closed | Newpac Fibre |
| Round Mountain East | Kaibab | 839 | 177 acres cut and 662 acres defaulted on | New Pac Fibre |
| Perro | Kaibab | 204 | Cut completed & closed | Bob Lee and Sons |
| Saddle | Kaibab | 1,106 | Cut Complete | Bob Lee and Sons |
| Parks West SPA | Kaibab | 4,270 | Cut Complete | The Nature Conservancy |
| Clover | Kaibab | 2,496 | Cut Complete | The Nature Conservancy |
| Phase 1 – KA | Kaibab | 1,046 | Cut completed & closed | New Life Forest Products |
| Phase 1 – Pomeroy | Kaibab | 1,646 | Cut completed & closed | New Life Forest Products |
| Phase 1 – Community Tank | Kaibab | 1,039 | Cut completed & closed | New Life Forest Products |
| Pup | Kaibab | 916 | Cut completed & closed | Bob Lee & Sons |
| Isham Springs | Kaibab | 594 | Cut completed & closed | Bob Lee & Sons |
| Shoofly Juniper Thinning | Tonto | 300 | Cut completed & closed | Tri Star Logging |
| Cave | Tonto | 505 | Cut completed & closed | Tri Star Logging |
| Laramie | Tonto | 463 | Cut completed & closed | Tri Star Logging |
| Leo Grove | Tonto | 621 | Cut completed & closed | Tri Star Logging |
| Sheep Springs | Tonto | 1,147 | Cut completed & closed | Tri Star Logging |
| Angel Rim | Tonto | 462 | Cut complete & closed | Tri Star Logging |
| Michellison | Tonto | 444 | Cut complete | Tri Star Logging |
| Total | | 87,092 | | |

Table 6: FY23 Prescribed Fire and Wildfire

| Forest | Fire Name | Control Date | Acres |
|--------------|-------------------------|--------------|--------------|
| Kaibab | Southside Piles | | 120 |
| Kaibab | Boggy Tank Piles | | 66 |
| Kaibab | Tusayan Pile Burning | | 596 |
| Kaibab | North Side Pile Burning | | 2,016 |
| Kaibab | South Side Pile Burning | | 752 |
| Tonto | Payson Admin Piles | | 6 |
| Total | | | 3,556 |

Table 6a: FY23 Non-Commercial Mechanical Fuels Treatment

| Forest | Non-commercial Mechanical Treatment | Prev Mo.Total | This Month | Total |
|--------------|-------------------------------------|---------------|------------|------------|
| Tonto | Chamberlain – Silviculture | 65 | 10 | 75 |
| Tonto | Myrtle – Silviculture | 35 | 0 | 35 |
| Kaibab | Boggy Tank Thinning | 66 | 0 | 66 |
| TOTAL | | 166 | 10 | 176 |

Table 7: Status of NEPA Projects within 4FRI

The table includes the status of *current* NEPA projects only (projects that are identified within each respective Forest's Schedule of Proposed Actions). 4FRI also encompasses future NEPA projects within the Initiative's 2.4 million-acre boundary

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------------|---|---|--|--|-------------------------|
| A-S | Apache-Sitgreaves National Forest TMR | Road Management and Recreation Management | Currently in proposal development/bringing supplemental alternatives into compliance | est. FY23 | Q4 FY23 |
| A-S | Black River Restoration | Forest Restoration | Currently in proposal development/timeline/PIL | est. FY23 | Q4 FY23 |
| Coconino | Turkey Butte/Barney Pasture Forest Health Restoration EA | Forest Restoration | Project area experienced wildfire activity. Working to address changed conditions and purpose and need. | On Hold | On Hold |
| Coconino/Tonto | Western Area Power Administration Glen Canyon-Rogers 230/345kV Integrated Vegetation Mgmt Program | Veg / transmission line mgmt | Multi-agency EA started in 2014 - primarily allows for herbicide use on Coconino where veg mgmt. EA has already been done. | Hold – No communications from WAPA since Feb | On Hold |
| Coconino | Mogollon Rim Spring Restoration Project | Spring restoration | This has been on hold for some time. Kyle Paffett has taken on project lead to help navigate it through NHPA/ESA clearances. | On Hold | On Hold |
| Coconino | Mogollon Rim Oystershell Scale Mitigation Trial | Aspen Restoration | Currently undergoing analysis | On Hold | On Hold |
| Coconino | Forest Grassland Restoration Project | Grassland Restoration | Developing project, identifying staffing needs, identifying existing vs desired conditions | 2024 | 2024 |

Table 8: Status of Completed NEPA Projects within 4FRI

The table includes the status of *completed* NEPA projects only.

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------------------|---|--------------------|-----------------------------------|----------|-------------------------|
| A-S, Coconino, Tonto | Four Forest Restoration Initiative Rim Country Environmental Impact Statement EIS | Forest Restoration | ROD signature September 19, 2022. | 2022 | Post decision |

4FRI Monthly Update – December 2022

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|--------|---|---|---|--|--|
| A-S | Oaky Flat HFRA CE | Fuels Reduction/Insect & Disease | under analysis | est. FY19Q4 | Post-Decision |
| A-S | Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS | Forest Plan | Completed | Signed July 30, 2015 | Implemented |
| A-S | West Escudilla EA | Forest Restoration | FONSI and DN signed | 8/2/2017 | end of 4th quarter FY 17 |
| A-S | Larson Forest Restoration Project EA | Forest Restoration | Completed; also completed Section 18 review of the project; no EA needed, only additional measure w/in scope of original EA to accommodate changed conditions resulting from two wildfires. | DN Signed August 13, 2015; SIR signed Dec. 5, 2017 | 4th quarter FY 16; SIR changes implemented immediately |
| A-S | Upper Rocky Arroyo EA | Forest Restoration | Completed | Signed March 29, 2016 | 4th quarter FY 16 |
| A-S | Green's Peak Farm Bill CE | Forest Restoration | Completed | 3/27/2017 | est. fall 2017 |
| A-S | Wallow West Landscape Prescribed Fire | Fuels Reduction | Completed | DN 12/15/2017 | Post-decision |
| A-S | RC Mastication | Fuels Reduction | Completed | DM 10/11/2018 | Implementation beginning FY19 Q1 |
| A-S | RC Reforestation | Tree Planting, Site Prep involving Juniper mastication and hand thinning. | Completed | DM 8/31/2018 | Implementation beginning end of FY18 Q4 |
| A-S | Apache Reforestation | Tree Planting in Wallow Fire area. | Completed | DM 5/16/2018 | ongoing |
| A-S | West Escudilla EA | Forest Restoration | Completed | ROD signed on October 22, 2015 | |
| A-S | Section 31 Fuels Reduction | Fuels Reduction | Completed | Signed April 19, 2016 | Post-Decision |
| A-S | Heber Allotment Analysis | Grazing and Grassland Restoration (woodland treatments) | Currently in effects analysis/specialist reports | est. FY22 | Post-decision |
| A-S | Oaky Flat HFRA CE | Fuels Reduction/Insect & Disease | under analysis | est. FY19Q4 | Post-Decision |
| A-S | Alpine WUI - Section 18 | Fuels Management | WUI treatment | TBD | Post-Decision |

4FRI Monthly Update – December 2022

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|---|--------------------------|-------------------------|
| A-S | Nutriso WUI - Section 18 | Fuels Management | WUI treatment | Q4 FY22 | Post-Decision |
| A-S | Pierce Wash Allotment-Section 18 Analysis of Vegetation Treatments | Grassland Restoration | Review of effects analysis and previous NEPA | TBD | Post-Decision |
| A-S | Buckaloo RX (Alpine RD) | RX treatment | on hold until Black River decision | TBD | Post-Decision |
| A-S | PJ Restoration (BM, LKS & SPR RDs) | Forest Restoration | on hold until FY21 | TBD | Post-Decision |
| Tonto | Tonto National Forest Motorized Travel Management EIS | Road Management and Recreation Management | Completed: ROD signed 10/05/2021; MVUM forthcoming | 10/05/2021 | Jan-20 |
| Coconino | Flagstaff Watershed Protection Project EIS | Watershed Management Fuels Management | Completed | Expected:02/2018 | 18-Mar |
| Coconino | Clints Forest Restoration Project EA | Forest Restoration | Completed | DN 2/6/13 | 2015; ongoing |
| Coconino | Upper Beaver Creek Fuels Reduction EA | Fuels Reduction | Completed | DN 3/25/2010 | Ongoing |
| Coconino | East Clear Creek Watershed Health EA | Watershed Management | Completed; Post-decisional review was also completed to modify decision for mixed conifer LEARN treatments and research | 9/19/2006 | ongoing |
| Coconino | Goodenough Tule EA | Fuels Reduction | Completed | DN 11/19/1999 | ongoing |
| Coconino | Bar T Bar EIS | Range Management | Completed | ROD 2/3/2005 | ongoing |
| Coconino | Rock Pit Development: Coconino National Forest EA | Road management | Completed | DNs 10/4/16, 10/5/16 | ongoing |
| Coconino | Long Valley Meadow Restoration | Watershed restoration | Completed | DM 4-11-2017 | 2017 and Ongoing |
| Coconino | Mexican spotted owl treatments in 4FRI post-decisional | Fuels Reduction | Completed | Completed September 2017 | Fall 2017 |
| Coconino | Cragin watershed Protection Project EA | Fuels Management under HFRA | Completed July 2018 | DN 7/26/2018 | August 2018 |
| Coconino | East Clear Creek Watershed Health EA | Watershed Management | Completed; Post-decision review completed July 2018. | DN 9-19-2006 | Ongoing |
| Coconino | Long Valley Work Station Meadow Restoration | Watershed Management | Completed in April 2018 | Apr-18 | May-18 |

4FRI Monthly Update – December 2022

| Forest | Project Name | Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|---|---------------------|--------------------------------------|
| Coconino | Flagstaff 5 Watershed Improvement Project | Watershed Management | Started scoping in November 2017, signed May 30, 2019 | Signed May 30, 2019 | Will start on 9/2019 |
| Coconino | North Forest Grassland Restoration | Grassland Restoration | Planning completed. DM signed. Working on implementation. | Oct-19 | Mar-20 |
| Coconino | Plan Revision for the Coconino National Forest EIS | Forest Plan | Completed May 2018. | May-18 | Implementation started June 25, 2018 |
| Coconino | Museum Fire Sediment Reduction Project | Post-fire Watershed Restoration | Completed | Spring 2022 | 2022 |
| Kaibab | Bill Williams Mountain Restoration Project EIS | Forest Restoration | Completed | DN 12/9/2016 | 2016 |
| Kaibab | South Zone Travel Management Revision Project EA | Recreation management and Road management | Completed | 12/9/2016 | Ongoing |
| Kaibab | Rock Pit Development: Kaibab National Forest EA | Road Management | Completed | DN 10/4/2016 | Ongoing |
| Kaibab | South Zone Grassland Restoration Project | Grassland Restoration | Completed | DN 11/9/2017 | Ongoing |