

# Oak Grove Trestles Project - DRAFT

## Project Schedule

Actions/Deliverables	Estimated Date	Completion Date
Administrative Settlement Agreement and Order on Consent for a Site Inspection and an Engineering Evaluation/Cost Analysis (ASAOC)		8/9/2011
Final Work Plan - effective Date of ASAOC		8/9/2011
Sampling And Analysis Plan (SAP) - included in Work Plan		8/9/2011
Health & Safety Plan (HSP)		8/17/2011
Site Investigation (SI) Field Work		9/15/2011
Supplemental Field Work		10/30/2011
Draft SI Summary Report - Including Preliminary Risk Screening and Proposed Relevant Screening Values	11/30/2011	11/30/2011
Forest Service Comments on Draft SI Summary Report	3/30/2012	3/20/2012
PGE submit Final SI Summary Report (30 days after receipt of Forest Service Comments)	5/31/2012	5/31/2012
Forest Service to determine if Engineering Evaluation / Cost Analysis (EE/CA) is required by submitting Action Memorandum to PGE.	Spring 2013	
If required to perform an EE/CA, the EE/CA will include: <i>Human Health and Ecological Risk Assessment</i> <i>Ability to meet appropriate requirements (ARARs)</i> <i>Identification of Removal Action alternatives</i> <i>Identification &amp; comparative analysis of Removal Action Alternatives</i> <i>Recommendation for Removal Action Alternative</i>	Fall 2013	9/30/2013
Removal Action Work Plan	Winter 2014	
Removal Action at all applicable sites (Canyon Creek, Cripple Creek, Pint Creek)	Summer 2014	
Removal Action Completion Report	December 2014	

**Updated: 12/03/2013**