

4FRI August Update

Current Status of 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Road Status	Treatment Status
Alder	A-S	1,307	2013	9/9/2013	3/25/2014	Pre-Haul Completed	≈ 70 % complete
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	Pre-Haul Completed	No Action
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	Pre-Haul Completed	≈ 5 % complete
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	Pre-Haul Completed	No Action
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
KA	Kaibab	1,047	2013	9/12/2013	6/11/2014	Pre-Haul Completed	No Action
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	Pre-Haul Completed	No Action
Ranch	Tonto	932	2013	4/5/2013	5/24/2013	Completed	Completed
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
Total 2013		15,219					
89 Mesa	Coconino	1,447	2014	7/1/2014			
Community Tank	Kaibab	1,039	2014	4/24/2014	4/24/2014	Pre-Haul Completed	
East Clear Creek	Coconino	4,295	2014	7/1/2014			
Holden	Kaibab	1,819	2014				
McCracken	Kaibab	3,571	2014				
Orion	Coconino	891	2014	7/1/2014			
Schoolhouse	Coconino	3,159	2014				
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014			
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014		20 acres harvested
Woodchuck	Tonto	585	2014				
Total 2014		20,310					

Current Status of Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status
Dipping Vat	A-S	1,691	awarded 8/8/14, currently inactive
Mud Springs	A-S	1,018	currently inactive
Woolhouse	A-S	2800	Range project-20% complete
Show Low South	A-S	3,454	active
Mineral C Whiting	A-S	1,244	90% complete, currently inactive
Mineral C Thompson	A-S	4,450	80% complete
Mr Jones	Coconino	611	active, about 150 acres cut
Teacup	Coconino	1,057	final slash and erosion control in progress should be complete Aug. 31
Woody 05	Coconino	3,309	active, approx 200 acres left to cut
Saginaw 2	Coconino	1,102	awarded, not active
Howard	Coconino	2,208	about 1/4 cut, new MSO found contract adjustment occurring
Hart Prairie Meadow Restoration	Coconino	70	cut out, still hauling
Moose Stewardship	Kaibab	1,200	67% complete
Wright Hill TS	Kaibab	760	no acres treated
Cave	Tonto	505	awarded, not started
Sheep Springs	Tonto	1,179	awarded, not started
TOTAL		26,658	

Sales Available	Forest	Acres	Status
Sinkhole	A-S	825	offer on 8/28/2014
Fulton	A-S	1818	offer on 9/29/14
First Knoll	A-S	1420	PJ sale, offer in FY15
Tule 3	Coconino	954	Bids opened 8/26/14, sold to be awarded
Lee 1	Kaibab	840	offered July, did not sell
Prairie	Kaibab	350	offered May, did not sell
TOTAL		6,207	

NEPA Status

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: October 2014	November 2014
A-S	Larson Forest Restoration Project EA	Forest Restoration	In Progress Scoping Start 11/12/2013 Est. Comment Period September 2014	Expected March 2015	May2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2015	Fall 2015
A-S	Escudilla East EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2016	2016
Tonto	Tonto National Forest Motorized Travel Management EIS	Road management - Recreation management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015	Expected: June 2015	September 2015
Coconino Kaibab	Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS	Forest Restoration	In progress DEIS NOA in Federal Register 03/30/2013 Est. FEIS NOA in Federal Register 10/2014	Expected winter spring 2015	summer 2015
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015	Expected: June 2015	summer 2015
Coconino	Flagstaff Watershed Protection Project EIS	Watershed management - Fuels management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 11/2014	Expected: February 2015	spring 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 2/2015	summer 2015	summer 2015

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	NOI in Federal Register 11/2014	summer 2015	summer 2015
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014	May 2015	July 2015

Prescribed and Managed Fire Activity

25 acres of miscellaneous burn piles on the Kaibab National Forest approved for August 23-25. No other burning planned at this time. The following table summarizes managed wildfires from July through August 25. Data are from the Wildland Fire Decision Support System (WFDDSS).

Forest	Fire Name	Size	Status
A-S	Sycamore	3,852	not contained
A-S	Magnet	34	out on July 28
Coconino	General	2,104	contained on August 7
Coconino	Bar-M	5,695	controlled on August 22
Coconino	Pothole	2,200	contained on August 7
Coconino	Willard	1,900	out on August 16
Coconino	Kinder	325	contained on August 7
Kaibab	McRea	5,505	not contained
Kaibab	Duck	322	not contained
Kaibab	Quaking	496	not contained
Kaibab	Sitgreaves	11,063	not contained
Kaibab	Hammer	8,871	not contained
TOTAL		42,376	