

# 4FRI October 2014 Update

---

## Current Status of 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Road Status	Treatment Status
Alder	A-S	1,307	2013	9/9/2013	3/25/2014	Pre-Haul Completed	≈ 70 % complete
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	Pre-Haul Completed	No Action
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	Pre-Haul Completed	≈ 5 % complete
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	Pre-Haul Completed	No Action
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
KA	Kaibab	1,047	2013	9/12/2013	6/11/2014	Pre-Haul Completed	No Action
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	Pre-Haul Completed	No Action
Ranch	A-S	932	2013	4/5/2013	5/24/2013	Completed	Completed
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	Pre-Haul Completed	No Action
<b>Total 2013</b>		<b>15,219</b>					
89 Mesa	Coconino	1,447	2014	7/1/2014			
Community Tank	Kaibab	1,039	2014	4/24/2014	4/24/2014	Pre-Haul Completed	
East Clear Creek	Coconino	4,295	2014	7/1/2014	8/27/2014	Active, road work	
Holden	Kaibab	1,819	2014	9/18/2014			
McCracken	Kaibab	3,571	2014	9/2/2014			
Orion	Coconino	891	2014	7/1/2014			
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014			
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014	active	675 acres harvested
Woodchuck	Tonto	585	2014	9/2/2014			
<b>Total 2014</b>		<b>17,151</b>					

## FY 15 Expected Task Order Offerings 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year
Isham	Kaibab	1,273	2015
Leo Grove	Tonto	700	2015
Rim Lakes-Bear	A-S	1,768	2015
Rim Lakes-Willow	A-S	1,300	2015
Schoolhouse	Coconino	3,159	2015
UBC Mrs Jones	Coconino	1,314	2015
UBC-Stoneman	Coconino	2,553	2015
Wing Mountain East	Coconino	4,576	2015
Clints South	Coconino	6,900	2015
Hochderffer (Hart Prairie)	Coconino	4,700	2015
<b>Total 2015</b>		<b>28,243</b>	

## Current Status of Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status	Awarded To
Dipping Vat	A-S	1,691	awarded 8/8/14, currently active	WW Cattleguards
Mud Springs	A-S	1,018	currently inactive	Tri-Star
Woolhouse	A-S	2,800	Range project-30% complete	Tri-Star
Show Low South	A-S	3,454	active	Tri-Star
Mineral C Whiting	A-S	1,244	90% complete, currently active	Novo Power
Mineral C Thompson	A-S	4,450	80% complete	Novo Power
Mr Jones	Coconino	611	active, about 300 acres cut	Jay Beacroft
Woody 05	Coconino	3,309	active, cut out hauling and final contract work remaining	Southwest Forest Products
Saginaw 2	Coconino	1,102	awarded, not active	Southwest Forest Products
Howard	Coconino	2,208	about 1/4 cut, new MSO found contract adjustment occurring	Southwest Forest Products
Moose Stewardship	Kaibab	1,200	67% complete, falling, processing and decking resumed	James Perkins
Wright Hill TS	Kaibab	760	no acres treated, pre-work 10/21/14	High Desert Investment
Cave	Tonto	505	Awarded, started September 30; 100 acres cut.	Tri-Star

Awarded Sale Name	Forest	Acres	Status	Awarded To
Sheep Springs	Tonto	1,179	awarded, not started	Tri-Star
Sinkhole	A-S	825	Sold	Tri-Star
Fulton	A-S	1,818	Sold	Forest Energy
Tule 3	Coconino	954	Sold	Southwest Forest Products
<b>TOTAL</b>		<b>29,128</b>		

The Apache-Sitgreaves NF is working to complete a Stewardship Agreement with Eastern Arizona Counties Organization for the 856 acres Burro Salvage contract.

### 6<sup>th</sup> Month firm and tentative timber sale offerings outside 4FRI phase 1 contract

Forest	Sale Name	Project Acres
A-S	Panarama	1,500
Coconino	Munds Park	650
Coconino	Railroad	250
Kaibab	Lee 1	840
Tonto	Colcord Stewardship	263

There is one sale currently marked on the Coconino that could be offered, Little Springs (approx. 900 acres). Prairie are also marked on the Kaibab and could be offered (see sales available above).

### NEPA Status

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: October 2014	November 2014
A-S	Larson Forest Restoration Project EA	Forest Restoration	In Progress Scoping Start 11/12/2013 Est. Comment Period September 2014	Expected March 2015	May 2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2015	Fall 2015

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Escudilla East EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2016	2016
Tonto	Tonto National Forest Motorized Travel Management EIS	Road management - Recreation management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015	Expected: June 2015	September 2015
Coconino Kaibab	Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS	Forest Restoration	In progress DEIS NOA in Federal Register 03/30/2013 Est. FEIS NOA in Federal Register 10/2014	Expected winter spring 2015	summer 2015
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015	Expected: June 2015	summer 2015
Coconino	Flagstaff Watershed Protection Project EIS	Watershed management - Fuels management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 11/2014	Expected: February 2015	spring 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 2/2015	summer 2015	summer 2015
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	NOI in Federal Register 11/2014	summer 2015	summer 2015
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014	May 2015	July 2015

## Prescribed and Managed Fire Activity

The following table displays the acres of prescribed fire on the 4 Forests within the initiative boundary. Additional prescribed fire acres are planned through the fall. No managed fires are occurring at this time.

<b>Forest</b>	<b>Rx Project Name</b>	<b>Size</b>
Coconino	Eastside	125
Kaibab	McCracken	679
Kaibab	Russell	817
Kaibab	City	980
Kaibab	Kendrick-Beale	265
Kaibab	Flying J	505
Tonto	Ponderosa Stewardship	50
A-S		
<b>TOTAL</b>		<b>3,421</b>