

4FRI November 2014 Update

Current Status of 4FRI phase 1 contract

Fiscal Year Awarded	Acres awarded and task order signed	Acres awarded & notified to proceed	Acres Treated	% Harvested of notice to proceed task orders	% Harvested awarded all task orders	Acres remaining notice to proceed task orders	Acres remaining all task orders
Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013)	14,287	14,287	2,047	14%	14%	12,240	12,240
Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014)	17,151	6,816	995	15%	6%	5,821	16,156
Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015)	0	0	0	0%	0%	0	0
November 2014 up to date	31,438	21,103	3,042	14%	10%	18,061	28,396
Treatments since last report			350				

Completed 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Completion Date
Ranch	A-S	932	2013	4/5/2013	5/24/2013	8/11/2014
TOTAL		932				

Open task orders 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Task order term	Acres treated
Alder	A-S	1,307	2013	9/9/2013	3/25/2014	720 days	995
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	360 days	0
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	360 days	90

Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Task order term	Acres treated
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	360 days	0
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	240 days	30
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	360 days	0
KA	Kaibab	1,047	2013	9/12/2013	6/11/2014	240 days	0
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	240 days	0
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	180 days	0
Total 2013		14,287					1,115
89 Mesa	Coconino	1,447	2014	7/1/2014		360 days	0
Community Tank	Kaibab	1,039	2014	4/24/2014	4/24/2014	240 days	0
East Clear Creek	Coconino	4,295	2014	7/1/2014	8/27/2014	460 days	0
Holden	Kaibab	1,819	2014			240 days	0
McCracken	Kaibab	3,571	2014	9/2/2014		240 days	0
Orion	Coconino	891	2014	7/1/2014		360 days	0
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014		270 days	0
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014	420 days	995
Woodchuck	Tonto	585	2014	9/2/2014		360 days	0
Total 2014		17,151					995

FY 15 Expected Task Order Offerings 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year
Isham	Kaibab	1,273	2015
Leo Grove	Tonto	700	2015
Rim Lakes-Bear	A-S	1,768	2015
Rim Lakes-Willow	A-S	1,300	2015
Schoolhouse	Coconino	3,159	2015
UBC Mrs Jones	Coconino	1,314	2015
UBC-Stoneman	Coconino	2,553	2015
Wing Mountain East	Coconino	4,576	2015
Clints South	Coconino	6,900	2015
Hochderffer (Hart Prairie)	Coconino	4,700	2015
Total 2015		28,243	

Current Status of Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status	Awarded To
Dipping Vat	A-S	1,691	awarded 8/8/14, currently active	WW Cattleguards
Mud Springs	A-S	1,018	currently inactive, prework in December	Tri-Star
Woolhouse	A-S	2,800	Range project-40% complete	Tri-Star
Show Low South	A-S	3,454	inactive	Tri-Star
Mr Jones	Coconino	611	active, about 300 acres cut	Jay Beacroft
Woody 05	Coconino	3,309	active, cut out final closeout in process	Southwest Forest Products
Saginaw 2	Coconino	1,102	awarded, not active	Southwest Forest Products
Howard	Coconino	2,208	Active, contract mod in progress for MSO	Southwest Forest Products
Moose Stewardship	Kaibab	1,200	67% complete, falling, processing and decking resumed	James Perkins
Wright Hill TS	Kaibab	760	active	High Desert Investment
Cave	Tonto	505	active	Tri-Star
Sheep Springs	Tonto	1,179	active	Tri-Star
Sinkhole	A-S	825	Pending activity—prework complete	Tri-Star
Fulton	A-S	1,818	active	Forest Energy
Tule 3	Coconino	954	Sold	Southwest Forest Products

Awarded Sale Name	Forest	Acres	Status	Awarded To
Burro Stewardship Agreement	A-S	856	pre	Navajo Co –Eastern Arizona Co—awarded to Forest Energy
Wallow West Unit 27	A-S	431	Sold	Forest Energy Corp.
Wallow West Unit 26	A-S	90	Sold	Forest Energy Corp.
West Fork Trailhead	A-S	35	Sold	Nutriosio Logging
San Juan Road hazards salvage	A-S	291	Sold	Reidhead Bros Lumber mill
Nutri 1B Blowdown Salvage	A-S	30	active	Reidhead Bros Lumber mill
Chitty Blowdown Salvage	A-S	183	Sold	Reidhead Bros Lumber mill
WW Unit 8A Salvage	A-S	79	Sold	Nutriosio Logging
TOTAL		22,120		

6th Month firm and tentative timber sale offerings outside 4FRI phase 1 contract

Forest	Sale Name	Project Acres
A-S	Zrama	1,500
Coconino	Munds Park	650
Coconino	Railroad	250
Kaibab	Round Mountain East ¹	839
Tonto	Colcord Stewardship	263

There is one sale currently marked on the Coconino that could be offered, Little Springs (approx. 900 acres. Prairie are also marked on the Kaibab and could be offered (see sales available above).

¹ This project was formerly named Lee #1. I will be advertised on December 16

NEPA Status

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: December 2014/January 2015	November 2014
A-S	Larson Forest Restoration Project EA	Forest Restoration	In Progress Scoping Start 11/12/2013 Est. Comment Period September 2014	Expected January 2015	May 2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	data collection, NFMA analysis ongoing	June 2015	Fall 2015
A-S	Escudilla East EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2016	2016
A-S	Heber Allotment Analysis	Grazing and grassland restoration	In progress, Scoping began August 2014	April 2015	May 2015
A-S	Apache-Sitgreaves National Forest TMR	Road management - Recreation management	On hold	On hold	On hold
Tonto	Tonto National Forest Motorized Travel Management EIS	Road management - Recreation management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015	Expected: June 2015	September 2015
Coconino Kaibab	Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS	Forest Restoration	In progress DEIS NOA in Federal Register 03/30/2013 Est. FEIS NOA in Federal Register 10/2014	Expected winter spring 2015	summer 2015

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015	Expected: June 2015	summer 2015
Coconino	Flagstaff Watershed Protection Project EIS	Watershed management - Fuels management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 11/2014	Expected: February 2015	spring 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 2/2015	summer 2015	summer 2015
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	NOI in Federal Register 11/2014	summer 2015	summer 2015
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014	May 2015	July 2015

Prescribed and Managed Fire Activity

The following table displays the acres of prescribed fire on the 4 Forests within the initiative boundary since October 1. Additional prescribed fire acres are planned through the fall. No managed fires are occurring at this time.

Forest	Rx Project Name	Size
A-S	Nagel	25
A-S	Rodeo-Chediski	1,250
A-S	Scattered Piles	2
A-S	Los Burros Piles	250
A-S	Blue Ridge/Morgan Piles	62
A-S	District Piles	232
A-S	Greer Broadcast	1,205
Coconino	Eastside	125
Coconino	Misc. Piles	200
Coconino	Oak Creek	15

Forest	Rx Project Name	Size
Coconino	A-1	445
Coconino	Eastside	125
Coconino	Montainnaire	252
Coconino	Lake Mary	115
Coconino	Fort Valley	525
Coconino	UBC	460
Coconino	Blue Ridge Urban Interface	2,885
Kaibab	McCracken	679
Kaibab	Russell	817
Kaibab	Kendrick	441
Kaibab	Twin	318
Kaibab	Scott	1,759
Kaibab	Frenchy	306
Kaibab	City	1,273
Kaibab	Kendrick-Beale	265
Kaibab	Flying J	509
Tonto	Ponderosa Stewardship	50
Tonto	Chamberlin	423
Tonto	Pine/Strawberry	608
Tonto	Verde	30
Tonto	Christopher Hunter	337
TOTAL		15,988

Fiscal Year 2014 Annual Accomplishments for the 4FRI CFLRP project²

Performance Measure	Unit of measure	Total Units Accomplished
Acres treated annually to sustain or restore watershed function and resilience	Acres	79,953
Acres of forest vegetation established	Acres	2,660
Acres of forest vegetation improved	Acres	18,409
Manage noxious weeds and invasive plants	Acre	530
Highest priority acres treated for invasive terrestrial and aquatic species on NFS lands	Acres	0
Acres of water or soil resources protected, maintained or improved to achieve desired watershed conditions.	Acres	38,145
Acres of lake habitat restored or enhanced	Acres	0
Miles of stream habitat restored or enhanced	Miles	33.7
Acres of terrestrial habitat restored or enhanced	Acres	
Acres of rangeland vegetation improved	Acres	12,235
Miles of high clearance system roads receiving maintenance	Miles	310
Miles of passenger car system roads receiving maintenance	Miles	773
Miles of road decommissioned	Miles	13.8
Miles of passenger car system roads improved	Miles	70
Miles of high clearance system road improved	Miles	5
Number of stream crossings constructed or reconstructed to provide for aquatic organism passage	Number	0
Miles of system trail maintained to standard	Miles	71
Miles of system trail improved to standard	Miles	8
Miles of property line marked/maintained to standard	Miles	61
Acres of forestlands treated using timber sales	Acres	10,669
Volume of Timber Harvested	CCF	47,341
Volume of timber sold	CCF	183,277
Green tons from small diameter and low value trees removed from NFS lands and made available for bio-energy production	Green tons	92,747
Acres of hazardous fuels treated outside the wildland/urban interface (WUI) to reduce the risk of catastrophic wildland fire	Acre	25,178
Acres of wildland/urban interface (WUI) high priority hazardous fuels treated to reduce the risk of catastrophic wildland fire	Acres	37,214
Number of priority acres treated annually for invasive species on Federal lands	Acres	0
Number of priority acres treated annually for native pests on Federal lands	Acres	0

² Data as reported to USFS databases of records and compiled in the USFS performance Accountability System database