

4FRI January 13, 2015 Update

Current Status of 4FRI phase 1 contract

| Summary by Fiscal Year | Acres awarded and task order signed by fiscal year | Acres awarded & notified to proceed by fiscal year | Acres Treated by fiscal year | % Harvested of notice to proceed task orders | % Harvested awarded all task orders | Acres remaining notice to proceed task orders | Acres remaining all task orders |
|---|--|--|------------------------------|--|-------------------------------------|---|---------------------------------|
| Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013) | 15,233 | 15,233 | 800 | | | | |
| Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014) | 17,151 | 5,777 | 1,547 | | | | |
| Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015) | 0 | 585 | 935 | | | | |
| Total to date | 32,384 | 21,595 | 3,282 | 15% | 10% | 18,313 | 29,102 |
| Treatments since last report | | | 168 | | | | |

Completed 4FRI phase 1 contract

| Completed Project/Task Order Name | Forest | Project Acres | Task Order Year | Issued | Notice to Proceed | Completion Date |
|-----------------------------------|--------|---------------|-----------------|----------|-------------------|-----------------|
| Ranch | A-S | 932 | 2013 | 4/5/2013 | 5/24/2013 | 8/11/2014 |
| TOTAL | | 932 | | | | |

Open task orders 4FRI phase 1 contract

| Open Project/Task Order Name | Forest | Project Acres | Task Order Year | Issued | Notice to Proceed | Task order term | Acres treated | % Treated |
|------------------------------|----------|---------------|-----------------|-----------|-------------------|-----------------|---------------|-----------|
| Alder | A-S | 1,322 | 2013 | 9/9/2013 | 3/25/2014 | 720 days | 995 | 75% |
| Bobs | Coconino | 2,017 | 2013 | 9/16/2013 | 5/2/2014 | 360 days | 0 | 0% |
| Christopher/Hunter-Mercer | Tonto | 952 | 2013 | 9/16/2013 | 12/18/2013 | 360 days | 90 | 9% |
| Clark | Coconino | 1,684 | 2013 | 9/16/2013 | 6/11/2014 | 360 days | 0 | 0% |
| Dogtown | Kaibab | 1,716 | 2013 | 9/12/2013 | 5/8/2014 | 240 days | 85 | 5% |
| Elk Park | Coconino | 2,901 | 2013 | 9/16/2013 | 6/11/2014 | 360 days | 0 | 0% |
| KA | Kaibab | 1,046 | 2013 | 9/12/2013 | 6/11/2014 | 240 days | 55 | 5% |
| Pomeroy | Kaibab | 1,646 | 2013 | 9/12/2013 | 6/11/2014 | 240 days | 85 | 5% |
| Weatherford | Coconino | 1,017 | 2013 | 9/16/2013 | 6/11/2014 | 180 days | 0 | 0% |
| Total 2013 | | 14,301 | | | | | 1,310 | 9% |
| 89 Mesa | Coconino | 1,447 | 2014 | 7/1/2014 | N/A | 360 days | 0 | 0% |
| Community Tank | Kaibab | 1,039 | 2014 | 4/24/2014 | N/A | 240 days | 0 | 0% |
| East Clear Creek | Coconino | 4,295 | 2014 | 7/1/2014 | 8/27/2014 | 460 days | 0 | 0% |
| Holden | Kaibab | 1,819 | 2014 | 9/29/2014 | N/A | 240 days | 0 | 0% |
| McCracken | Kaibab | 3,571 | 2014 | 9/2/2014 | N/A | 240 days | 0 | 0% |
| Orion | Coconino | 891 | 2014 | 7/1/2014 | N/A | 360 days | 0 | 0% |
| UBC-Jacks/Buck | Coconino | 2,022 | 2014 | 7/1/2014 | N/A | 270 days | 0 | 0% |
| West Fork | A-S | 1,482 | 2014 | 7/1/2014 | 8/15/2014 | 420 days | 1,040 | 70% |
| Woodchuck | Tonto | 585 | 2014 | 9/2/2014 | 12/24/2014 | 360 days | 0 | 0% |
| Total 2014 | | 17,151 | | | | | 1,040 | 6% |

FY 15 Expected Task Order Offerings 4FRI phase 1 contract

| Project/Task Order Name | Forest | Project Acres | Task Order Year |
|----------------------------|----------|---------------|-----------------|
| Isham | Kaibab | 1,273 | 2015 |
| Leo Grove | Tonto | 700 | 2015 |
| Rim Lakes-Bear | A-S | 1,768 | 2015 |
| Rim Lakes-Willow | A-S | 1,300 | 2015 |
| Schoolhouse | Coconino | 3,159 | 2015 |
| UBC Mrs Jones | Coconino | 1,314 | 2015 |
| UBC-Stoneman | Coconino | 2,553 | 2015 |
| Wing Mountain East | Coconino | 4,576 | 2015 |
| Clints South | Coconino | 6,900 | 2015 |
| Hochderffer (Hart Prairie) | Coconino | 4,700 | 2015 |
| Total 2015 | | 28,243 | |

Current Status of Timber Sales outside of 4FRI phase 1 contract

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|---------------------|----------|-------|---|---------------------------|
| Dipping Vat | A-S | 1,691 | awarded 8/8/14, currently limited activity-- mud | WW Cattleguards |
| Mud Springs | A-S | 1,018 | Harvest/hauling started and ongoing, | Tri-Star |
| Woolhouse | A-S | 2,800 | Range project-30% complete, no activity, wet | Tri-Star |
| Show Low South | A-S | 3,454 | No activity, wet conditions | Tri-Star |
| Mr Jones | Coconino | 611 | Open but waiting on ground conditions to resume work | Jay Beecroft |
| Saginaw 2 | Coconino | 1,102 | prework complete, waiting on ground conditions | Southwest Forest Products |
| Howard | Coconino | 2,208 | cut out of Payment units 1 & 2 with some final work to complete. 3 payment units remain | Southwest Forest Products |
| Moose Stewardship | Kaibab | 1,200 | harvest and haul completed, some cleanup work to complete | James Perkins |
| Round Mountain East | Kaibab | 839 | Sold | Newpac Fibre |
| Cave | Tonto | 505 | All 505 acres cut; minor clean-up to be done when ground conditions allow | Tri-Star |
| Sheep Springs | Tonto | 1,179 | Active in December; about 215 acres cut; too muddy as of | Tri-Star |

| Awarded Sale Name | Forest | Acres | Status | Awarded To |
|-------------------------------|----------|---------------|--|--|
| | | | January 5 | |
| Sinkhole | A-S | 825 | Tri Star moved to Mud Springs 1/2/15 | Tri-Star |
| Fulton | A-S | 1,818 | Harvest/hauling started and ongoing. PU 1 | Forest Energy |
| Tule 3 | Coconino | 954 | Sold, no activity | Southwest Forest Products |
| Burro Stewardship Agreement | A-S | 856 | prework complete, waiting on roads | Navajo Co –Eastern Arizona Co— awarded to Forest Energy |
| Wallow West Unit 27 | A-S | 431 | mudded out, request for extension | Forest Energy Corp. |
| San Juan Road hazards salvage | A-S | 291 | cut out some final work to complete | Reidhead Bros Lumber mill |
| Nutri 1B Blowdown Salvage | A-S | 30 | completed | Reidhead Bros Lumber mill |
| Chitty Blowdown Salvage | A-S | 183 | Active in December; about 215 acres cut; too muddy as of January 5 | Reidhead Bros Lumber mill |
| TOTAL | | 21,995 | | |

6th Month firm and tentative timber sale offerings outside 4FRI phase 1 contract

| Forest | Sale Name | Project Acres |
|----------|---------------------|---------------|
| A-S | Zrama | 1,500 |
| A-S | West Sundown PJ | 1,517 |
| A-S | Crook | 1,850 |
| A-S | Mesa | 2,500 |
| A-S | Timber Knoll | 2,600 |
| Coconino | Munds Park | 650 |
| Coconino | Railroad | 250 |
| Tonto | Colcord Stewardship | 263 |

There is one sale currently marked on the Coconino that could be offered, Little Springs (approx. 900 acres). Prairie is also marked on the Kaibab and could be offered (see sales available above).

NEPA Status

| Forest | Project Name | Project Purpose | Planning Status | Decision | Expected Implementation |
|--------------------|---|---|---|-----------------------------|-------------------------|
| A-S | Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS | Forest Plan | In Progress FEIS NOA in Fed Register October of 2014 | Expected: January 2015 | Spring 2015 |
| A-S | Larson Forest Restoration Project EA | Forest Restoration | In Progress Scoping Start 11/12/2013 Est. Comment Period September 2014 | Expected March 2015 | May 2015 |
| A-S | Upper Rocky Arroyo EA | Forest Restoration | Analysis in progress | September 2015 | Fall 2015 |
| A-S | Escudilla East EA | Forest Restoration | data collection, NFMA analysis ongoing | September 2016 | 2016 |
| A-S | Heber Allotment Analysis | Grazing and grassland restoration | In progress, Scoping began August 2014 | April 2015 | May 2015 |
| A-S | Apache-Sitgreaves National Forest TMR | Road management - Recreation management | On hold | On hold | On hold |
| Tonto | Tonto National Forest Motorized Travel Management EIS | Road management - Recreation management | In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015 | Expected: June 2015 | September 2015 |
| Coconino Kaibab | Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS | Forest Restoration | FEIS NOA in Federal Register 12/2014 In objection period | Expected winter spring 2015 | summer 2015 |

| Forest | Project Name | Project Purpose | Planning Status | Decision | Expected Implementation |
|----------|--|---|--|------------------------|-------------------------|
| Coconino | Plan Revision for the Coconino National Forest EIS | Forest Plan | In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015 | Expected: June 2015 | summer 2015 |
| Coconino | Flagstaff Watershed Protection Project EIS | Watershed management - Fuels management | In Progress DEIS NOA in Federal Register 07/03/2014 BAE submitted to USFWS, FEIS expected after consultation | Expected: June 2015 | Summer 2015 |
| Coconino | Turkey Butte/Barney Pasture Forest Health Restoration EA | Forest Restoration | In Progress Scoping Start 05/02/2012. Est comment period 2/2015 | summer 2015 | summer 2015 |
| Coconino | Mahan-Landmark Forest Restoration Project EIS | Forest Restoration | NOI in Federal Register 11/2014 | summer 2015 | summer 2015 |
| Coconino | C. C. Cragin Fuels Reduction Project EA | Fuels management | Developing Proposal Est. Notice of Initiation 10/201 | 05/2017 | 06/2017 |
| Kaibab | Bill Williams Mountain Restoration Project EIS | Forest Restoration | In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014 | May 2015 | July 2015 |

Prescribed and Managed Fire Activity

The following table displays the acres of prescribed fire on the 4 Forests within the initiative boundary since October 1. Additional prescribed fire acres are planned through the spring.. No managed fires are occurring at this time.

| Forest | Rx Project Name | Size |
|--------|------------------|-------|
| A-S | Nagel | 25 |
| A-S | Rodeo-Chediski | 1,250 |
| A-S | Scattered Piles | 2 |
| A-S | Los Burros Piles | 250 |

| Forest | Rx Project Name | Size |
|---------------|----------------------------|---------------|
| A-S | Blue Ridge/Morgan Piles | 62 |
| A-S | District Piles | 1,341 |
| A-S | Greer Broadcast | 1,529 |
| Coconino | Eastside | 135 |
| Coconino | Misc. Piles | 200 |
| Coconino | Oak Creek | 15 |
| Coconino | A-1 | 445 |
| Coconino | Eastside | 125 |
| Coconino | Montainaire | 272 |
| Coconino | Mormon Lake Basin | 10 |
| Coconino | Hart Prairie | 10 |
| Coconino | Lake Mary | 115 |
| Coconino | Fort Valley | 525 |
| Coconino | UBC | 460 |
| Coconino | Blue Ridge Urban Interface | 2,885 |
| Kaibab | McCracken | 679 |
| Kaibab | Russell | 817 |
| Kaibab | Kendrick | 441 |
| Kaibab | Twin | 318 |
| Kaibab | Scott | 1,759 |
| Kaibab | Frenchy | 306 |
| Kaibab | City | 1,273 |
| Kaibab | Kendrick-Beale | 265 |
| Kaibab | Flying J | 509 |
| Kaibab | WRD-North-Side Piles | 33 |
| Kaibab | WRD-South-Side Piles | 606 |
| Kaibab | Tusayan Misc. Piles | 192 |
| Tonto | Chamberlin | 506 |
| Tonto | Pine/Strawberry | 608 |
| Tonto | Verde | 975 |
| Tonto | Christopher Hunter | 642 |
| Tonto | Myrtle | 425 |
| TOTAL | | 20,010 |