

4FRI April 17, 2015 Update

Current Status of 4FRI phase 1 contract

Summary by Fiscal Year	Acres awarded and task order signed by fiscal year	Acres awarded & notified to proceed by fiscal year	Acres Treated by fiscal year	% Harvested of notice to proceed task orders	% Harvested awarded all task orders	Acres remaining notice to proceed task orders	Acres remaining all task orders
Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013)	15,233	15,233	800				
Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014)	17,151	5,777	1,547				
Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015)	0	585	1,617				
Total to date	32,384	21,595	3,964	18%	12%	17,631	28,420
Treatments since last report			250				

Completed 4FRI phase 1 contract

Completed Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Completion Date
Ranch	A-S	932	2013	4/5/2013	5/24/2013	8/11/2014
TOTAL		932				

Open task orders 4FRI phase 1 contract

Open Project/Task Order Name	Forest	Project Acres	Task Order Year	Issued	Notice to Proceed	Task order term	Acres treated	% Treated
Alder	A-S	1,322	2013	9/9/2013	3/25/2014	720 days	995	75%
Bobs	Coconino	2,017	2013	9/16/2013	5/2/2014	360 days	0	0%
Christopher/Hunter-Mercer	Tonto	952	2013	9/16/2013	12/18/2013	360 days	90	9%
Clark	Coconino	1,684	2013	9/16/2013	6/11/2014	360 days	0	0%
Dogtown	Kaibab	1,716	2013	9/12/2013	5/8/2014	240 days	85	5%
Elk Park	Coconino	2,901	2013	9/16/2013	6/11/2014	360 days	0	0%
KA	Kaibab	1,046	2013	9/12/2013	6/11/2014	240 days	257	25%
Pomeroy	Kaibab	1,646	2013	9/12/2013	6/11/2014	240 days	100	6%
Weatherford	Coconino	1,017	2013	9/16/2013	6/11/2014	180 days	0	0%
Total 2013		14,301					1,527	11%
89 Mesa	Coconino	1,447	2014	7/1/2014	N/A	360 days	0	0%
Community Tank	Kaibab	1,039	2014	4/24/2014	N/A	240 days	0	0%
East Clear Creek	Coconino	4,295	2014	7/1/2014	8/27/2014	460 days	0	0%
Holden	Kaibab	1,819	2014	9/29/2014	N/A	240 days	0	0%
McCracken	Kaibab	3,571	2014	9/2/2014	N/A	240 days	0	0%
Orion	Coconino	891	2014	7/1/2014	N/A	360 days	0	0%
UBC-Jacks/Buck	Coconino	2,022	2014	7/1/2014	N/A	270 days	0	0%
West Fork	A-S	1,482	2014	7/1/2014	8/15/2014	420 days	1,040	70%
Woodchuck	Tonto	585	2014	9/2/2014	12/24/2014	360 days	465	79%
Total 2014		17,151					1,505	9%

FY 15 Expected Task Order Offerings 4FRI phase 1 contract

Project/Task Order Name	Forest	Project Acres	Task Order Year
Isham	Kaibab	1,273	2015
Leo Grove	Tonto	700	2015
Rim Lakes-Willow	A-S	1,300	2015
Schoolhouse	Coconino	3,159	2015
UBC Mrs Jones	Coconino	1,314	2015
UBC-Stoneman	Coconino	2,553	2015
Wing Mountain East	Coconino	4,576	2015
Clints South	Coconino	6,900	2015
Hochderffer (Hart Prairie)	Coconino	4,700	2015
Total 2015		26,475	

Current Status of Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status	Awarded To
Dipping Vat	A-S	1,691	Activity resumed 02/13 CU 4 and 5 with 2 subs about 50% of the sale cut	WW Cattleguards
Mud Springs	A-S	1,018	Payment unit 3 cut, PU 1&4 open 4/15/15	Tri-Star
Woolhouse	A-S	2,800	Active, about 1,400 acres of the sale cut	Tri-Star
Show Low South	A-S	3,454	Sale approximately 33% complete	Tri-Star
Mr Jones	Coconino	611	cutting resumed	Jay Beecroft
Saginaw 2	Coconino	1,102	prework complete, no activity	Southwest Forest Products
Howard	Coconino	2,208	cut out of Payment units 1 & 2 with some final work to complete. Active cutting in PU 5	Southwest Forest Products
Round Mountain East	Kaibab	839	Sold	Newpac Fibre
Wright Hill TS	Kaibab	760	no acres treated, pre-work 10/21/14	High Desert Investment
Cave	Tonto	505	All 505 acres cut; Completed except for seeding. High winds	Tri-Star

Awarded Sale Name	Forest	Acres	Status	Awarded To
			have delayed the seeding.	
Sheep Springs	Tonto	1,179	Active in December; about 215 acres cut; Some clean-up was completed in early April ; anticipate more activity in May.	Tri-Star
Sinkhole	A-S	825	PU 1 -100 acres completed as of 4/15/15	Tri-Star
Fulton	A-S	1,818	Hauling started 4/15/15, PU 1-135 acres cut	Forest Energy
Tule 3	Coconino	954	Sold, no activity	Southwest Forest Products
Burro Stewardship Agreement	A-S	856	Starting May 1	Navajo Co –Eastern Arizona Co—awarded to Forest Energy
Wallow West Unit 27	A-S	431	Starting April 25	Forest Energy Corp.
San Juan Road hazards salvage	A-S	291	Piling work left to do on northern 1/3 of unit.	Reidhead Bros Lumber mill
Chitty Blowdown Salvage	A-S	183	About 4 weeks of work left	Reidhead Bros Lumber mill
TOTAL		21,525		

Completed Timber Sales outside of 4FRI phase 1 contract

Awarded Sale Name	Forest	Acres	Status	Awarded To
Moose Stewardship	Kaibab	1,200	completed	James Perkins
Shoofly Juniper Thinning	Tonto	300	completed	Tri-Star
Nutri 1B Blowdown Salvage	A-S	30	completed	Reidhead Bros Lumber mill
Woody 05	Coconino	3,309	completed	Southwest Forest Products
Mineral C Whiting	A-S	1,244	completed	Novo Power
Mineral C Thompson	A-S	4,450	completed	Novo Power
TOTAL		10,533		

6th Month firm and tentative timber sale offerings outside 4FRI phase 1 contract

Forest	Sale Name	Project Acres	Estimated Offer Date
A-S	Zrama	1,500	6/15/2015
A-S	West Sundown PJ	1,517	9/15/2015
A-S	Crook	1,850	9/15/2015
A-S	Bear	1,788	6/15/2015
A-S	Mesa	2,800	8/15/2015
A-S	First Knoll	1,420	7/15/2015
A-S	Timber Knoll	2,600	2nd Quarter FY 16
Coconino	Munds Park	650	4th quarter 2015
Coconino	Railroad	250	5/26/2015
Tonto	Colcord Stewardship	263	4th quarter 2015

NEPA Status

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	In Progress FEIS NOA in Fed Register October of 2014	Expected: May 2015	Summer 2015
A-S	Larson Forest Restoration Project EA	Forest Restoration	Draft DN objected to , EA and draft DN withdrawn, new EA and draft DN in March/April	Expected August 2015	September 2015
A-S	Upper Rocky Arroyo EA	Forest Restoration	Scoping and comment period this month	September 2015	Fall 2015
A-S	Escudilla East EA	Forest Restoration	data collection, NFMA analysis ongoing	September 2016	2016
A-S	Heber Allotment Analysis	Grazing and grassland restoration	In progress, Scoping began August 2014	April 2015	May 2015

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
A-S	Apache-Sitgreaves National Forest TMR	Road management - Recreation management	On hold	On hold	On hold
Tonto	Tonto National Forest Motorized Travel Management EIS	Road management - Recreation management	In Progress DEIS NOA in Federal Register 07/03/2014 Est. FEIS NOA in Federal Register 03/2015	Expected: June 2015	September 2015
Coconino Kaibab	Four-Forest Restoration Initiative EIS: Kaibab and Coconino EIS	Forest Restoration	FEIS NOA in Federal Register 12/2014 In objection period. 9 objections received	Expected winter spring 2015	summer 2015
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	In Progress DEIS NOA in Federal Register 12/20/2013 Est. FEIS NOA in Federal Register 06/2015	Expected: June 2015	summer 2015
Coconino	Flagstaff Watershed Protection Project EIS	Watershed management - Fuels management	In Progress DEIS NOA in Federal Register 07/03/2014 BAE submitted to USFWS, FEIS expected after consultation	Expected: June 2015	Summer 2015
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	In Progress Scoping Start 05/02/2012. Est comment period 2/2015	summer 2015	summer 2015
Coconino	C. C. Cragin Fuels Reduction Project EA	Fuels management	Developing Proposal Est. Notice of Initiation 10/2015	05/2017	06/2017
Coconino	Mahan-Landmark Forest Restoration Project EIS	Forest Restoration	On hold	On hold	On hold

Forest	Project Name	Project Purpose	Planning Status	Decision	Expected Implementation
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	In Progress DEIS NOA in Federal Register 11/08/2013 Est. FEIS NOA in Federal Register 12/2014	May 2015	July 2015

Prescribed and Managed Fire Activity

The following table displays the acres of prescribed fire on the 4 Forests within the initiative boundary since October 1. Additional prescribed fire acres are planned through the spring.. No managed fires are occurring at this time.

Forest	Rx Project Name	Size
A-S	Alpine (P)	145
A-S	District Piles 01	82
A-S	Campbell Blue (P)	100
A-S	Nagel	100
A-S	Rodeo-Chediski	1,275
A-S	Heber-Overgarrd Piles	120
A-S	Scattered Piles	9
A-S	Los Burros Piles	250
A-S	Blue Ridge/Morgan Piles	87
A-S	Country Club Broadcast	288
A-S	District Piles	1,341
A-S	Greer Broadcast	1,529
A-S	Mineral Broadcast	1,961
Coconino	Eastside	135
Coconino	Misc. Piles	200
Coconino	Rocky	1,000
Coconino	Oak Creek	15
Coconino	A-1	445
Coconino	Eastside	125
Coconino	Montainaire	1,574
Coconino	Mormon Lake Basin	10
Coconino	Hart Prairie	10
Coconino	Lake Mary	115

Forest	Rx Project Name	Size
Coconino	Fort Valley	525
Coconino	UBC	460
Coconino	Blue Ridge Urban Interface	2,885
Kaibab	McCracken	679
Kaibab	Russell	817
Kaibab	Kendrick	441
Kaibab	Twin	318
Kaibab	Scott	1,759
Kaibab	Frenchy	306
Kaibab	City	1,273
Kaibab	Kendrick-Beale	265
Kaibab	Flying J	750
Kaibab	WRD-North-Side Piles	112
Kaibab	WRD-South-Side Piles	803
Kaibab	Tusayan Misc. Piles	192
Tonto	Chamberlin	506
Tonto	Pine/Strawberry	608
Tonto	Verde	975
Tonto	Christopher Hunter	642
Tonto	Myrtle	425
TOTAL		25,657