

4FRI Monthly Update – Mechanical Thinning, Fire, and NEPA – June 2022

Mechanical Thinning & Fire Accomplishments 2010-2021

Treatment	Acres
Mechanical Thinning Contracts Awarded ¹	255,658
Prescribed Fire, Managed Fire, and Hazardous Fuels Reduction	652,478
TOTAL (2010-2021)	908,136²

Mechanical Thinning & Fire Accomplishments FY 22

<u>Treatments Completed</u>	Acres
All Commercial Treatments Across 4FRI National Forests	11,785
Prescribed Fire, Wildfire with Beneficial Effects, and non-commercial mechanical fuels thinning	42,910
TOTAL TREATMENTS	54,668

Mechanical Treatments Under Contract and Remaining to be Harvested	Acres
Commercial Harvesting Contracts	39,807
TOTAL UNDER CONTRACT	39,807

¹ Includes 19,751 acres in White Mountain Stewardship Contract. Mechanical thin acres are from acres awarded in all timber contracts from FY 2010-2021 in Table 1. Prior to March of 2022, this table only accounted for acres awarded from 2010 – 2019. This change reflects contract awards through the end of 2021. Table rows were re-worded to provide greater clarity.

² The 908,136 acres accomplished from 2010 to 2021 is the sum of fire treatments completed, non-commercial thinning treatments completed, and commercial thinning acres awarded.

**Table 1: 4FRI Summary of all Commercial Harvesting Contracts³---
Current Status by Fiscal Year⁴**

Summary by Fiscal Year	Acres awarded in all contracts	Acres completed in all contracts	Acres remaining all sales
Fiscal Year 2010 (Oct 1, 2009 to Sept 30, 2010)	10,882	13,265	
Fiscal Year 2011 (Oct 1, 2010 to Sept 30, 2011)	17,638	16,034	
Fiscal Year 2012 (Oct 1, 2011 to Sept 30, 2012)	10,063	8,653	
Fiscal Year 2013 (Oct 1, 2012 to Sept 30, 2013)	12,979	15,469	
Fiscal Year 2014 (Oct 1, 2013 to Sept 30, 2014)	10,730	13,585	
Fiscal Year 2015 (Oct 1, 2014 to Sept 30, 2015)	21,263	14,550	
Fiscal Year 2016 (Oct 1, 2015 to Sept 30, 2016)	40,099	11,569	
Fiscal Year 2017 (Oct 1, 2016 to Sept 30, 2017)	32,514	13,108	
Fiscal Year 2018 (Oct 1, 2017 to Sept 30, 2018)	21,983	12,731	
Fiscal Year 2019 (Oct 1, 2018 to Sept 30, 2019)	31,028	11,102	
Fiscal Year 2020 (Oct 1, 2019 to Sept 30, 2020)	16,430	14,621	
Fiscal Year 2021 (Oct 1, 2020 to Sept 30, 2021)	6,616	22,163	
Fiscal Year 2022 (Oct 1, 2021 to Sept 30, 2022)	6,893	11,758	
	239,118	178,608	39,807
Treatments since last report		1,132	

Table 2: Summary of 4FRI Phase 1 Contract

Acres awarded and task order signed	Acres awarded & notified to proceed	Acres Treated	% Harvested of notice to proceed task orders	Acres Returned to the Forest Service
63,646	30,079	16,100	54%	47,546

The 4FRI Phase 1 Contract ended in May of 2022. For further details on this contract, see the “May FY22 mechanical harvest fire and nepa tracking_master_final.doc”.

³ Includes mechanical harvest data for all contracts (including 4FRI phase 1 contract) within the 4FRI footprint.

⁴ Includes all mechanical thinning acres reported in the Forest Service FACTS database since the beginning of the 4FRI CFLR project in 2010-19, and estimate for FY 2020.

Table 6: Commercial Thinning Contracts – Status of Current Contracts

Awarded Sale Name	Forest	Acres	Awarded To	Termination Date	Total Harvested Acres	Remaining Acres Previous	Remaining Acres	Cut This Month
Nappa (Carr Lake 2)	A-S	1,412	Tri Star Logging	7/01/2023	1,162	250	250	
Larson Sandstone	A-S	2,883	Tri Star Logging	9/8/2023	1,652	1,231	1,231	
URA-Gobbler	A-S	1,318	Forest Energy	10/15/2023	907	449	411	38
Milligan Valley	A-S	752	Tri Star Logging	9/22/2022	344	408	408	
Hidden	A-S	2,605	Tri Star Logging	8/17/2023	2,396	495	209	286
URA-Billy Mountain	A-S	3,354	WW Cattleguards	9/30/2023	2,900	454	454	
Larson-Slim Re-Offer	A-S	1,990	Tri Star Logging	12/31/2023	1,525	465	465	
Luna Tank (West Escudilla)	A-S	1,316	Tri Star Logging	12/31/2023	0	1,316	1,316	
Larson-Ryan	A-S	1,885	Tri Star Logging	12/31/2024	0	1,885	1,885	
Greens Peak-Burnt Mill Stew.	A-S	931	Tri Star Logging	7/31/2025	753	178	178	
Larson-Woods	A-S	2,065	Tri Star Logging	9/30/2025	0	2,065	2,065	
GP-Greens Peak	A-S	1,140	Tri Star Logging	6/30/2026	282	858	858	
Larson- St Joe	A-S	2,190	Canyon Ck Logging Inc.	12/31/2024	1,981	209	209	
RL-Palomino	A-S	1,682	Tri Star Logging	12/31/2025	0	1,682	1,682	
WE- ELC	A-S	2,565	R&J ECO-CHALLENGE WEST, Inc. dba Holliday Timber	9/30/2023	1,369	1,236	1,196	40
Larson-Springs Reoffer	A-S	1,042	Canyon Ck Logging Inc.	6/30/2027	0	1,042	1,042	
WE-Reagan PJ	A-S	2,486	Chippin-in, LLC	9/30/2023	30	2,456	2,456	
Windmill PJ	A-S	1,062	Chippin-in, LLC	6/30/2023	506	556	556	
URA – Draw Stewardship	A-S	1,591	Canyon CK Logging Inc.	12/31/2025	0	1,591	1,591	
Oil Well	A-S	1,028	Gibson and Son Road Building	9/30/2024	176	1,008	852	156
Park PJ	A-S	686	Canyon Ck Logging Inc.	12/31/2023	480	206	206	
Larson – Smith	A-S	2,209	Tri Star Logging	6/30/2026	0	2,209	2,209	
Larson – Potato Re-Offer	A-S	2,659	Tri Star Logging	9/30/2026	230	2,429	2,429	
Morgan North	A-S	209	Chippin-in, LLC		0	209	209	
Munds Park	Coconino	650	James Perkins	5/15/2022	423	227	227	
Little Springs GNA	Coconino	383	AZ DFFM	2/28/2024	250	133	133	

4FRI Monthly Update – June 2022

Awarded Sale Name	Forest	Acres	Awarded To	Termination Date	Total Harvested Acres	Remaining Acres Previous	Remaining Acres	Cut This Month
Two Joes	Coconino	1,528	Tri Star Logging	12/31/2020	1,140	678	388	290
A-1 South Multiproduct Sale	Coconino	2,600	Joe Dirt Excavating Inc	12/31/2023	1,160	1,472	1,440	32
General Springs SPA	Coconino	3,519	National Wild Turkey Federation	12/3/2028	0	3,519	3,519	
Horse Park	Coconino	2,747	Dakota Logging	12/31/2024	2,060	737	737	
Shultz Tank (6T)	Coconino	447	Bob Lee and Sons	12/31/2024	250	217	197	20
4FRI PACs	Coconino	1,411	National Forest Foundation	9/30/2025	615	796	796	
Willard	Coconino	2,316	Dakota Logging	12/31/2026	402	2,114	1,914	200
Baker	Coconino	1,010	AZ Dept Fire & Forestry	3/01/2023	40	990	970	20
Mormon Mountain	Coconino	640	Suarez Forestry	12/31/2026	45	595	595	
FWPP Dry Lake Hills	Coconino	474	Markit Forestry Mgmt, LLC	9/7/2022	124	350	350	
Cougar Park	Kaibab	1,342	Bob Lee and Sons	11/30/2020	1,025	317	317	
Clover	Kaibab	2,496	The Nature Conservancy	6/30/2020	2,496	0	0	
Pup	Kaibab	916	Bob Lee and Sons	3/31/2021	595	321	321	
Isham Springs	Kaibab	594	Bob Lee and Sons	12/31/2023	478	116	116	
Beacon Box Car	Kaibab	1,801	Perkins Timber Harvesting	12/31/2025	430	1,371	1,371	
Fourtyniner	Kaibab	1,433	Perkins Timber Harvesting		0	1,433	1,433	
Junction	Kaibab	356			0	356	306	50
Diamond Nickel IRTC	Tonto	693	Tri Star Logging	5/31/2021	383	310	310	
TOTAL		68,416			28,609	40,939	39,807	1,132

Table 7: Commercial Thinning Contracts – Expected Offerings in the Next 6 Months

Sale Name	Forest	Project Acres	Estimated Bid Opening Date
Okky Flats	A-S	1,887	No bid, delay status
MARE Stewardship	A-S	1,596	BIDS August, EST.
Exchange Tank	A-S	400	BIDS August, EST.
Promontory	A-S	2,344	BIDS August, EST.
Noble Mtn.	A-S	300	BIDS Aug/Sept, EST.
Walker Hill Timber Sale	Coconino	1,865	4 th Quarter FY22
Southside Airport	Coconino	2,023	4 th Quarter FY22
Frog Tank	Coconino	2,701	4 th Quarter FY22
Gifford GNA	Coconino	2,756	4 th Quarter FY22
Roosevelt GNA	Coconino	2,284	4 th Quarter FY22
McCarty GNA	Coconino	1,474	4 th Quarter FY22
Walker Hill Demo SPA	Coconino	410	4 th Quarter FY22
Elk Clark	Coconino	1,738	4 th Quarter FY22
Government Prairie	Kaibab	1,366	3 rd Quarter FY22
Holden IRSC	Kaibab	1,365	4 th Quarter FY22
TOTAL		24,509	

Table 8: Commercial Thinning Contracts – Completed

This table reports what has been completed since the first of these monthly updates in August of 2014. It does not display what has been completed since the start of the Initiative in 2010. Cut complete and closed are sales that have all of the work completed on the ground, as well as a final contract review. Cut complete are sales that have been cut out and have not had the final acceptance on some portion of the contract. Sales that have defaulted are also included in the table. **Partially cut Task Orders that were part of the Phase 1 Contract have not been included in the table at this time.**

Awarded Sale Name	Forest	Acres	Status	Awarded To
Nutri 1B Blowdown Salvage	A-S	30	Cut completed & closed	Reidhead Bros Lumber mill
Mineral C Whiting	A-S	1,244	Cut completed & closed	Novo Power
Mineral C Thompson	A-S	4,450	Cut completed & closed	Novo Power
San Juan Road hazards salvage	A-S	291	Cut completed & closed	Reidhead Bros Lumber mill
Chitty Blowdown Salvage	A-S	183	Cut completed & closed	Reidhead Bros Lumber mill
Wallow West Unit 27	A-S	431	Cut completed & closed	Forest Energy Corp.
Show Low South	A-S	3,454	Cut completed & closed	Tri Star Logging
Woolhouse (phase 1)	A-S	2,500	Cut complete & closed	Tri Star Logging
Sinkhole	A-S	825	Cut complete & closed	Tri Star Logging
Dipping Vat	A-S	1,691	Cut completed & closed	WW Cattleguards
Mud Springs	A-S	1,018	Cut completed & closed	Tri Star Logging

4FRI Monthly Update – June 2022

Awarded Sale Name	Forest	Acres	Status	Awarded To
Burro Stewardship Agreement	A-S	845	Cut completed & closed	Navajo Co –Eastern Arizona Co—awarded to Forest Energy
Phoenix Park Re-Offer	A-S	1,517	Cut complete	Novo Power
Crook	A-S	1,997	Cut completed & closed	Tri Star Logging
Zrama	A-S	1,346	Cut completed & closed	Tri Star Logging
Bear	A-S	1,548	Cut completed & closed	Tri Star Logging
First Knoll A	A-S	1,420	Cut completed & closed	Tri Star Logging
Hulsey Bench	A-S	748	Cut completed & closed	Reidhead Brothers
Rim Top	A-S	1,191	Cut complete	Tri Star Logging
WE-Little TS	A-S	1,392	Cut Complete	Timber Tramp Logging
Carr Lake	A-S	1,605	Cut complete	Tri Star Logging
Longhollow	A-S	623	Cut complete	Tri Star Logging
Jack Rabbitt	A-S	461	Cut complete	Tri Star Logging
Point	A-S	2,811	Cut completed & closed	Tri Star Logging
Benny Stewardship	A-S	245	Cut completed & closed	Vaagan Brothers
Timber Knoll	A-S	150	Cut complete	WW Cattleguards
Park Day – Scott	A-S	422	Cut complete	Novo Biopower
WE – Tenny Pond	A-S	679	Cut completed & Closed	Simpson Logging
Dry	A-S	266	Cut Complete	Tri Star Logging
Fulton	A-S	1,818	Cut Complete	Forest Energy
Pace Creek (West Escudilla)	A-S	2,074	Cut Complete	Timber Tramp Logging
URA – Mortimer	A-S	2,137	Cut Complete	Tri Star Logging
URA – Turkey	A-S	2,060	Cut Complete	Simpson Contract Cutting
URA – Cabin	A-S	1,191	Cut Complete	Gibson and Son Road Building
URA 1 – Telephone	A-S	1,526	Cut Complete	Tri Star Logging
Apprentice	A-S	2,010	Cut Complete	Tri Star Logging
URA – Flemming	A-S	1,549	Cut Complete	Canyon Creek Logging Inc.
WE - Loco	A-S	1,847	Cut Complete	Timber Tramp Logging
Mesa	A-S	2,551	Cut Complete	Tri Star Logging
Los Burros Two	A-S	966	Cut Complete	Simpson Logging
SW Bagnal PJ	A-S	634	Cut Complete	Gibson and Son Road Building
Phase 1 – Ranch	A-S	932	Cut Complete & Closed	New Life Forest Products
Phase 1 – West Fork	A-S	1,482	Cut Complete & Closed	New Life Forest Products
Woody 05	Coconino	3,309	Cut completed & closed	Southwest Forest Products
Mr Jones	Coconino	611	Cut complete	Jay Beecroft
FH-3 Right-of-Way	Coconino	576	Cut completed & closed	ADOT
Howard	Coconino	2,208	Cut completed & closed	Southwest Forest Products
Elden Base	Coconino	500	20 acres cut and contract has defaulted	Terry Hatmaker
Saginaw 2	Coconino	1,102	809 acres cut, 293 acres defaulted on	Southwest Forest products

Awarded Sale Name	Forest	Acres	Status	Awarded To
Tule 3	Coconino	954	Cut completed & closed	Southwest Forest Products
Elden Base Re-offer	Coconino	620	Cut completed & closed	Dakota Logging
Railroad	Coconino	204	Cut completed & closed	White Mountain Timber
Windmill	Coconino	1,339	Cut complete & closed	Dakota Logging
Chimney Springs	Coconino	1,409	Cut completed & closed	The Nature Conservancy
Saginaw 3 Reoffer	Coconino	324	Cut completed & closed	Dakota Logging
Phase 1 - Weatherford	Coconino	944	Cut completed & closed	New Life Forest Products
Phase 1 - Schoolhouse	Coconino	2,567	Cut completed & closed	New Life Forest Products
Moose Stewardship	Kaibab	1,200	Cut completed & closed	James Perkins
Wright Hill TS	Kaibab	760	Cut completed & closed	High Desert Investment
Shiner	Kaibab	1,108	Cut completed & closed	Newpac Fibre
Round Mountain East	Kaibab	839	177 acres cut and 662 acres defaulted on	New Pac Fibre
Perro	Kaibab	204	Cut completed & closed	Bob Lee and Sons
Saddle	Kaibab	1,106	Cut Complete	Bob Lee and Sons
Parks West SPA	Kaibab	4,270	Cut Complete	The Nature Conservancy
Clover	Kaibab	2,496	Cut Complete	The Nature Conservancy
Phase 1 – KA	Kaibab	1,046	Cut completed & closed	New Life Forest Products
Phase 1 – Pomeroy	Kaibab	1,646	Cut completed & closed	New Life Forest Products
Phase 1 – Community Tank	Kaibab	1,039	Cut completed & closed	New Life Forest Products
Shoofly Juniper Thinning	Tonto	300	Cut completed & closed	Tri Star Logging
Cave	Tonto	505	Cut completed & closed	Tri Star Logging
Laramie	Tonto	463	Cut completed & closed	Tri Star Logging
Leo Grove	Tonto	621	Cut completed & closed	Tri Star Logging
Sheep Springs	Tonto	1,147	Cut completed & closed	Tri Star Logging
Angel Rim	Tonto	462	Cut complete & closed	Tri Star Logging
Michellison	Tonto	444	Cut complete	Tri Star Logging
Total		84,827		

Table 10: FY22 Prescribed Fire and Wildfire

Forest	Fire Name	Control Date	Acres
Tonto	Verde Rx piles		
Tonto	Payson piles		
Tonto	Hardscrabble Rx		810
Tonto	Naegelin Rx		15,029
Tonto	411C Rx		437
Tonto	Frying Pan Colcord Piles		316
Tonto	Frog Pond/Nail Ranch Piles		113
Tonto	Cave Tank pile burning		5
Kaibab	Williams RD pile burning		
Kaibab	Tusayan RD pile burning		444
Kaibab	Russell Broadcast Burn		978

Kaibab	South Side Piles Rx		1,541
Kaibab	North Side Piles Rx		304
Kaibab	Hardy Mechanical Piling		135
Kaibab	Reed		2,289
Kaibab	Marteen Broadcast RX		515
Kaibab	Blue Stem Broadcast RX		2,128
Kaibab	Welch Pile Burning		
Coconino	Bar M		1,216
Coconino	West Fork		670
Coconino	Wild Bill		755
Coconino	UBS		234
Coconino	Taylor Woods piles		40
Coconino	Mint East		1,217
Coconino	Mountaineire		266
Coconino	Narrows Hand Piles		10
Coconino	Willard Pit		4
Coconino	Saginaw 3 piles		324
Coconino	Locket Meadow piles		5
Coconino	Hotshot Ranch piles		20
Coconino	Waterline		20
Coconino	FWPP Staging		13
Coconino	Hart Prairie piles		85
Coconino	Enclosures		38
A-S	East Zone Piles		1,517
A-S	Black Mesa Admin Piles		60
A-S	East Zone Piles		10
A-S	Woodland Broadcast		140
A-S	Lakeside Piles		20
Total			32,008

Table 10a: FY21 Non-Commercial Mechanical Fuels Treatment

Forest	Non-commercial Mechanical Treatment	Prev Mo.Total	This Month	Total
Tonto	Cedar Bench Mastication	1,329	0	1,329
Tonto	NZ FY21 Maintenance Mechanical	1,766	0	1,766
Tonto	NZ FY22 Maintenance Mechanical	261	949	1,210
Tonto	Hardscrabble Mesa Mastication	980	0	980
Tonto	Sparky Mastication	145	0	145
Tonto	Cracker Jack Mastication	122	0	122
Tonto	Payson Ranger District Mastication	20	0	20
Tonto	Myrtle Mastication	0	0	0
Tonto	Chamberlain Mastication	23	0	23
Tonto	Indian Gardens Admin Site	18	0	18
Tonto	Flying V_ H Shaded Fuel Break Mastication	1,798	0	1,798
Kaibab	Welch Mechanical Thinning and Piling	140	0	140
Kaibab	Rods Mechanical Thinning and Piling	358	0	358
Kaibab	Hardy Thinning	135	0	135
Kaibab	Pittman Valley Thinning	202	0	202
TOTAL		7,297	949	8,246

Table 11: Status of NEPA Projects within 4FRI

The table includes the status of *current* NEPA projects only (projects that are identified within each respective Forest's Schedule of Proposed Actions). 4FRI also encompasses future NEPA projects within the Initiative's 2.4 million-acre boundary

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S, Coconino, Tonto	Four Forest Restoration Initiative Rim Country Environmental Impact Statement EIS	Forest Restoration	FEIS and Draft ROD 45-day objection period March-May 2022. Objection review period ends July 18, 2022, and ROD signature expected August 18, 2022.	2022	Post decision
A-S	Heber Allotment Analysis	Grazing and Grassland Restoration (woodland treatments)	Currently in effects analysis/specialist reports	est. FY22	Post-decision
A-S	Apache-Sitgreaves National Forest TMR	Road Management and Recreation Management	Currently in proposal development/bringing supplemental alternatives into compliance	est. FY21	Post-decision
A-S	Black River Restoration	Forest Restoration	Currently in proposal development/timeline/PIL	est. FY22	Post-Decision
A-S	Oaky Flat HFRA CE	Fuels Reduction/Insect & Disease	under analysis	est. FY19Q4	Post-Decision
A-S	Alpine WUI - Section 18	Fuels Management	WUI treatment	TBD	Post-Decision
A-S	Nutriso WUI - Section 18	Fuels Management	WUI treatment	TBD	Post-Decision
A-S	Pierce Wash Allotment- Section 18 Analysis of Vegetation Treatments	Grassland Restoration	Review of effects analysis and previous NEPA	TBD	Post-Decision
A-S	Buckaloo RX (Alpine RD)	RX treatment	on hold until Black River decision	TBD	Post-Decision
A-S	PJ Restoration (BM, LKS & SPR RDs)	Forest Restoration	on hold until FY21	TBD	Post-Decision
Coconino	Turkey Butte/Barney Pasture Forest Health Restoration EA	Forest Restoration	Project area experienced wildfire activity. Working to address changed conditions and purpose and need.	On Hold	On Hold
Coconino/Tonto	Western Area Power Administration Glen Canyon-Rogers 230/345kV Integrated Vegetation Mgmt Program	Veg / transmission line mgmt	Multi-agency EA started in 2014 - primarily allows for herbicide use on Coconino where veg mgmt. EA has already been done.	Late 2022	2023

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
Coconino	Mogollon Rim Spring Restoration Project	Spring restoration	This has been on hold for some time. Kyle Paffett has taken on project lead to help navigate it through NHPA/ESA clearances.	2022	2023
Coconino	Mogollon Rim Oystershell Scale Mitigation Trial	Aspen Restoration	Currently being developed and scoping planned in mid-April	Mid-2022	2022/2023
Kaibab	South Zone Travel Management Revision Project EA	Recreation management and Road management	Objection period completed. Final decision to be signed when MVUM is ready for print.	Expected: 11/2016	2016

Table 12: Status of Completed NEPA Projects within 4FRI

The table includes the status of *completed* NEPA projects only.

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S	Oaky Flat HFRA CE	Fuels Reduction/Insect & Disease	under analysis	est. FY19Q4	Post-Decision
A-S	Apache-Sitgreaves NFs Revised Land & Resource Management Plan EIS	Forest Plan	Completed	Signed July 30, 2015	Implemented
A-S	West Escudilla EA	Forest Restoration	FONSI and DN signed	8/2/2017	end of 4th quarter FY 17
A-S	Larson Forest Restoration Project EA	Forest Restoration	Completed; also completed Section 18 review of the project; no EA needed, only additional measure w/in scope of original EA to accommodate changed conditions resulting from two wildfires.	DN Signed August 13, 2015; SIR signed Dec. 5, 2017	4th quarter FY 16; SIR changes implemented immediately
A-S	Upper Rocky Arroyo EA	Forest Restoration	Completed	Signed March 29, 2016	4th quarter FY 16
A-S	Green's Peak Farm Bill CE	Forest Restoration	Completed	3/27/2017	est. fall 2017
A-S	Wallow West Landscape Prescribed Fire	Fuels Reduction	Completed	DN 12/15/2017	Post-decision
A-S	RC Mastication	Fuels Reduction	Completed	DM 10/11/2018	Implementation beginning FY19 Q1

4FRI Monthly Update – June 2022

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
A-S	RC Reforestation	Tree Planting, Site Prep involving Juniper mastication and hand thinning.	Completed	DM 8/31/2018	Implementation beginning end of FY18 Q4
A-S	Apache Reforestation	Tree Planting in Wallow Fire area.	Completed	DM 5/16/2018	ongoing
A-S	West Escudilla EA	Forest Restoration	Completed	ROD signed on October 22, 2015	
A-S	Section 31 Fuels Reduction	Fuels Reduction	Completed	Signed April 19, 2016	Post-Decision
Tonto	Tonto National Forest Motorized Travel Management EIS	Road Management and Recreation Management	Completed: ROD signed 10/05/2021; MVUM forthcoming	10/05/2021	Jan-20
Coconino	Flagstaff Watershed Protection Project EIS	Watershed Management Fuels Management	Completed	Expected:02/2018	18-Mar
Coconino	Clints Forest Restoration Project EA	Forest Restoration	Completed	DN 2/6/13	2015; ongoing
Coconino	Upper Beaver Creek Fuels Reduction EA	Fuels Reduction	Completed	DN 3/25/2010	Ongoing
Coconino	East Clear Creek Watershed Health EA	Watershed Management	Completed; Post-decisional review was also completed to modify decision for mixed conifer LEARN treatments and research	9/19/2006	ongoing
Coconino	Goodenough Tule EA	Fuels Reduction	Completed	DN 11/19/1999	ongoing
Coconino	Bar T Bar EIS	Range Management	Completed	ROD 2/3/2005	ongoing
Coconino	Rock Pit Development: Coconino National Forest EA	Road management	Completed	DNs 10/4/16, 10/5/16	ongoing
Coconino	Long Valley Meadow Restoration	Watershed restoration	Completed	DM 4-11-2017	2017 and Ongoing
Coconino	Mexican spotted owl treatments in 4FRI post-decisional	Fuels Reduction	Completed	Completed September 2017	Fall 2017
Coconino	Cragin watershed Protection Project EA	Fuels Management under HFRA	Completed July 2018	DN 7/26/2018	August 2018
Coconino	East Clear Creek Watershed Health EA	Watershed Management	Completed; Post-decision review completed July 2018.	DN 9-19-2006	Ongoing

4FRI Monthly Update – June 2022

Forest	Project Name	Purpose	Planning Status	Decision	Expected Implementation
Coconino	Long Valley Work Station Meadow Restoration	Watershed Management	Completed in April 2018	Apr-18	May-18
Coconino	Flagstaff 5 Watershed Improvement Project	Watershed Management	Started scoping in November 2017, signed May 30, 2019	Signed May 30, 2019	Will start on 9/2019
Coconino	North Forest Grassland Restoration	Grassland Restoration	Planning completed. DM signed. Working on implementation.	Oct-19	Mar-20
Coconino	Plan Revision for the Coconino National Forest EIS	Forest Plan	Completed May 2018.	May-18	Implementation started June 25, 2018
Coconino	Museum Fire Sediment Reduction Project	Post-fire Watershed Restoration	Completed	Spring 2022	2022
Kaibab	Bill Williams Mountain Restoration Project EIS	Forest Restoration	Completed	DN 12/9/2016	2016
Kaibab	South Zone Travel Management Revision Project EA	Recreation management and Road management	Completed		