

January 10, 2025

Ms. Linda Riddle
On-Scene Coordinator Alaska
U.S. Department of Agriculture
Forest Service, Alaska Region
P.O. Box 21628
Juneau, AK 99802-1628

Mr. Kirk Minckler, Esq.
Office of the General Counsel
U.S. Department of Agriculture
1617 Cole Blvd., Suite 385E
Lakewood, CO 80401

RE: Ross Adams Project

Dear Ms. Riddle and Mr. Minckler:

Below is the Ross Adams CERCLA Project Monthly Progress Report update for the month of December 2024. This provides the information specified in the Statement of Work (SOW), as Attachment B to the ASAOC.

- ***Describe work performed during the prior month(s):***
 - **Removal Action Design** –The Removal Action Design advanced past the 60% level, with the 90% design due on January 20, 2025.
 - **Surface Water Sampling** – The Annual Surface Water Report was submitted on December 2, 2024. USFS provided comments on December 6, 2024. Newmont provided responses to USFS comments on December 19, 2024.
 - **Conference Calls** – Newmont and USFS had a project team conference call on December 19.
- ***Provide a summary of all results of sampling, tests and all other data received or generated by Respondents during the prior month, unless otherwise reported in other deliverables or to be reported in Pre-Design Investigation Reports:***
 - None.
- ***Identify all deliverables that Respondents submitted to the USFS during the prior month(s):***
 - No ASAOC deliverables were submitted during December 2024.
- ***Describe all activities relating to Removal Action construction that are scheduled for the***

next month:

- Newmont will progress the Removal Action Design.
- ***Provide an updated construction schedule, together with information regarding percentage of completion, delays encountered or anticipated that may affect the future schedule, and a description of efforts taken to mitigate those delays:***
 - A revised overall Removal Action construction schedule was submitted on November 13.
- ***Describe any modifications to the Removal Action or schedules, including consultation with the USFS and approval by the USFS, when necessary, during the prior month:***
 - No Removal Action modifications were made during the prior month.
- ***Describe activities undertaken by Respondents in support of the Community Involvement Plan during the prior month and those to be undertaken, as requested by the USFS, if any, in the next month:***
 - No Community Involvement Plan activities were requested by the USFS.

If you have any questions or require additional information, please contact me at 775-385-7324 or michael.chanen@newmont.com.

Regards,



Michael Chanen
Project Manager
Ross Adam Mine CERCLA Project
Newmont/Dawn Mining Co.